

Salishan Uprate 2012
Job Number: 887024719
Test Records

Salishan Supply

Facility Type	Facility ID
Main	020.A-01
Main	020.A-04
Main	020.A-05
Main	020.A-01.B
Main	020.A-01.C
Main	020.A-01.D
Main	020.A-01.E
Main	020.A-01.F
Main	020.AR-01
Main	020.B-01
Main	020.C-01
Main	020.U-01
Main	020.U-02
Main	020.U-03
Main	020.U-04
Reg Station	RS-0266 (Retired)
Reg Station	RS-0983 (Retired)
Reg Station	RS-1031 (Retired)
Reg Station	RS-1220 (Retired)
Reg Station	RS-1306 (Retired)
Reg Station	RS-1327 (Retired)
Reg Station	RS-1371 (Retired)
Reg Station	RS-1404 (Retired)
Reg Station	RS-1418 (Retired)
Reg Station	RS-1480 (Retired)
Reg Station	RS-1472 (Retired)
Reg Station	RS-1538 (Retired)
Reg Station	RS-1877 (Retired)
Reg Station	RS-1973 (Retired)
Reg Station	RS-2123 (Retired)
Reg Station	RS-2311
Reg Station	RS-2695
Reg Station	RS-2696
Reg Station	RS-2697
Reg Station	RS-2698
Reg Station	RS-2723

Pierce Transit Supply

Facility Type	Facility ID
Main	020.X-01
Main	020.X-02
Main	020.Y-01
Main	020.Z-01
Main	020.Z-01.A
Main	020.Z-01.B
Main	020.Z-01.C
Main	020.Z-01.D
Main	020.Z-01.G
Main	020.AA-01
Main	020.AA-01.A
Main	020.AB-01
Main	020.AC-01
Main	020.AS-01
Main	020.AT-01
Main	020.AY-01
Main	020.AW-01
Service	HPS-0001 through HPS-0021
Service	HPS-0023 through HPS-0052
Main	020.Z-01
Main	020.Z-01.A
Main	020.Y-01.A
Main	020.Y-01-B
Main	020.Z-01.E
Main	020.Z-01.F
Main	020.AC-01.A
Main	020.AC-01.B
Main (To be tested prior to the uprate)	020.AV-01
Reg Station	RS-2311

020:A-01

WASHINGTON NATURAL GAS COMPANY

PRESSURE TEST REPORT

IR. 9272.
Job # ~~1876~~
Wrong belongs
in Southern Division,
under 60-223 (E-72)

Date 10-25-60 TO 10-26-60

Location TACOMA, WASH. 020 A-01

Description SALISHAN SUPPLY 020 A-04
020 A-05

Volume of Pipe _____ c.f. Elevation _____ ft. above m.s.l.

Test medium NITROGEN Gauge Type DEAD WEIGHT Gauge Location 25th & M ST

Weather CLOUDY & COOL Atmos. Temp. _____ Barometer _____

10-25-60
STRUCTURE
TEST

10-26-60
EXHIBIT
TEST

Time	Pressure	Temp.	Time	Pressure	Temp.
		⋮			⋮
3:30 PM	492.9	⋮			⋮
		⋮			⋮
9:30 AM	492.2	⋮			⋮
3:30 PM	491.8	⋮			⋮
		⋮			⋮
		⋮			⋮
		⋮			⋮
		⋮			⋮
		⋮			⋮
		⋮			⋮

Remarks _____

Performed by Andrew D. Ege

Witnessed by _____

Witnessed by Fred C. King

11:45 AM
Blythe off duty

JUN 12 1963

WEDNESDAY

JUN 12 1963

3:00 PM
Blythe off duty
Chris C. Berger on duty

3:30 AM Test pressure on 8" H.T. discharge East 1/2 Street effect is 458.3 PSI @ 1:15 AM. The 3.7 PSI drop since 2:30 PM yesterday requires a temp. drop of $(3.7/415) (\$20) \approx 7$ days

4 AM. Boeing Plant #2 (No. PROPERTY Boiler Room) going "off of gas" for approximately two weeks.

4:15 AM Tacoma Smelter Multiplex circuit 4 PM 0397 went down on back lines @ 10:30 AM. Trouble traced to Bow locks where telco opened the pair in error. They must find another pair between Seattle & Tacoma before the circuit can be re-established. MBE

5:15 AM Tacoma Smelter Multiplex Circuit 4 DM 0397 restored.

7 PM Chris C. Berger on duty
Chris C. Berger off duty

020 A-01 B
Pg 1/2
020 A-01 D
020 A-01 F

8 PM Sam France reported grader bit something near 20 Tac - Men headed that way. Elbow has increased since 20 Tac. GATE Estimated lost gas during break = 13.4 MCF. Telemeter chart shows break @ 3:30 PM PST with leak controlled @ 4:20 PM PST and line packed back to normal by 5:05 PM

9 PM A. Prins off
Blythe on duty

P.M. } Oliver C. Berger off duty.
{ of Omit on duty

5:00 PM N. SEATTLE (16" BYPASS) SUPPLY LINE UNDER TEST 309.5 ^{BARO} AT 3:30A ⁽⁷⁰⁾
CADAR MAY - #4 HW W # 204TH S.W.

4:50 PM } A. Omit off duty
{ A. Schuman

JUN 11 1963

— TUESDAY —

JUN 11 1963

JUN 11

4:30 PM

} Bertson 96
{ Oliver C. Berger on duty.

7:30 PM Press 309.0 N Seattle Supply Line

8:00 PM } Radikan 8 "H.P. offset section over East k" At bridge is under test with
2:30 PM } an initial nitrogen pack of 462.0 P.S.I.g (Warm afternoon with some of pipe exposed to sun.)

3:45 PM } Oliver C. Berger off duty.
{ of Omit on duty

020. A-01B
Pg 212
670. A-01D
020. A-01F

020 A01.C
Pg 1/2

REPORT OF PRESSURE TEST ON NEW MAIN

WNG 746.2 S (/ / 93) O.P.S. 6.14

JOB NUMBER	IR NUMBER	DATE
109008726		5-11-2001

JOB LOCATION: E 38th & M ST BETWEEN E38th & E40th

CONTRACTOR OR FITTER: Pilchuck Const. INSPECTOR: JANE LOCKHART

SECTION TESTED: NEW 9" ST.W. W.P. MAIN -
(4) 2" BALL VALVES - (2) 4" WELD CRPS.
(2) 1" " " "
(2) 9" END AND ALL ASSOC. PIPING

EST. NO. 10

STARTED 10:00 / 11:45 ^{LEAK STOP} AM PM PRESSURE 159# / 497.1# PSIG DATE 5-11-2001

COMPLETED 11:00 / 12:15 ^{LEAK STOP} AM PM PRESSURE 159# / 496.7# PSIG DATE 5-11-2001

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC*

GAUGE: ~~SPRING~~ RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

*FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____

3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: Randy Bush

PHONE IN PERSON DATE: 5-11-2001

REMARKS: _____

SIGNED: E. J. [Signature]
PRESSURE CONTROL

NOTE: RETURN ORIGINAL TO MANAGER OF ENGINEERING DESIGN



READINGS

DATE	TIME	PRESSURE ^{Deposited}		TEMPERATURE			
		P1	P2*	T1	T2	T3	T4
S-11-2001	10:00	159#					
LEAK TEST	10:15	159#					
	10:30	159#					
	10:45	159#					
S-11-2001	11:00	159#					
S-11-2001				55.4°	59.6°		
?	11:45	497.0#	497.1#	57.2°	62.9°		
	12:15	497.0#	497.1#	58.4°	61.6°		
	12:45	497.0#	497.2#	58.6#	61.8#		
	13:15	497.0#	497.2#	60.0°	61.9°		
	13:45	497.0#	497.4#	60.4°	61.8°		
S-11-2001	14:15	497.0#	497.4#	59.8°	61.4°		
ST RELEASE TEST	14:45	497.0#	497.2#	59.8°	61.6°		
	15:15	497.0#	497.2#	59.6°	61.6°		
	15:45	497.0#	497.2#	59.6°	61.6#		
?	16:15	497.0#	497.2#	59.6°	62.2°		
	16:45	496.0#	496.5#	59.2°	61.2°		
S-11-2001	17:15	496.0#	496.9#	60.0°	61.8°		
?	17:45	496.0#	496.9#	59.4°	61.6°		
	18:15	496.0#	496.9#	59.4	61.4°		
	18:45	496.0#	496.9#	59.6	61.4°		
	19:15	496.0#	496.7#	58.1°	59.2°		
?	19:45	496.0#	496.7#	58.0°	58.7°		
	20:15	496.0#	496.7#	57.6°	58.0°		
S-11-2001	20:45						

*IF REQUIRED BY THE WRITTEN PROCEDURE



020.A-1.11 F

020A-1F P3/2

REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER <u>109017759</u>	IR NUMBER	DATE <u>4-19-2005</u>
--------------------------------	-----------	--------------------------

JOB LOCATION: E. "M" ST. / LENNOX PL. - E. 36 ST. TACOMA
8" STD H.P. RELOCATE

CONTRACTOR OR FITTER: PILCHUCK INSPECTOR: JIM CARROLL

SECTION TESTED: 483' - 8" STD PIPE, 6 - 8" X 90° WELD ELBS, 2 - 8" X 300# B/O LINE STOPPERS, 2 - 8" X 2" WELD-O-LETS, 4 - 2" X 3" SAVE-A-WALVE NIPPLES, 2 - 1" X 3" SAVE-A-WALVE NIPPLES, 9 1/2' 8" STD PIPE WITH 2 - 8" WELD CAPS

TEST INFORMATION

STARTED 1330 AM PM PRESSURE 484.7 PSIG DATE 4-19-2005
 COMPLETED 1730 AM PM PRESSURE 484.7 PSIG DATE 4-19-2005

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC*

GUAGE: DIGITAL SPRING RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

*FOR HYDROSTIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

- 1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____
- 3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED
 PHONE IN PERSON

BY: RANDY BUSCH

DATE: 4-19-2005

REMARKS: _____

SIGNED: W. J. White
 PRESSURE CONTROL

READINGS

020A-1F Pg 2/2

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2*	T1	T2	T3	T4
4-19-25	1330	484.7		51.8	54.4		
	1400	484.7		51.8	55.0		
	1430	484.7		51.6	55.6		
	1500	484.7		51.6	55.0		
	1530	484.7		51.6	55.0		
	1600	484.7		51.4	55.0		
	1630	484.7		51.4	55.0		
	1700	484.7		51.2	55.0		
4-19-25	1730	484.7		51.2	55.0		

* IF REQUIRED BY THE WRITTEN PROCEDL

020 B-01
020 AR-01

Pg 1/2

Section Header

[Illegible text block]

[Illegible text block]

[Illegible text block]

Section Header

[Illegible text block]

Section Header

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

[Illegible text block]

OW-B-01
020 AR-01

Page 12

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Faint, illegible text]

[Handwritten signature]

[Faint, illegible text]

070.C-01

File Copy

WASHINGTON NATURAL GAS COMPANY

REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER 69-5528A IR NUMBER 6508-1 DATE 6-16-70

JOB LOCATION Portland Ave, Tacoma

CONTRACTOR OR FITTER J. Rokey

INSPECTOR Dan LEID

SECTION TESTED Eq. 48th to Eq 72nd on portland Ave

TEST INFORMATION

STARTED 10:15 ^{AM} _{PM} PRESSURE 452.7 psig DATE June 15-70

COMPLETED 4:30 ^{AM} _{PM} PRESSURE 462.4 psig DATE June 16-70

TYPE TEST: _____ LEAKAGE: X STRENGTH _____

TESTING MEDIUM: X AIR; _____ NITROGEN; _____ HYDROSTATIC

GAUGE: _____ SPRING; _____ RECORDING; _____ DEAD WEIGHT X

READINGS:

DATE	TIME	PRESSURE	TEMPERATURE
6-16-70	10:15 P.M.	452.7	
6-17	7: AM	462.4	
6-17	1:30 P.M.	462.4	
6-17	4:30 P.M.	452.4	

RESULTS: Accepted ACCEPTED, _____ REJECTED

REMARKS: 17 hour test per supervisor

SIGNED Dan Leid

NOTES

1. ALL CONSTRUCTION IS TO CONFORM TO WASHINGTON NATURAL GAS CO. OPERATING STANDARDS.
- FIELD LOCATE ALL UNDERGROUND UTILITIES. CALL ONE-CALL 48 HOURS PRIOR TO CONSTRUCTION 1-800-424-5555. ALL UTILITIES MUST BE MAINTAINED THROUGHOUT ALL CONSTRUCTION ACTIVITIES.
3. NOTIFY PROPERTY OWNERS ADJACENT TO PROPOSED CONSTRUCTION ACTIVITIES PRIOR TO BEGINNING CONSTRUCTION.
4. MAOP OF THIS MAIN IS 300 PSIG. SEE SUPPLY MAIN UPDATE SHEET.
5. LEAK TEST ALL NEW PIPING AT 100 PSIG FOR 8 HOURS AND HYDROSTATICALLY STRENGTH TEST ALL NEW PIPING AT 450 PSIG FOR 24 HOURS PER OPERATING STANDARD G.4. PIG WITH A GIRARD POLY PIG BEFORE TIE-IN.
6. PERFORM TIE-IN AND PURGE OPERATIONS IN ACCORDANCE WITH PROCEDURE APPROVED BY THE CHIEF ENGINEER.
7. MAX. ALLOWABLE WALL MISMATCH FOR WELDING IS 3/32" WHEN NECESSARY. (A) TAPER ENDS OF FITTING OR PIPE PER ANSI/ASME B31.8 APPENDIX I, FIG. 13 (b), OR (B) USE TRANSITIONAL PIPE APPROVED BY WNG ENGINEERING, TO GET WITHIN TOLERANCE.
8. WELDS NOT PRESSURE TESTED MUST BE RADIOGRAPHICALLY INSPECTED PER OPERATING STANDARD G.9.2. A MINIMUM OF 10% OF ALL WELDS WILL BE RADIOGRAPHICALLY INSPECTED PER OPERATING STANDARD G.9.2. RADIOGRAPHICALLY INSPECT 100% OF WELDS AT RAILROAD CROSSING. INSPECTION WORK TO BE PERFORMED BY X-RAY, INC. UNDER SEPARATE CONTRACT WITH AND DIRECTION OF WNG.
9. CHECK FOR WRAPPING HOLIDAYS WITH A JEEP MACHINE AND REPAIR FAULTS AS REQUIRED PER OPERATING STANDARD 10.1, PARAGRAPH 3.
10. DESIGN PRESSURE IS 300 PSIG.
11. PROVIDE A MINIMUM OF 36" COVER OVER MAIN. WHEN INSTALLING MAIN ACROSS OR IN A DRAINAGE DITCH, MEASURE COVER FROM THE BOTTOM OF THE DRAINAGE DITCH. IF CONDITIONS REQUIRED A SHALLOWER INSTALLATION, MAIN MUST BE PROTECTED PER OPERATING STANDARD G.5 PARAGRAPH 4.3.
12. PROTECT MAIN FROM UNDERGROUND STRUCTURES PER OPERATING STANDARD G.10, PARAGRAPH 2.
DO NOT INSTALL ANODES. INSTALLATION TO BE RECTIFIER PROTECTED
14. ALL PAVING TO BE OPEN CUT, EXCEPT WHERE SPECIFICALLY STATED OTHERWISE ON THE DRAWING OR PERMIT.
15. SEE DWG.# 302-118 FOR ADDITIONAL DETAILS ON SUPPLY MAIN INSTALLATION.
16. REFERENCE DRAWINGS:

- 70-D-102 (CHG 9/81) 8" STW HP SUPPLY MAIN - SALISHAN EXTN. #2
- 308-571 DISTRICT REGULATOR #2311
- 905-504 2" PE IP JOINT TRENCH W/5" STW HP (PIERCE TRANSIT)
- 202-401 CHEHALIS WESTERN FK PERMIT DWG.
- 302-118 SUPPLY MAIN DETAILS
- ▲ 905-504 (CHG 10/92) 6" STW IP MAIN

INSPECTED	
DESIGNED	
DATE	
BY	
APP'D	

AS INSTALLED RETIRED

WNG INC. - 800-424-5555

DATE: 7-18-91

100% COMPLETE

WITHIN OR OVER 48 HRS WITHIN


FIELD AND ON SUPPLY MAIN

TYPE OF WNG: **Hydro-Tech**

PERMIT: 498-2

DESCRIPTION (DESCRIPTION): **6" STW-98-15**

IR Breakdown
2702' IR 6523
7115 IR 6524

020. U-01		
020. U-02		
020. U-03		
020. U-04		
FD. - SUPPLIED BY PURCHASING		
SUBDIVISION 01 IR#6000		
69	1	60' x 12" STL CASING 250' x GRADE B - F.O.
68	2	1/2" TYPE K INSULATED THERMO-COUPLE WIRE - F.O.
61	4	8" x 10' CASING INSERT 100-00270
60	10'	T.L. WIRE #10 85-00290
59	1	VALVE BOX ROAD COMPLETE 50-00270
58	10'	8" STW PIPE 302 WT GRADE B - F.O.
57	6	8" FRP ROLL ON SHIELD - F.O.
56	2	TEST LEAD BOX 90-00261
55	2	2" ORY-A VALVE NIPPLE H17491 68-00841
54	1	8" x 8" x 4" STW WELD TEE 78-00445
53	1	8" STD WELD CAP 92-00740
52	1	8" x 12" IN LENGTH x 3/8" WT STW PIPE 3/8" END TAPER BORED - F.O.
51	1	8" ROCKWELL VALVE, FIG. 4249 VE 56-00285
50	1000'	8" x 10" WALL STW PIPE X4E 70-00610
CONSTRUCTION PRINT		
SUBDIVISION 01 IR#6524		
16	1	50' x 12" STL CASING 250' x GRADE B 70-00270
17	2	1/2" TYPE K INSULATED THERMO-COUPLE WIRE - F.O.
16	1	8" REPERT INSULATION COUPLING WIRE - F.O.
15	1	VALVE BOX ROAD COMPLETE 50-00270
14	1	80' x 20" STL CASING 250' x GRADE B - F.O.
13	6	8" FRP ROLL ON SHIELD - F.O.
12	3	TEST LEAD BOX 90-00261
11	3	2" ORY-A VALVE NIPPLE H17491 68-00841
10	1	8" x 800 PSIG BOLT KIT 30FFPX 88-00102
9	1	8" x CLASS 300 WELD NECK FLANGE 64-00310
8	8	8" x 10' CASING INSERT 100-00270
7	25'	T.L. WIRE #10 85-00290
6	4	8" x 20" WELD BELL STD. W/ BOTH ENDS TAPER BORED - F.O.
4	4	8" x 40" IN LENGTH x 3/8" WT STW PIPE GRADE B W/ ONE END TAPER BORED - F.O.
2	1	8" ROCKWELL VALVE, FIG. 4249 VE 56-00285
1	1000'	8" x 10" WALL STW PIPE X4E 70-00610
ITEM QUANTITY	DESCRIPTION	STOCK NO.
PERMIT	TAX CODE	
PERMIT	R.G.R.	
PERMIT	1/4 SEC. 2407-02-3 2407-02-3	2407-02-3 2407-02-3
PERMIT	PLAT 2407-02-3 2407-02-3	2407-02-3 2407-02-3
	OF MAP 2407-02	
		AREA TACOMA
		SEQ. NO.
8" STW HP MAIN SALISHAN EXTENSION #3		
(PIERCE TRANSIT) PORTLAND AVE & 7E RD ST. E		
APPROVED DATE: #16	DATE: 9/10/90	BY: JHR
NO.	DESCRIPTION	DATE BY APP'D
CHK'D: KHD	4/19/91	JOB 905-504
SCALE: NONE	APP. JSE	307-312
SUPPLY MAIN TAG# 91B-105		

020:A-01

RS-0266 Inlet
IR. 9272.
JOB # ~~1876~~
Wrong belongs
in Southern division,
under 60-223 (E-726)

WASHINGTON NATURAL GAS COMPANY

PRESSURE TEST REPORT

Date 10-25-60 To 10-26-60

Location TACOMA, WASH.

Description SALISHAN SUPPLY

Volume of Pipe _____ c.f. Elevation _____ ft. above m.s.l.

Test medium NITROGEN Gauge Type DEKAD Gauge Location 25th & M ST

Weather CLOUDY & COOL Atmos. Temp. _____ Barometer _____

10-25-60
STRUCTURAL
TEST

10-26-60
EMERGENCY
TEST


Time	Pressure	Temp.	Time	Pressure	Temp.
3:30 PM	492.9				
9:30 AM	492.2				
3:30 PM	491.8				

Remarks _____

Performed by Andrew O. Ege
Witnessed by _____
Witnessed by Paul G. King

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. <u>EE7026101</u>	DATE <u>9/21/11</u>
JOB LOCATION <u>3630 E. 11 ST</u> <u>DR# 983</u>	
NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <u>MEDLEY, MARTIN</u>	COMPANY (IF CONTRACTOR)
PROJECT ENGINEER <u>DEREK KOO</u>	
SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) <u>3/4" DIAMETER TEE & ASSOCIATED WELDS</u>	
TEST INFORMATION	
START TIME <u>1055</u>	DATE <u>9/21/11</u>
<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE <u>472.5</u> PSIG
STOP TIME <u>1155</u>	DATE <u>9/21/11</u>
<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE <u>471.5</u> PSIG
TYPE OF TEST <input type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)	
TEST MEDIUM <input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC *	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO: 1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE
<u>CNG</u>	
TEST GAUGE(S) <input type="checkbox"/> SPRING/DIGITAL SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____ <input checked="" type="checkbox"/> RECORDING SERIAL NO. <u>0832749</u> CALIBRATION DUE DATE (MM/DD/YY) <u>1/4/2012</u> <input type="checkbox"/> DEAD WEIGHT SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____	
LOCATION OF TEMPERATURE PROBE(S) T1 <u>NA</u> <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T2 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T3 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T4 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	
PYROMETER SERIAL NO. <u>NA</u> PYROMETER CALIBRATION DUE DATE (MM/DD/YY)	
TEST RESULTS <input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL	
TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <u>NA</u>	DATE
REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) <u>NA</u>	
SIGNED  PRESSURE CONTROL	
RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN. FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.	

READINGS

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2 *	T1	T2	T3	T4
9/2/11	1055	472.5	/	/			
	1110	471.0	/	/			
	1125	472.5	/	/			
	1140	474.0	/	/			
	1155	471.5	/	/			

* IF REQUIRED BY WRITTEN PROCEDURE

PIPELINE PRESSURE TEST REPORT


GOS 2525.3300

JOB NO. <u>8870257102</u>	DATE <u>9/21/11</u>
JOB LOCATION <u>E. M ST @ HARRISON ST. TACOMA</u> <u>DR# 1031</u>	
NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <u>MEDLEY, MATTIN</u>	COMPANY (IF CONTRACTOR)
PROJECT ENGINEER <u>DEREK KOO</u>	
SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) <u>3/4" ENCHART TEE + ASSOCIATED WELDS</u>	
TEST INFORMATION	
START TIME <u>0850</u> <input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M. PRESSURE <u>404.0</u> PSIG	DATE <u>9/21/11</u>
STOP TIME <u>0950</u> <input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M. PRESSURE <u>402.0</u> PSIG	DATE <u>9/21/11</u>
TYPE OF TEST <input type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)	
TEST MEDIUM <input checked="" type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC * <u>CW6</u>	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO: 1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE
TEST GAUGE(S) <input type="checkbox"/> SPRING/DIGITAL SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____ <input checked="" type="checkbox"/> RECORDING SERIAL NO. <u>08327109</u> CALIBRATION DUE DATE (MM/DD/YY) <u>1/4/2012</u> <input type="checkbox"/> DEAD WEIGHT SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____	
LOCATION OF TEMPERATURE PROBE(S) T1 <u>NA</u> <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T2 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T3 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T4 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	
PYROMETER SERIAL NO. <u>NA</u>	PYROMETER CALIBRATION DUE DATE (MM/DD/YY)
TEST RESULTS <input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL	
TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <u>NA</u>	DATE
REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) <u>NA</u>	
SIGNED <u>[Signature]</u>	
PRESSURE CONTROL	

RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN.
FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.

RS 1031 West

Pg 3/3



WASHINGTON NATURAL GAS COMPANY

Paul Hoglund
RS-120 Inlet

REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER 69-5528A IR NUMBER 6508 DATE 6-24-70

JOB LOCATION East 72nd + Portland Ave

CONTRACTOR OR FITTER C. J. Riskey

INSPECTOR Don Levin

DR #1220

SECTION TESTED Regulator Inlet 6" STW

TEST INFORMATION

STARTED 1:45 AM PM PRESSURE 106 psig DATE June 24 1970

COMPLETED _____ AM PM PRESSURE _____ psig DATE _____

TYPE TEST: LEAKAGE; _____ STRENGTH

TESTING MEDIUM: _____ AIR; NITROGEN; _____ HYDROSTATIC

GAUGE: SPRING; _____ RECORDING; _____ DEAD WEIGHT

READINGS:

DATE	TIME	PRESSURE	TEMPERATURE
6-24-70	2: PM	442 PSIG	
"	2: 20	442 PSIG	
"	2: 40	442 PSIG	
"	3: PM	442 PSIG	

RESULTS: ACCEPTED, _____ REJECTED

REMARKS: 106 psig START - used 2 nitrogen 224 cylinders
43' of 6" STW

SIGNED [Signature]



RS1306 Inlet
Pg 1/3

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. 887026103	DATE 12-14-11
-----------------------------	-------------------------

JOB LOCATION
E 52 ST & PORTLAND AVE E

NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST DENNIS DORAN	COMPANY (IF CONTRACTOR)
---	-------------------------

PROJECT ENGINEER
DEREK KOO

SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED)
PUNCH TEE CUT AND CAP 24"

TEST INFORMATION

START TIME 11:45	<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE 480.0 PSIG	DATE 12-14-11
STOP TIME 12:45	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	PRESSURE 478.0 PSIG	DATE 12-14-11

TYPE OF TEST

PRELIMINARY LEAK TEST
 FINAL LEAK/STRENGTH TEST
 SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)

TEST MEDIUM <input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC * <input checked="" type="checkbox"/> CHG	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO: 1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE
---	---

TEST GAUGE(S)	SERIAL NO.	CALIBRATION DUE DATE (MM/DD/YY)
<input checked="" type="checkbox"/> SPRING/DIGITAL	537040	02 12 12
<input checked="" type="checkbox"/> RECORDING	0832271 (01)	01 04 12
<input type="checkbox"/> DEAD WEIGHT		

LOCATION OF TEMPERATURE PROBE(S)

T1 BURIED EXPOSED T2 BURIED EXPOSED T3 BURIED EXPOSED T4 BURIED EXPOSED

PYROMETER SERIAL NO. _____ PYROMETER CALIBRATION DUE DATE (MM/DD/YY) _____

TEST RESULTS
 PASS FAIL


TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) 24514	DATE 12-14-11
---	-------------------------

REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST)

SIGNED
Dennis Doran
PRESSURE CONTROL

RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN.
FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.

RS1306 Wlet
Pg 3/3



WASHINGTON NATURAL GAS COMPANY

RS-1327 Inlet

REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER 708620 IR NUMBER 6733-1 DATE 9-25-70

JOB LOCATION 5604 PORTLAND AVE. (TACOMA)

CONTRACTOR OR FITTER W.N.G. (EUSTACE)

INSPECTOR J. TROXEL

SECTION TESTED 24' OF 1/2" SERVICE TO FARM TAP.

TEST INFORMATION

STARTED 9:40 ^(AM) PM PRESSURE 443.0 psig DATE 9-25-70

COMPLETED 10:40 ^(AM) PM PRESSURE 445.0 psig DATE 9-25-70

TYPE TEST: _____ LEAKAGE: STRENGTH: _____

TESTING MEDIUM: AIR; NITROGEN; _____ HYDROSTATIC _____

GAUGE: SPRING; _____ RECORDING; _____ DEAD WEIGHT _____

READINGS:

DATE	TIME	PRESSURE	TEMPERATURE
9-25-70	9:40 AM	443.0	—
9-25-70	9:55 AM	444.0	—
9-25-70	10:25 AM	445.0	—
9-25-70	10:40 AM	445.0	—

RESULTS: ACCEPTED, _____ REJECTED

REMARKS: _____

SIGNED John H. [Signature]
W. [Signature]

RS 1371 Wet
Pg 1/3

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. <u>887026105</u>	DATE <u>9/27/11</u>
JOB LOCATION <u>E. 43 ST @ PORTLAND AV E. TACOMA DR# 1371</u>	

NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <u>MARTIN MEDLEY</u>	COMPANY (IF CONTRACTOR)
--	-------------------------

PROJECT ENGINEER <u>DEREK KOO</u>

SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) <u>3/4" HANDBETT TEE & ASSOCIATED WELDS</u>

TEST INFORMATION

START TIME <u>1120</u>	<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE <u>470.0</u> PSIG	DATE <u>9/27/11</u>
STOP TIME <u>1220</u>	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	PRESSURE <u>466.5</u> PSIG	DATE

TYPE OF TEST	<input type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)
--------------	---

TEST MEDIUM	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:
<input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC * <u>CNG</u>	1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE

TEST GAUGE(S)	SERIAL NO.	CALIBRATION DUE DATE (MM/DD/YY)
<input type="checkbox"/> SPRING/DIGITAL		
<input checked="" type="checkbox"/> RECORDING	<u>0832769</u>	<u>1/4/2012</u>
<input type="checkbox"/> DEAD WEIGHT		

LOCATION OF TEMPERATURE PROBE(S)	T1	T2	T3	T4
	<u>NA</u>			
	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED

PYROMETER SERIAL NO. <u>NA</u>	PYROMETER CALIBRATION DUE DATE (MM/DD/YY)
-----------------------------------	---

TEST RESULTS
<input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL

TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <u>NA</u>	DATE
--	------

REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) <u>NA</u>

SIGNED <u>Martin Medley</u>
PRESSURE CONTROL

RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN.
FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.


RS 1371 West
Pg 213

READINGS

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2 *	T1	T2	T3	T4
9/27/11	11:20	470.0					
	1135	467.5					
	1150	469.0					
	1205	465.5					
	1220	466.5					

* IF REQUIRED BY WRITTEN PROCEDURE

RS 1371 Wet
Pg 3/3



GRAPHIC CONTROLS CORPORATION
CB - PONTIAC MI
9/27/11
JOB# 887026105
BR 55122

MIDNIGHT

MIDNIGHT

6 PM

6 AM

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. <i>884021099</i>	DATE <i>9/27/11</i>
JOB LOCATION <i>25th E. "M" ST TAVNA DR# 1404</i>	

NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <i>Martin Medina</i>	COMPANY (IF CONTRACTOR)
PROJECT ENGINEER <i>DEREK KOO</i>	

SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED)
3/4" PUNCHNET TEE & ASSOCIATED WELDS

TEST INFORMATION

START TIME <i>0900</i>	<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE <i>464.5</i>	PSIG	DATE <i>9/27/11</i>
STOP TIME <i>1000</i>	<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE <i>459.5</i>	PSIG	DATE <i>9/27/11</i>

TYPE OF TEST

PRELIMINARY LEAK TEST
 FINAL LEAK/STRENGTH TEST
 SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)

TEST MEDIUM <input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC * <i>CNG</i>	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO: 1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE
--	---

TEST GAUGE(S)

<input type="checkbox"/> SPRING/DIGITAL	SERIAL NO. _____	CALIBRATION DUE DATE (MM/DD/YY) _____
<input checked="" type="checkbox"/> RECORDING	SERIAL NO. <i>0832709</i>	CALIBRATION DUE DATE (MM/DD/YY) <i>1/4/2012</i>
<input type="checkbox"/> DEAD WEIGHT	SERIAL NO. _____	CALIBRATION DUE DATE (MM/DD/YY) _____

LOCATION OF TEMPERATURE PROBE(S)

T1 <i>NA</i>	T2	T3	T4
<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED

PYROMETER SERIAL NO. *NA* PYROMETER CALIBRATION DUE DATE (MM/DD/YY)

TEST RESULTS

PASS FAIL

TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <i>NA</i>	DATE
--	------

REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST)
NA

SIGNED *Martin Medina*
PRESSURE CONTROL

RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN.
FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.


RS1404 wet
Pg 73

READINGS

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2 *	T1	T2	T3	T4
9/27/11	0900	464.5					
	0915	461.0					
	0930	460.5					
	0945	460.0					
	1000	459.5					

* IF REQUIRED BY WRITTEN PROCEDURE

RS1404 Inlet
pg 3/3



GRAPHIC CONTROLS CORPORATION
25 M 5
9/27/11
JOB# 289102699
BR 55122

5
7
10

RS 1418 inlet

REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER 71-274

IR NUMBER 6050

DATE 6-18-71

JOB LOCATION District regulators #1418 AT 26TH East NST Tacoma

CONTRACTOR OR FITTER Malyon, Haller

INSPECTOR Haller

SECTION TESTED 50' of 2" stw pipe inlet To STA. #1418

TEST INFORMATION

STARTED NOON AM PRESSURE 470 psig DATE 6-18-71

COMPLETED 1:00 PM PRESSURE 470 psig DATE 6-18-71

TYPE TEST: _____ LEAKAGE: _____ STRENGTH: _____

TESTING MEDIUM: _____ AIR; NITROGEN; _____ HYDROSTATIC

GAUGE: _____ SPRING; _____ RECORDING; _____ DEAD WEIGHT

READINGS:

DATE	TIME	PRESSURE	TEMPERATURE
6-18-71	12:15	470 PSIG	
"	12:25	470 "	
"	12:35	470 "	
"	12:45	470 "	

RESULTS: ACCEPTED, _____ REJECTED

REMARKS: Test good, 2nd Test,

SIGNED [Signature]

W. Ludwig Supervisor




PH473 RS1472 Inlet
Pg 43

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. 887026102		DATE 12-14-11	
JOB LOCATION 5002 PORTLAND AVE. E. TACOMA			
NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST DENNIS DORAN		COMPANY (IF CONTRACTOR)	
PROJECT ENGINEER DEREK KOO			
SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) PUNCH TEE CUT AND CAP 12"			
TEST INFORMATION			
START TIME 0945	<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE 483.0	PSIG DATE 12-14-11
STOP TIME 1045	<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE 480.0	PSIG DATE 12-14-11
TYPE OF TEST <input checked="" type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input checked="" type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)			
TEST MEDIUM <input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC*		* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:	
<input checked="" type="checkbox"/> CNG		1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE	
TEST GAUGE(S) <input checked="" type="checkbox"/> SPRING/DIGITAL SERIAL NO. 537040 CALIBRATION DUE DATE (MM/DD/YY) 02 12 12 <input checked="" type="checkbox"/> RECORDING SERIAL NO. 0832771 (01) CALIBRATION DUE DATE (MM/DD/YY) 01 04 12 <input type="checkbox"/> DEAD WEIGHT SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____			
LOCATION OF TEMPERATURE PROBE(S) T1 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T2 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T3 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T4 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED			
PYROMETER SERIAL NO.		PYROMETER CALIBRATION DUE DATE (MM/DD/YY)	
TEST RESULTS <input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL			
TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) 41902			DATE 12-14-11
REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) 			
SIGNED Dennis Doran PRESSURE CONTROL			
RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN. FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.			

RS1472 wet
Pg 3/3






~~RS1480~~
RS1480 Inlet
Pg 1/3

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. <u>887025761</u>		DATE <u>4-4-12</u>
JOB LOCATION <u>5314 PORTLAND AVE, Tacoma</u>		
NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <u>TONY GARGIULO</u>		COMPANY (IF CONTRACTOR) <u>N/A</u>
PROJECT ENGINEER <u>DON FRIEZE</u>		
SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) <u>PUNCH TEE CUT AND CAP 12"</u>		
TEST INFORMATION		
START TIME <u>12:50</u>	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	DATE <u>4-4-12</u>
STOP TIME <u>13:50</u>	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	DATE <u>4-4-12</u>
PRESSURE <u>470.5</u> PSIG		
PRESSURE <u>468.5</u> PSIG		
TYPE OF TEST <input type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input checked="" type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)		
TEST MEDIUM <input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC * <input checked="" type="checkbox"/> CNG	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO: 1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE	
TEST GAUGE(S) <input checked="" type="checkbox"/> SPRING/DIGITAL SERIAL NO. <u>537040</u> <input checked="" type="checkbox"/> RECORDING SERIAL NO. <u>0832771-01</u> <input type="checkbox"/> DEAD WEIGHT SERIAL NO. _____	CALIBRATION DUE DATE (MM/DD/YY) <u>8-1-12</u> CALIBRATION DUE DATE (MM/DD/YY) <u>1-1-13</u> CALIBRATION DUE DATE (MM/DD/YY) _____	
LOCATION OF TEMPERATURE PROBE(S) T1 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T2 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T3 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T4 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED		
PYROMETER SERIAL NO. <u>N/A</u>		PYROMETER CALIBRATION DUE DATE (MM/DD/YY)
TEST RESULTS <input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL		
TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <u>84691</u>		DATE <u>4/4/12</u>
REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) <u>Tested Existing 3/4" SUC TEE & Cut-N-Capped PUP</u> <u>Final Test</u>		
SIGNATURE <u>Tony Gargiulo</u> PRESSURE CONTROL		
RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN. FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.		

RS1480 Wet
Pg 33




RS1538 Int
Pg 13

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. <u>887026100</u>	DATE <u>9/21/11</u>
JOB LOCATION <u>E. M ST & E. 32 ST. TACOMA</u> <u>DR# 1538</u>	
NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <u>MEDLEY, MAURIN</u>	
COMPANY (IF CONTRACTOR)	
PROJECT ENGINEER <u>DARAK KOO</u>	
SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) <u>3/4" DYNAMET TEE & ASSOCIATED WELDS</u>	
TEST INFORMATION	
START TIME <u>1245</u> <input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M. PRESSURE <u>477.0</u> PSIG	DATE <u>9/21/11</u>
STOP TIME <u>1345</u> <input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M. PRESSURE <u>475.5</u> PSIG	DATE <u>9/21/11</u>
TYPE OF TEST <input type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)	
TEST MEDIUM <input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC * <u>CNG</u>	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO: 1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE
TEST GAUGE(S) <input type="checkbox"/> SPRING/DIGITAL SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____ <input checked="" type="checkbox"/> RECORDING SERIAL NO. <u>0832769</u> CALIBRATION DUE DATE (MM/DD/YY) <u>1/4/2012</u> <input type="checkbox"/> DEAD WEIGHT SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____	
LOCATION OF TEMPERATURE PROBE(S) T1 <u>NA</u> <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T2 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T3 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T4 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	
PYROMETER SERIAL NO. <u>NA</u> PYROMETER CALIBRATION DUE DATE (MM/DD/YY)	
TEST RESULTS <input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL	
TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <u>NA</u>	DATE
REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) <u>NA</u>	
SIGNED <u>[Signature]</u>	
PRESSURE CONTROL	
RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN. FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.	

RS1538 Inlet
Pg 3/3



BR 55122
E. MST + 32.5T
JOB # 887026100
9/21/11 5:45 AM UPRITE

9/21/11 12:15 PM
1500
1000

9/21/11
11:00-11:15
1000

9/21/11 10:00-10:15
1000
1100

9/21/11 09:00-09:15
1000
1100

MIDNIGHT

NOON

6 PM

6 AM

7

8

9

10

11

1

2

3

4

5

7

8

9

10

11

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. <i>EG7026106</i>	DATE <i>9/27/11</i>
JOB LOCATION <i>E 110 & PORTLAND AV E TACOMA DR# 1877</i>	

NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <i>MANTON MEDLEY</i>	COMPANY (IF CONTRACTOR)
PROJECT ENGINEER <i>DEREK KOO</i>	
SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) <i>3/4" PUNCHETT TEE & ASSOCIATED WELDS</i>	

TEST INFORMATION			
START TIME <i>1300</i>	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	PRESSURE <i>473.0</i>	DATE <i>9/27/11</i>
STOP TIME <i>1400</i>	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	PRESSURE <i>477.0</i>	DATE <i>9/27/11</i>

TYPE OF TEST	<input type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)
--------------	---

TEST MEDIUM <input checked="" type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC *	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:
<i>CNG</i>	1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE

TEST GAUGE(S)	SERIAL NO.	CALIBRATION DUE DATE (MM/DD/YY)
<input type="checkbox"/> SPRING/DIGITAL		
<input checked="" type="checkbox"/> RECORDING	<i>0832769</i>	<i>1/4/2012</i>
<input type="checkbox"/> DEAD WEIGHT		

LOCATION OF TEMPERATURE PROBE(S)	T1	T2	T3	T4
<i>NA</i>	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED

PYROMETER SERIAL NO. <i>NA</i>	PYROMETER CALIBRATION DUE DATE (MM/DD/YY)
-----------------------------------	---

TEST RESULTS
<input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL

TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <i>NA</i>	DATE
--	------

REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) <i>NA</i>

SIGNED <i>[Signature]</i>
PRESSURE CONTROL

RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN.
FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.


RS 1877 Wet
Pg 2/3

READINGS

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2 *	T1	T2	T3	T4
9/21/11	1300	473.0					
	1315	475.0					
	1330	474.5					
	1345	477.0					
	1400	477.0					

* IF REQUIRED BY WRITTEN PROCEDURE

RS 1877 Wld
Pg 3/3





RB1973 Inlet
Pg 4/3

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

JOB NO. 887026104	DATE 12-14-11
-----------------------------	-------------------------

JOB LOCATION
**1423 E 56 ST
TACOMA**

NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST DENNIS DORAN	COMPANY (IF CONTRACTOR)
---	-------------------------

PROJECT ENGINEER
DEREK KOO

SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED)
PUNCH TEE CUT AND CAP 12"

TEST INFORMATION

START TIME 1350	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	PRESSURE 477.0	PSIG	DATE 12-14-11
STOP TIME 1450	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	PRESSURE 476.0	PSIG	DATE 12-14-11

TYPE OF TEST

PRELIMINARY LEAK TEST
 FINAL LEAK/STRENGTH TEST
 SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)

TEST MEDIUM	* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:
<input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC*	1. <input type="checkbox"/> FILL MAIN
<input checked="" type="checkbox"/> CNG	2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE
	3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE

TEST GAUGE(S)

<input checked="" type="checkbox"/> SPRING/DIGITAL	SERIAL NO. 537040	CALIBRATION DUE DATE (MM/DD/YY) 02 12 12
<input checked="" type="checkbox"/> RECORDING	SERIAL NO. 0832771 (01)	CALIBRATION DUE DATE (MM/DD/YY) 01 04 12
<input type="checkbox"/> DEAD WEIGHT	SERIAL NO. _____	CALIBRATION DUE DATE (MM/DD/YY) _____

LOCATION OF TEMPERATURE PROBE(S)

T1	T2	T3	T4
<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED	<input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED

PYROMETER SERIAL NO. _____ PYROMETER CALIBRATION DUE DATE (MM/DD/YY) _____

TEST RESULTS

PASS FAIL

TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) 45055	DATE 12-14-11
---	-------------------------

REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST)

SIGNED **Dennis Doran**
PRESSURE CONTROL

RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN.
FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.


RS 1973 Inlet
Pg 73

READINGS

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2 *	T1	T2	T3	T4
12-14-11	1350	477.0					
12-14-11	1405	479.5					
12-14-11	1420	479.0					
12-14-11	1435	478.0					
12-14-11	1450	476.0					

* IF REQUIRED BY WRITTEN PROCEDURE

RS 1973 West
Pg 3/3



BR 2122

START TEST
Press 120.0

END TEST
Press 129.0

START TEST
Press 477.0


END TEST
Press 476.0

1350

3351

25-30

PS-2123 let



E. 58TH ST.

PORTLAND AVE.

1409
E.
59TH

1 1/8" PE

1/4
PE

23'

60'
R/W

FT# 2123-(128)
SE & (24) EE

EXIST. 8" STW. H.I.
GAS-23' EE

JOB #1 845-282
I.R. #1 6FG5
INSTALLED:
EM SECT. #141
PLAT # 247063
1/4 SECT. S.E. 22
GPS. MAP # 20-3-D

1" 621 REG. 3/32" ORIFICE-SET
AT 45# SPR. # 1D 7455-1"
RK I.P.H. SET AT 51#

CONSTRUCTION PRINT

AS	<input checked="" type="checkbox"/> INSTALLED
	<input type="checkbox"/> RETIRED
(MAIN • SVC • MSA • REG • ETC)	
DATE COMPL	7-19-84
100 % COMPLETED	
FITTER OR CONTR.	PIPELINE
FIELD REP OR SUPV.	HALLER
TYPE OF TEST	NIT.
PRESSURE	462#
DESCRIPTION (SIZE-LENGTH)	
1	5' 1" STW PIPE
2	(NEW) F. 621 REG 1" 1/4 ASD
3	
4	
5	

ENG POSTING
COMPL RPT <input checked="" type="checkbox"/>
CORROSION <input checked="" type="checkbox"/>
PLATS <input checked="" type="checkbox"/>
OPS <input checked="" type="checkbox"/>
TAX <input checked="" type="checkbox"/>
MMMS <input checked="" type="checkbox"/>
AREA <input checked="" type="checkbox"/>
COOK <input checked="" type="checkbox"/>

DWN	TC	5/31/84	APP.
CHKD	AW	6/8/84	SCALE NONE

WASHINGTON NATURAL GAS COMPANY	
FARM TAP # 2123	
1409 EAST 59TH ST.	
DWG. NO.	2123

RS-2695 Pg 1/2



REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER: <u>109023562</u>	IR NUMBER	DATE <u>12-22-2005</u>
---------------------------------	-----------	---------------------------

JOB LOCATION: E. 40th + M ST TACOMA DR# 2695

CONTRACTOR OR FITTER: Pitchback INSPECTOR: Jim Cargill

SECTION TESTED: DR Piping From 60 Line stoppage To outlet valve.
(see Attached sheet)

STARTED 1430 AM PM PRESSURE 477.7 PSIG DATE 12-22-2005

COMPLETED 1530 AM PM PRESSURE 477.2 PSIG DATE 12-22-2005

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC*

GAUGE: Digital SPRING RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

*FOR HYDROSTIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____

3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: Jeff Webb

PHONE IN PERSON DATE: 12-22-2005

REMARKS: _____

SIGNED: Paul A. Bend
PRESSURE CONTROL

RS-2696 Pg 1/2



REPORT OF PRESSURE TEST ON NEW MAIN



JOB NUMBER 109025042	IR NUMBER	DATE 11-14-2006
-------------------------	-----------	--------------------

JOB LOCATION: E. 48th + Portland Av RS#2696

CONTRACTOR OR FITTER: Pilchuck INSPECTOR: Dave Lockhart

SECTION TESTED: Station Piping (see Attached)

STARTED 1400 AM PM PRESSURE 487.1 PSIG DATE 11-14-2006

COMPLETED 1500 AM PM PRESSURE 487.1 PSIG DATE 11-14-2006

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC*

GAUGE: Digital SPRING RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T1 BURIED EXPOSED T2 BURIED EXPOSED T3 BURIED EXPOSED T4 BURIED EXPOSED

*FOR HYDROSTIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____

3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: Jeff Webb

PHONE IN PERSON DATE: 11-14-2006

REMARKS: _____

SIGNED: Paul A. Beach
PRESSURE CONTROL

RS-2697 Pg 1/2



PUGET SOUND ENERGY

REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER: <u>109025043</u>	IR NUMBER	DATE: <u>2-16-2007</u>
---------------------------------	-----------	---------------------------

JOB LOCATION: RS # 2697 E 72nd + Portland Av

CONTRACTOR OR FITTER: Pilchuck INSPECTOR: DAVE LOCKHART

SECTION TESTED: STATION PIPING
PARTS LISTED ON SEPARATE SHEET

STARTED: 1300 AM PM PRESSURE: 477.0 PSIG DATE: 2-16-2007

COMPLETED: 1400 AM PM PRESSURE: 476.4 PSIG DATE: 2-16-2007

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC*

GAUGE: Digital SPRING RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

*FOR HYDROSTIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____

3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: JEFF WEBB

PHONE IN PERSON DATE: 2-16-2007

REMARKS: SOAPED ALL EXPOSED PIPING

SIGNED: Paul A. Bench
PRESSURE CONTROL

RS-2698 Pg 1/2



REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER <u>109023569</u>	IR NUMBER	DATE <u>12-27-05</u>
--------------------------------	-----------	-------------------------

JOB LOCATION: E. 26th + 1st DR # 2698

CONTRACTOR OR FITTER: Pitchuck INSPECTOR: Dave Lockhart

SECTION TESTED: DR Piping see Attached

STARTED 1015 AM PM PRESSURE 481.0 PSIG DATE 12-27-05

COMPLETED 1115 AM PM PRESSURE 481.4 PSIG DATE 12-27-05

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC*

GAUGE: Digital SPRING RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T1 BURIED EXPOSED T2 BURIED EXPOSED T3 BURIED EXPOSED T4 BURIED EXPOSED

*FOR HYDROSTIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____

3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: Jeff Webb

PHONE IN PERSON DATE: 12-27-05

REMARKS: _____

SIGNED: Paul A. Beach
PRESSURE CONTROL

RS-2723 Pg 1/2



REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER	IR NUMBER	DATE
109031159		7-25-2007

JOB LOCATION: DR-2723 PORTLAND AVE. & E. 72 ST.

CONTRACTOR OR FITTER: PILCHUCK INSPECTOR: _____

SECTION TESTED: FROM 8" BOTTOM OUT LINE STOPPED "M" TO UPSTREAM SIDE OF ORBIT VALVE "M" INCLUDING 3/4" CONTROL & RW LINES. SEE ATTACHED COPY FOR FITTINGS. (10' 6" SL. 280 WALL & (2) 6" WELD CAPS)

STARTED 1200 ^{AM} _{PM} PRESSURE 404.3 PSIG DATE 7-25-2007

COMPLETED 1400 ^{AM} _{PM} PRESSURE 467.5 PSIG DATE 7-25-2007

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC

GAUGE: ^{DIGITAL} SPRINGS RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

*FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____

3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: JUSTIN WARMERBORG

PHONE IN PERSON DATE: 7-25-2007

REMARKS: _____

SIGNED: W.A. Muller
PRESSURE CONTROL

RS-2723 Pg 42

READINGS

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2*	T1	T2	T3	T4
7-25-2007	1200	464.3		67.6	76.0		
	1215	465.0		68.2	76.6		
	1230	465.5		68.8	77.0		
	1245	466.0		68.4	78.0		
	1300	466.5		69.4	78.2		
	1315	466.5		69.4	78.6		
	1330	467.0		69.6	79.6		
	1345	467.2		69.2	80.4		
7-25-2007	1400	467.5		68.8	80.6		

*IF REQUIRED BY THE WRITTEN PROCEDURE

RS-2311

REPORT OF PRESSURE TEST ON NEW MAIN

JOB NUMBER 905-504 IR NUMBER 6523-2 DATE 7-2-91

JOB LOCATION MID-MOUNTAIN YARD-BELLEVUE

CONTRACTOR OR FITTER MID-MTN

INSPECTOR BILL DODSON

SECTION TESTED ~ 90' OF 8" STW PIPE, ~ 80' OF 6" STW PIPE, ALL INLET & INTERSTAGE PIPING & RELATED VALVES AND FITTINGS FOR NEW DR # 2311

TEST INFORMATION

STARTED 0900 AM PRESSURE 469# 64°F PSIG DATE 7-2-91
COMPLETED 1700 PM PRESSURE 508.4 86°F PSIG DATE 7-2-91

TYPE TEST: _____ LEAKAGE: _____ STRENGTH:

TESTING MEDIUM: AIR: NITROGEN: HYDROSTATIC: _____

GAUGE: _____ SPRING: RECORDING: _____ DEAD WEIGHT:

READINGS:

DATE	TIME	PRESSURE	TEMPERATURE
7-2-91	1600	509.3	87°
7-2-91	1000	481.8	72°
"	1100	498.0	78°
"	1200	505.3	81°
"	1300	507.3	82°
"	1400	508.7	85°
"	1500	508.2	85°

RESULTS: _____ ACCEPTED: _____ REJECTED: _____


REMARKS: ALL PIPING ABOVE GROUND & EXPOSED TO DIRECT SUNLIGHT DURING TESTING (MID-MTN BELLEVUE YD)

SIGNED: V. Vinyak

020. X-01
020. X-02

Job Number: 9705121
 Job Description: Instaliation of 6" STW "bypass"
 Location: E. 96th Street & Golden Givens Avenue, Pierce County, WA
 Date: 5-20-1998
 Pressure Control Personnel: Estle Ratliff
 Field Rep: Don Bain
 Result: Passed

Time 24 hour clock	Pressure (psig)	exposed			Tabs (deg R)	Pabs (psia)	P/T (Pabs/Tabs)
		T1 (deg F)	T2 (deg F)	T3 (deg F)			
1400	534.5	62.4	59.2		520.50	549.23	1.05520
1430	534.5	62.4	59.2		520.50	549.23	1.05520
1500	533.1	64.8	58.6		521.40	547.83	1.05069
1530	532.8	64.8	58.6		521.40	547.53	1.05012
1600	533.0	63.6	57.8		520.40	547.73	1.05252
1630	533.0	63.8	58.2		520.70	547.73	1.05191
1700	532.9	62.4	57.6		519.70	547.63	1.05374
1730	532.9	62.4	57.6		519.70	547.63	1.05374
1800	532.9	62.6	58.0		520.00	547.63	1.05313
1830					#DIV/0!	14.73	#DIV/0!
1900					#DIV/0!	14.73	#DIV/0!
1930					#DIV/0!	14.73	#DIV/0!
2000					#DIV/0!	14.73	#DIV/0!
2030					#DIV/0!	14.73	#DIV/0!
2100					#DIV/0!	14.73	#DIV/0!
2130					#DIV/0!	14.73	#DIV/0!
2200					#DIV/0!	14.73	#DIV/0!



REPORT OF PRESSURE TEST ON NEW MAIN

WNG 746.2 S (7/93) O.P.S. 6.14

020.T-01
020.Z-01
020.Z-03
020Z-01C
020Z-01D
020Z-01G
020.AA-01
020.AA-01.A
020.AB-01
020.AC-01
020.AS-01

JOB NUMBER	IR NUMBER	DATE
107008109	0021	11-20-99

JOB LOCATION: South Tacoma & 96th - Pierce Transit Update

CONTRACTOR OR FITTER: P. Helick INSPECTOR: Don Bain

SECTION TESTED: 6" HP SEW main from 96th & Golden Gardens to Pierce Transit at 96th & South Tacoma Way.

This test includes all fittings, valves and pipe up to WSA Riser valves.

TEST INFORMATION

STARTED 20:00 / 2300 ^{LEAK} ^{STRENGTH} AM PM PRESSURE 125.5 / 403.5 PSIG DATE 11-20-99

COMPLETED 21:00 / 0700 ^{LEAK} ^{STRENGTH} AM PM PRESSURE 125.5 / 403.5 PSIG DATE 11-20/11/21

- TYPE OF TEST: LEAK STRENGTH
- TEST MEDIUM: AIR NITROGEN HYDROSTATIC*
- GAUGE: ^{ELECTRONIC} SPRING RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

- T1 BURIED EXPOSED
- T2 BURIED EXPOSED
- T3 BURIED EXPOSED
- T4 BURIED EXPOSED

*FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

- 1) FILL MAIN _____
- 2) RAISE TO LEAK TEST PRESSURE _____
- 3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: Clay Kofthaus

PHONE IN PERSON DATE: 11/21/99

REMARKS: _____

SIGNED: E. Parson
PRESSURE CONTROL

READINGS


DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2	WEST	MID	EAST	T4
11-20-99	20:00	125.5#	—	55.6°	50.2°	52.8°	
	20:30	125.5#	—	55.8°	50.0°	53.4°	
	21:00	125.5#	—	57.8°	50.4°	53.8°	
11-20-99	21:30	252.5#	—	55.6#	50.2°	50.6°	
	22:00	252.5#	—	55.4#	47.8°	53.0°	
	22:30	252.5#	—	55.6#	47.8°	53.6°	
11-20-99	23:00	404.5#	403.5#	55.4°	48.0°	51.4°	
	23:30	404.5#	403.5#	53.2°	48.0	53.2°	
	24:00	404.0#	403.3#	52.8°	48.2°	53.8°	
	00:30	404.0#	403.3#	52.4°	49.6°	53.6°	CALLED
	01:00	404.0#	403.3#	52.4°	49.8°	53.8°	
	01:30	404.0#	403.3#	52.4°	49.8°	54.2°	
	02:00	404.0#	403.3#	52.3°	50.1°	53.8°	
	02:30	403.5#	403.3#	52.1°	50.1°	53.8°	
	03:00	403.5#	403.2#	52.0°	50.1°	53.2°	
	03:30	403.5#	403.2#	52.1°	49.8°	53.9°	
	04:00	403.5#	403.2#	52.1°	50.1°	53.8°	
	04:30	403.5#	403.3#	52.0°	50.1°	53.8°	
	05:00	403.5#	403.3#	52.0°	50.2°	53.8°	CALLED
	05:30	403.5#	403.3#	52.1°	50.2°	54.0°	
	06:00	403.5#	403.3#	52.2°	50.2°	54.8°	CALLED
	06:30	403.5#	403.3#	52.2°	50.4°	54.4°	
	07:00	403.5#	403.3#	52.4°	50.7°	54.8°	
	07:30	403.5#	403.3#	52.4°	50.4°	54.8°	
	08:00						
	08:30						

020.2-1A
020.2-1
(Added Fittings)

PIPELINE PRESSURE TEST REPORT

GOS 2525.3300

Pg 43

JOB NO. <u>887026762</u>		DATE <u>4-16-12</u>	
JOB LOCATION <u>Park Ave & S. 96th St</u> <u>TACOMA</u>			
NAME OF INDIVIDUAL RESPONSIBLE FOR PERFORMING TEST <u>D. DORAN</u>		COMPANY (IF CONTRACTOR)	
PROJECT ENGINEER <u>Don Frieze</u>			
SECTION TESTED (NOTE SIZE AND LENGTH OF ALL PIPE TESTED) <u>8" OF 2" SAVE-A-VALVE & 6" OF 4" SAVE-A-VALVE</u>			
TEST INFORMATION			
START TIME <u>11:05</u>	<input checked="" type="checkbox"/> A.M. <input type="checkbox"/> P.M.	PRESSURE <u>471.0</u> PSIG	DATE <u>4-16-12</u>
STOP TIME <u>12:05</u>	<input type="checkbox"/> A.M. <input checked="" type="checkbox"/> P.M.	PRESSURE <u>474.5</u> PSIG	DATE <u>4-16-12</u>
TYPE OF TEST <input type="checkbox"/> PRELIMINARY LEAK TEST <input checked="" type="checkbox"/> FINAL LEAK/STRENGTH TEST <input checked="" type="checkbox"/> SOAP TEST (RATED PARTS NOT SUBJECTED TO PRESSURE TEST)			
TEST MEDIUM <input type="checkbox"/> AIR <input type="checkbox"/> NITROGEN <input type="checkbox"/> HYDROSTATIC*		* FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:	
<input checked="" type="checkbox"/> CNG		1. <input type="checkbox"/> FILL MAIN 2. <input type="checkbox"/> RAISE TO LEAK TEST PRESSURE 3. <input type="checkbox"/> RAISE TO FINAL LEAK/STRENGTH TEST PRESSURE	
TEST GAUGE(S) <input checked="" type="checkbox"/> SPRING/DIGITAL SERIAL NO. <u>830893</u> CALIBRATION DUE DATE (MM/DD/YY) <u>8-1-12</u> <input checked="" type="checkbox"/> RECORDING SERIAL NO. <u>0832771-01</u> CALIBRATION DUE DATE (MM/DD/YY) <u>1-1-13</u> <input type="checkbox"/> DEAD WEIGHT SERIAL NO. _____ CALIBRATION DUE DATE (MM/DD/YY) _____			
LOCATION OF TEMPERATURE PROBE(S) T1 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T2 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T3 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED T4 <input type="checkbox"/> BURIED <input type="checkbox"/> EXPOSED			
PYROMETER SERIAL NO.		PYROMETER CALIBRATION DUE DATE (MM/DD/YY)	
TEST RESULTS <input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL			
TEST CONFIRMATION NO. (CONTACT ENGINEERING FOR APPROVAL ON FINAL LEAK/STRENGTH TEST ONLY) <u>11845</u>			DATE <u>4-16-12</u>
REMARKS (NOTE LOCATION OF ALL LEAKS THAT WERE FOUND, INCLUDING THOSE THAT WERE REPAIRED DURING THE TEST) _____ _____ _____			
SIGNED  PRESSURE CONTROL			
RETURN ORIGINAL WITH PRESSURE TEST SCHEMATIC AND CHART TO CONTRACTOR FOREMAN. FOR FINAL LEAK/STRENGTH TEST, SEND COPIES OF ALL TEST DOCUMENTS TO ENGINEERING.			


OW. 2-1A
 OW. 2-1
 (Cooled Filtrings)
 Pg 13

READINGS

DATE	TIME	PRESSURE		TEMPERATURE			
		P1	P2 *	T1	T2	T3	T4
4-16-12	11:05	471.0					
4-16-12	11:20	473.0					
4-16-12	11:35	476.0					
4-16-12	11:50	476.0					

* IF REQUIRED BY WRITTEN PROCEDURE

020.2-1A
020.2-1
(Added Fittings)
Pg 3/3



020X-01.A P 1/2

REPORT OF PRESSURE TEST ON NEW MAIN

WNG 7462 S (7/93) O.P.S. 6.14

JOB NUMBER 9705121	IR NUMBER 001-01	DATE 6-11-98
-----------------------	---------------------	-----------------

JOB LOCATION: 96th ST E & EAST "E" ST. Tacoma

CONTRACTOR OR FITTER: P.L. Chubb Const. INSPECTOR: M. Paras

SECTION TESTED: NEW 6" BY-PASS STW H.P. - INCLUDING B/outs - valves AND ALL ASSOC. FITTINGS

TEST INFORMATION

STARTED LEAK STRENGTH 0800 / 0900 AM PRESSURE 196 / 532.7 PSIG DATE 6-11-98
 COMPLETED LEAK STRENGTH 0900 / 1300 PM PRESSURE 196 / 533.1 PSIG DATE 6-11-98

- TYPE OF TEST: LEAK STRENGTH
- TEST MEDIUM: AIR NITROGEN HYDROSTATIC*
- GAUGE: SPRING RECORDING DEAD WEIGHT
- LOCATION OF TEMPERATURE PROBE:
- T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

- *FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:
- 1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____
 - 3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: A.J. Ratten
 PHONE IN PERSON DATE: 6-11-98

REMARKS: _____

SIGNED: E. Ratten
PRESSURE CONTROL

0204-01-A Pg 42

READINGS

DATE	TIME	PRESSURE GAUGE		TEMPERATURE			
		P1	P2*	T1	T2	T3	T4
6-11-98	0800	196#					
	0815	196#	} Leak				
	0830	196#					
	0845	196#					
6-11-98	0900	196#					
6-11-98	0900	532.7#	533#	60.8°			
	0930	531.2#	532#	58.6°			
* CALLED	1000	531.0#	532#	57.4°			
	1030	530.8#	531#	56.3°			
	1100	531.0#	531#	57.8°			
	1130	531.3#	532#	58.4°			
CALLED	1200	531.3#	532#	58.6°			
	1230	532.4#	533#	59.2°			
	1300	533.1#	534#	60.1°			
	1330						
* CALLED	1400						
6-11-98	1430						

020.4-01.3

Job Number: 9705121

Job Description: Installation of 6" STW "bypass"

Location: E. 96th Street & Park Avenue, Pierce County, WA

Date: 8-12-1998


Pressure Control Personnel: Lee Otto

Field Rep: Dick Smith

Result: Passed *L. Otto*
8/14/98

Note: Approx. 57' of 6" all buried except for ends, ends exposed with thermocouples - difficult to analyze test - poor test set up. Okay results.

Time 24 hour clock	Pressure (psig)	exposed T1 (deg F)	exposed T2 (deg F)	T3 (deg F)	Tabs (deg R)	Pabs (psia)	P/T (Pabs/Tabs)
1030	532.3	76.6	79.8		537.90	547.03	1.01697
1100	532.1	76.4	79.6		537.70	546.83	1.01698
1130	532.6	81.6	80.4		540.70	547.33	1.01226
1200	533.1	84.6	80.0		542.00	547.83	1.01076
1230	533.8	89.2	84.2		546.40	548.53	1.00390
1300	534.2	92.6	86.0		549.00	548.93	0.99987
1330	534.5	93.6	87.8		550.40	549.23	0.99787
1400	534.6	96.8	89.2		552.70	549.33	0.99390
1430	534.3	95.6	88.4		551.70	549.03	0.99516
1500	533.9	92.6	84.8		548.40	548.63	1.00042
1530	533.4	90.0	82.8		546.10	548.13	1.00372
1600	533.4	87.2	83.0		544.80	548.13	1.00611
1630	533.2	86.6	81.0		543.50	547.93	1.00815
1700	533.1	85.6	80.4		542.70	547.83	1.00945
1730	533.0	85.2	80.8		542.70	547.73	1.00927
1800	532.9	84.0	81.0		542.20	547.63	1.01001
1830	532.7	82.4	80.6		541.20	547.43	1.01151
1900	532.5	80.8	79.0		539.60	547.23	1.01414
1930	532.4	80.4	79.4		539.60	547.13	1.01395
2000	532.3	79.8	79.0		539.10	547.03	1.01471



Job Number: 9705121

Job Description: Installation of 6" STW "bypass"

Location: E. 96th Street & Sheridan, Pierce County, WA

Date: 8-4-1998

Pressure Control Personnel: Estle Ratliff


Note: Approx. 387' of 6" pipe w/ bottom-outs.

Field Rep: Don Bain

Result: Passed

OK
8/5/98

Time 24 hour clock	Pressure (psig)	exp./buried	exp./buried	T3 (deg F)	Tabs (deg R)	Pabs (psia)	P/T (Pabs/Tabs)
		T1 (deg F)	T2 (deg F)				
1000	536.1	64.6	70.2		527.10	550.83	1.04502
1030	536.1	64.6	70.0		527.00	550.83	1.04522
1100	536.0	65.4	69.8		527.30	550.73	1.04443
1130	535.9	65.4	69.0		526.90	550.63	1.04504
1200	536.0	65.6	69.6		527.30	550.73	1.04443
1230	536.0	65.6	69.6		527.30	550.73	1.04443
1300	536.1	65.8	70.0		527.60	550.83	1.04403
1330	536.1	66.0	70.0		527.70	550.83	1.04383
1400	536.3	66.2	71.0		528.30	551.03	1.04302
1430	536.3	66.2	71.0		528.30	551.03	1.04302
1500	536.4	66.2	71.2		528.40	551.13	1.04302
1530	536.4	66.6	71.2		528.60	551.13	1.04262
1600	536.4	65.6	70.0		527.50	551.13	1.04480
1630	536.4	65.4	70.0		527.40	551.13	1.04499
1700	536.4	65.6	70.2		527.60	551.13	1.04460
1730	536.4	65.6	70.6		527.80	551.13	1.04420
1800	536.4	65.4	70.2		527.50	551.13	1.04480




020.2-01.F


Sheet1

Job Number: 9705121
 Job Description: Installation of 6" STW "bypass"
 Location: E. 96th Street & Hosmer Avenue, Pierce County, WA
 Date: 7-22-1998
 Pressure Control Personnel: Estle Ratliff
 Field Rep: Don Bain
 Result: Passed


Time 24 hour clock	Pressure (psig)	exposed			Tabs (deg R)	Pabs (psia)	P/T (Pabs/Tabs)
		T1 (deg F)	T2 (deg F)	T3 (deg F)			
1030	526.1	66.0	68.3	526.85	540.83	1.02654	
1100	526.1	66.0	68.3	526.85	540.83	1.02654	
1130	526.0	66.0	67.6	526.50	540.73	1.02703	
1200	526.0	66.4	68.0	526.90	540.73	1.02625	
1230	526.1	66.4	68.4	527.10	540.83	1.02605	
1300	526.1	66.4	68.4	527.10	540.83	1.02605	
1330	526.1	66.6	68.8	527.40	540.83	1.02546	
1400	526.3	66.9	69.2	527.75	541.03	1.02516	
1430	526.3	66.6	68.8	527.40	541.03	1.02584	
1500	526.3	66.4	68.4	527.10	541.03	1.02643	
1530	526.3	66.4	68.4	527.10	541.03	1.02643	
1600	526.3	66.4	68.4	527.10	541.03	1.02643	
1630	526.3	66.4	68.3	527.05	541.03	1.02652	
1700	526.3	66.5	68.4	527.15	541.03	1.02633	
1730	526.4	66.6	68.7	527.35	541.13	1.02613	
1800	526.4	66.6	68.7	527.35	541.13	1.02613	
1830	526.4	66.7	68.6	527.35	541.13	1.02613	



Job Number: 9705121							
Job Description: Installation of 6" STW "bypass"							
Location: E. 96th Street & Steele Street, Pierce County, WA							
Date: 8-19-1998							
Pressure Control Personnel: Dale Milsap					Note: Approx. 12' of 6" pipe w/ valve & 2 B/O L/S		
Field Rep: ??					4 hour test.		
Result: Passed							
Time 24 hour clock	Pressure (psig)	exposed	T2 (deg F)	T3 (deg F)	Tabs (deg R)	Pabs (psia)	P/T (Pabs/Tabs)
		T1 (deg F)					
1120	535.3	68.2			527.90	550.03	1.04192
1150	533.7	64.4			524.10	548.43	1.04642
1220	533.1	63.6			523.30	547.83	1.04688
1250	533.1	63.6			523.30	547.83	1.04688
1320	533.5	63.8			523.50	548.23	1.04724
1350	533.7	63.8			523.50	548.43	1.04762
1420	534.4	64.8			524.50	549.13	1.04696
1450	534.8	65.0			524.70	549.53	1.04732
1520	535.1	65.4			525.10	549.83	1.04710
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!



Job Number: 9705121							
Job Description: Installation of 6" STW "bypass"							
Location: E. 94th Street & South Tacoma Way, Pierce County, WA							
Date: 8-28-1998							
Pressure Control Personnel: Estle Ratliff					Note: Approx. 6' of 6" pipe w/ valve & 2 B/O L/S		
Field Rep: ??					and miscellaneous small caps for future use.		
Result: Passed							
Time 24 hour clock	Pressure (psig)	exposed	T2	T3	Tabs	Pabs	P/T
		T1 (deg F)	(deg F)	(deg F)	(deg R)	(psia)	(Pabs/Tabs)
915	522.7	69.8			529.50	537.43	1.01498
930	522.7	69.8			529.50	537.43	1.01498
1000	522.7	69.8			529.50	537.43	1.01498
1030	522.7	69.4			529.10	537.43	1.01574
1100	523.1	70.2			529.90	537.83	1.01497
1130	523.4	70.2			529.90	538.13	1.01553
1200	523.6	70.2			529.90	538.33	1.01591
1230	523.6	70.2			529.90	538.33	1.01591
1300	523.8	70.2			529.90	538.53	1.01629
1315	523.8	70.2			529.90	538.53	1.01629
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!
					#DIV/0!	14.73	#DIV/0!





PUGET SOUND ENERGY

Date: June 18th, 2012
To: Job 109068555
From: Don Frieze, Project Engineer
Subject: 6" Weld Plug Retirement – Pierce Transit Supply (Salishan Supply Uprate) - Update

Scope

Construction records indicate that a pair of weld plugs was installed in 1979 during a pipeline relocation project when the 6" Pierce Transit Supply operated at IP pressure. Although the supply has since been retested to 400 psig as part of the Pierce Transit Supply uprate in 1997, the weld plugs shall be removed in order to comply with Gas Operating Standards 2575.2500 for uprating the Salishan/Pierce Transit supplies from 150 psig and 250 psig. The weld plugs will be retired using two independent bottom-out relocations. The MAOP of the new pipes and fittings shall be 300 psig.

A. Tools/Material/Equipment/Etc.

The following items are used to perform the procedure:

- Tapping and stopping equipment
- Arc Welding equipment
- Test medium (two bottles of nitrogen for purging, three bottles of nitrogen for testing)
- Pressure gauge (dead weights, spring gauges, recording charts), hoses, and test connections
- Manometer (0-28" w.c. minimum)
- Combustible gas indicator (CGI)
- At least two thermocouples (refer to GFP 4700.1800 when selecting thermocouple locations)

B. Safety Precautions, Preliminary Work and Notifications

This field procedure is intended for the 6" Weld Plug Retirement – Pierce Transit Supply (Salishan Supply Uprate) project and should be used in conjunction with applicable existing Puget Sound Energy Gas Operating Standards and Gas Field Procedures.

Refer to Drawing 795-373 and attached testing schematic.

- Recognize and control potential ignition sources.
- Direct venting of gas up and away from people, buildings, and traffic.
- Any exposed sections of HP main shall be covered with steel plates during testing.
- Notify the Gas Control (425) 882-4622 at least 24 hours prior to beginning any tapping or stopping operations.
- Notify PSE Construction Coordinator (or PSE Q/A inspector) two days before beginning the job.
- Notify the Project Engineer (Don Frieze @ 425-462-3862) and Pressure Control two days before beginning any of the pressure tests.
- Notify System Planning (Dana Kaul @ 425-462-3994) two days before beginning the procedure.
- Notify the proper Fire, Police Departments of venting of the gas.

C. West Bottom-Out Relocation Installation and Testing

1. Prepare to install bottom-outs 1 and 2 on the existing main. Notify Q/A to check for loss of wall thickness from corrosion, ovality, or any other imperfections of the existing pipe. The existing pipe wall thickness should be 0.188."
2. Install the section of replacement main, bottom-outs 1 and 2, and purge points 1 and 2.
3. Install purge points 3 and 4 and monitor points 1 and 2 on the existing 6" HP main.
4. Tap out purge points 1 and 2. Do not tap out purge points 3 and 4 and monitor points 1 and 2.
5. Select and place a pressure gauge at either purge point 1 or 2.
6. Leak test the section of replacement main, bottom-outs 1 and 2, and purge points 1 and 2 at 101 psig for 15 minutes using air or nitrogen. Soap test all exposed piping during the test. Pressure Control shall approve the preliminary leak test.
7. Increase the test pressure and test at a minimum of 450 psig for one hour, using nitrogen. Record the dead weight pressure and the pipe temperature readings at 15 minute intervals during the test. The Project Engineer shall approve the test before blowing down the test pressure.

8. After the test has been approved by the Project Engineer, blow down the test medium in the replacement main through a purge point at the opposite end of the one that was used to introduce the test medium. Leave 60 psig of nitrogen pressure in the replacement main if there is to be a delay in the tapping and stopping operation.
9. Leak test purge points 3 and 4 and monitor points 1 and 2 at 101 psig for 15 minutes using air or nitrogen. Soap test all exposed piping during the test. Pressure Control shall approve the preliminary leak test.
10. Increase the test pressure and test at a minimum of 450 psig for one hour, using nitrogen. Record the pressure and the pipe temperature readings at 15 minute intervals during the test. The Project Engineer shall approve the test before blowing down the test pressure.
11. Tap out purge points 3 and 4 and monitor points 1 and 2.
12. Fabricate two 6" pipe/cap assemblies to be installed on the existing main.
13. Leak test the pipe/cap assemblies at 101 psig for 15 minutes using air or nitrogen. Soap test all exposed piping during the test. Pressure Control shall approve the preliminary leak test.
14. Increase the test pressure and test at a minimum of 450 psig for one hour, using nitrogen. Record the dead weight pressure and the pipe temperature readings at 15 minute intervals during the test. The Project Engineer shall approve the test before blowing down the test pressure.

D. West Bottom-Out Relocation Purging and Stopping

1. Tap out bottom-out 1 and purge the replacement main to 100% gas. Continue purging until there is 100% gas at purge point 2. Close purge point 2.
2. Tap out bottom-out 2.
3. Stop off bottom-outs 1 and 2 such that flow is allowed through the replacement main, but not through the existing main.
4. Verify that the pressure at monitor points 1 and 2 is no more than 5 psig different (using standard spring gauges). Monitor pressure at monitor points 1 and 2 for a minimum of 5 minutes to ensure pressure reads stabilize. If there is a larger pressure difference, reposition the stoppers and check for obstructions before continuing. If an acceptable pressure drop is not maintained, retract the stoppers and immediately contact System Planning and Engineering.
5. Blow down the existing main using purge points 3 and 4.
6. Close purge points 3 and 4.
7. Observe the pressure in the existing main with a manometer at purge point 3 or 4. If the pressure does not rise more than 20 inches of water column within 2 minutes, continue on to the next step.

Note: If the pressure rises more than the acceptable amount, retighten/reposition the stoppers. Repeat steps D.4, D.5, D.6, and D.7 until there is no rise in pressure. If any of the bottoms-outs have been adjusted, verify that the pressure difference between monitor points 1 and 2 is less than 5 psig and maintaining pressure.

8. With purge point 3 open, inject one bottle of nitrogen and purge through purge point 4 until 0% gas is obtained.
9. While continuously monitoring for 0% gas with a CGI at purge points 3 and 4, cut and cap both connections to the existing main using the pipe/cap assemblies. Purge points 3 and 4 are to remain in place.

Note: If gas is detected at purge point 3 during the welding process, cease welding, insert a hose from a nitrogen cylinder into purge point 3 towards bottom-out 1, and slowly inject nitrogen until 0% gas is obtained at purge point 3. Repeat the process at the other bottom-out and corresponding purge point if necessary.

10. X-ray the tie-in welds for the pipe/cap assemblies.
11. Bleed gas from the stopping machine on bottom-out 1 through purge point 3 until pressures on both sides of the bottom-out are equal. Close purge point 3.
12. Remove the stopping machine and complete bottom-out 1.
13. Complete purge point 3.
14. Repeat steps D.11, D.12, and D.13 on bottom-out 2 (using purge point 4).
15. Complete purge points 1 and 2 and monitor points 1 and 2.

E. East Bottom-Out Relocation Installation and Testing

1. Prepare to install bottom-outs 3 and 4 on the existing main. Notify Q/A to check for loss of wall thickness from corrosion, ovality, or any other imperfections of the existing pipe. The existing pipe wall thickness should be 0.188.”
2. Install the section of replacement main, bottom-outs 3 and 4, and purge points 5 and 6.
3. Install purge points 7 and 8 and monitor points 3 and 4 on the existing 6” HP main.
4. Tap out purge points 5 and 6. Do not tap out purge points 7 and 8 and monitor points 3 and 4.
5. Select and place a pressure gauge at either purge point 5 or 6.
6. Leak test the section of replacement main, bottom-outs 3 and 4, and purge points 5 and 6 at 101 psig for 15 minutes using air or nitrogen. Soap test all exposed piping during the test. Pressure Control shall approve the preliminary leak test.

7. Increase the test pressure and test at a minimum of 450 psig for one hour, using nitrogen. Record the dead weight pressure and the pipe temperature readings at 15 minute intervals during the test. The Project Engineer shall approve the test before blowing down the test pressure.
8. After the test has been approved by the Project Engineer, blow down the test medium in the replacement main through a purge point at the opposite end of the one that was used to introduce the test medium. Leave 60 psig of nitrogen pressure in the replacement main if there is to be a delay in the tapping and stopping operation.
9. Leak test purge points 7 and 8 and monitor points 3 and 4 at 101 psig for 15 minutes using air or nitrogen. Soap test all exposed piping during the test. Pressure Control shall approve the preliminary leak test.
10. Increase the test pressure and test at a minimum of 450 psig for one hour, using nitrogen. Record the pressure and the pipe temperature readings at 15 minute intervals during the test. The Project Engineer shall approve the test before blowing down the test pressure.
11. Tap out purge points 7 and 8 and monitor points 3 and 4.
12. Fabricate two 6" pipe/cap assemblies to be installed on the existing main.
13. Leak test the pipe/cap assemblies at 101 psig for 15 minutes using air or nitrogen. Soap test all exposed piping during the test. Pressure Control shall approve the preliminary leak test.
14. Increase the test pressure and test at a minimum of 450 psig for one hour, using nitrogen. Record the dead weight pressure and the pipe temperature readings at 15 minute intervals during the test. The Project Engineer shall approve the test before blowing down the test pressure.

F. East Bottom-Out Relocation Purging and Stopping

1. Tap out bottom-out 3 and purge the replacement main to 100% gas. Continue purging until there is 100% gas at purge point 6. Close purge point 6.
2. Tap out bottom-out 4.
3. Stop off bottom-outs 3 and 4 such that flow is allowed through the replacement main, but not through the existing main.
4. Verify that the pressure at monitor points 3 and 4 is no more than 5 psig different (using standard spring gauges). Monitor pressure at monitor points 3 and 4 for a minimum of 5 minutes to ensure pressure reads stabilize. If there is a larger pressure difference, reposition the stoppers and check for obstructions before continuing. If an acceptable pressure drop is not maintained, retract the stoppers and immediately contact System Planning and Engineering.
5. Blow down the existing main using purge points 7 and 8.
6. Close purge points 7 and 8.

7. Observe the pressure in the existing main with a manometer at purge point 7 or 8. If the pressure does not rise more than 20 inches of water column within 2 minutes, continue on to the next step.

Note: If the pressure rises more than the acceptable amount, retighten/reposition the stoppers. Repeat steps F.4, F.5, F.6, and F.7 until there is no rise in pressure. If any of the bottoms-outs have been adjusted, verify that the pressure difference between monitor points 3 and 4 is less than 5 psig and maintaining pressure.

8. With purge point 7 open, inject one bottle of nitrogen and purge through purge point 8 until 0% gas is obtained.
9. While continuously monitoring for 0% gas with a CGI at purge points 7 and 8, cut and cap both connections to the existing main using the pipe/cap assemblies. Purge points 7 and 8 are to remain in place.

Note: If gas is detected at purge point 7 during the welding process, cease welding, insert a hose from a nitrogen cylinder into purge point 7 towards bottom-out 3, and slowly inject nitrogen until 0% gas is obtained at purge point 7. Repeat the process at the other bottom-out and corresponding purge point if necessary.

10. X-ray the tie-in welds for the pipe/cap assemblies.
11. Bleed gas from the stopping machine on bottom-out 3 through purge point 7 until pressures on both sides of the bottom-out are equal. Close purge point 7.
12. Remove the stopping machine and complete bottom-out 3.
13. Complete purge point 7.
14. Repeat steps F.11, F.12, and F.13 on bottom-out 4 (using purge point 8).
15. Complete purge points 5 and 6 and monitor points 3 and 4.

G. Documentation


- Complete forms: "Report Pressure Test on New main" for each leak test.
- Obtain signatures from those PSE representatives who approved each test.
- Field Personnel shall send all completed test records and a copy of the As-built to Project Manager as soon as possible.
- Project Manager shall forward a copy of the test records and the As-built to the Project Engineer as soon as possible. These paper works are needed for concluding the Salishan HP supply Uprate Research.
- The Project Engineer shall make copies for the MAOP files, and put the original forms in the job folder.

H. Gas System Engineering Approval


Prepared by:

Checked by:


Approved by:



 June 18, 2012 (Date)



 6-18-12 (Date)



 6-18-2012 (Date)



Don Frieze
 Senior Engineer
 Gas System Engineering

Larry Anderson
 Supervisor Engineering
 System Planning

Joe Ewing
 Consulting Engineer
 Gas System Engineering

Project Phone List			
Title	Name	Office	Mobile
Project Manager	Molly Reed	425-250-1544	206-396-6832
Project Engineer	Don Frieze	425-462-3862	206-604-3946
TES Planning Engineer	Dana Kaul	425-462-3994	206-396-1084
Gas Control	N/A	425-882-4622	N/A
Pressure Control	Jim Chartrey	N/A	206-571-2476
Corrosion Engineer	Michelle Gallardo	425-462-3859	425-749-9500
Corrosion Technician	Jim Oliver	NA	253-405-3637

PRESSURE TEST SCHEMATIC	JOB NUMBER: 109068555	DATE: June 18th, 2012
PRESSURE CONTROL TECH:	PROJECT ENGINEER:	DON FRIEZE
TEST DATE: / /	ENGINEER PHONE:	425-462-3862
TEST CONFIRMATION NUM:	TEST PROCEDURE: 6" WELD PLUG RETIREMENT - PIERCE TRANSIT SUPPLY (SALISHAN SUPPLY UPRATE) - UPDATE	
TEST NUM: OF:	PRESSURE CONTROL SHALL USE THE PRESSURE TEST SCHEMATIC TO SHOW THE EXTENTS OF EACH HP TEST. RETURN ONE COPY OF THE TESTING SCHEMATIC, FORM 192B, AND CHARTS FOR EACH HP TEST PERFORMED. PLEASE SEND A COPY OF ALL DOCUMENTS TO ENGINEERING AND INCLUDE ORIGINALS IN CONSTRUCTION JOB FOLDER.	



RS 2311 P 1/4

REPORT OF PRESSURE TEST ON NEW MAIN

WNG 7462 S (7/93) O.P.S. 6.14

JOB NUMBER 9705121	IR NUMBER 001 01	DATE 8-24-98
-----------------------	------------------------	-----------------

JOB LOCATION: S. 96 ST. & HOSMER
new regulator station & piping

CONTRACTOR OR FITTER: PILCHUCK INSPECTOR: DICK SMITH

SECTION TESTED: approx 45' of 4" st. w. pipe
including inlet & outlet valves, regd & strainers,
upstream valve, bottom out

TEST INFORMATION

STARTED 11:30 AM PM PRESSURE 522.3 PSIG DATE 8-24-98

COMPLETED 19:30 AM PM PRESSURE 521.8 PSIG DATE 8-24-98

- TYPE OF TEST: LEAK STRENGTH
- TEST MEDIUM: AIR NITROGEN HYDROSTATIC*
- GAUGE: SPRING RECORDING DEAD WEIGHT

- LOCATION OF TEMPERATURE PROBE:
- T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

- *FOR HYDROSTATIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:
- 1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____
- 3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: Joe Curing

PHONE IN PERSON DATE: 8-24-98

REMARKS: _____

SIGNED: Dab Miller
 PRESSURE CONTROL

REPORT OF PRESSURE TEST ON NEW MAIN

WNG 7462 S (7/93) O.P.S. 6.14

RS 2311 P 34

JOB NUMBER 9-705121	IF NUMBER 001 01	DATE 6-15-98
------------------------	------------------------	-----------------

JOB LOCATION: S. 96 & HOSMER

CONTRACTOR OR FITTER: PILCHUCK INSPECTOR: MARK PARAS

SECTION TESTED: (2) - 6" BOTTOM OUTS & 10' of 6" STW. PIPE

TEST INFORMATION

STARTED 10:10 AM PM PRESSURE 521 PSIG DATE 6-15-98

COMPLETED 14:10 AM PM PRESSURE 523.0 PSIG DATE 6-15-98

TYPE OF TEST: LEAK STRENGTH

TEST MEDIUM: AIR NITROGEN HYDROSTATIC*

GAUGE: SPRING RECORDING DEAD WEIGHT

LOCATION OF TEMPERATURE PROBE:

T 1 BURIED EXPOSED T 2 BURIED EXPOSED T 3 BURIED EXPOSED T 4 BURIED EXPOSED

*FOR HYDROSTIC TEST ONLY, THE AMOUNT OF WATER REQUIRED TO:

1) FILL MAIN _____ 2) RAISE TO LEAK TEST PRESSURE _____

3) RAISE TO STRENGTH TEST PRESSURE _____

RESULTS: ACCEPTED REJECTED BY: A. J. RITTER

PHONE IN PERSON DATE: 6-15-98

REMARKS: _____

SIGNED: Doc Millsap
PRESSURE CONTROL

