



Puget Sound Energy, Inc.
P.O. Box 90868
Bellevue, WA 98009-0868

Rec. Ctr.
Dave L
Al Jones

RECEIVED
05 SEP 14 AM 8:21

September 13, 2006

Carole Washburn
Washington Utilities and Transportation Commission
PO Box 47250
Olympia, WA 98504-7250

Attention: Al Jones

RE: Kittitas Construction Progress Report – Docket PG-060146

Dear Mr. Jones:

The following construction progress report for the Kittitas project is provided in accordance with the terms of the Pressure Authorization approved by the Commission in Docket PG-060146.

Pipe installation is complete from the western end of the project, through Cle Elum, to the south side of the Yakima River. Pipe installation is also complete from the east end of the I-90 bore across Taneum Creek and into E. Taneum Road. With the exception of an irrigation canal crossing, pipe installation is also complete from the top of the Taneum Canyon west to the crossing of Thorp Prairie Road.

PSE has begun construction of the cross-country portion around the Indian John rest area and the cross-country segment near the Elk Heights interchange.

Please feel free to contact me at 425-462-3957 if you have any questions.

Sincerely,

Jim Hogan
Manager, Standards and Compliance

- cc: Kimberly Harris
- Karl Karzmar
- Sue McLain
- Booga Gilbertson
- Duane Henderson

RMS
JA