

From: Reynolds, Mark (Legal) [mailto:Mark.Reynolds3@qwest.com]
Sent: Friday, August 15, 2008 1:39 PM
To: Vasconi, Mark (UTC); Spinks, Tom (ATG)
Cc: Hartzog, Don
Subject: FW: Valley Mall Blvd Project Status

Mark and Tom,

Attached is our status report on the Yakima Project as request by the Escrow Parties.
 Call me if you have any questions.

From: Hartzog, Don
Sent: Friday, August 15, 2008 12:37 PM
To: Reynolds, Mark (Legal)
Subject: Valley Mall Blvd Project Status

Mark,

Attached are some documents related to the current status of the Yakima Valley Mall Blvd project. As you know, this project will construct a new roadway on the east side of the Yakima airport. In conjunction with this project Qwest is installing a portion of the CERB funded fiber ring around the airport.

The **YVB progress report.pdf** is an internal tracking tool which details out all of the work activities for this project. At this time, Qwest is in the placement phase of the project which is being done by a contracted resource. Unfortunately, with the contract work such as this, it often takes several weeks for the contractor to submit and Qwest to process the individual work items and for them to show up on the job progress report. Due to this issue, the progress report may look as though nothing has happened, but that is not the case. At this time I estimate that Qwest is approximately 25% complete and the placing portion of this project.

The **Valley Mall Blvd.ppt** is a collection of photos we took just this morning which shows the City of Union Gap's progress on this project.

Below is a copy of an internal online report which shows current actual spending related to this project. It might be a little confusing because this project is being charged against two different budgets, but it a nutshell, the project is estimated at \$221,359 overall and to date we have spent \$61,207. The line item labeled CPGM under the Curr Mapping column is the portion of the project which we estimate will be booked against the CERB project.

OSP, Job Summary for 82W1UNQ

Job ID	CURR MAPPING	WC	Description	Job Status	CURY R JETS Actuals	CURY R JETS Forecast	JETS Total Actuals	Authorized \$	80% Level	Supp Rqd
82W1UNQ	CPGM	YAKMWA02	YAKMWA02 VALLEY MALL BLVD PH3 PRESERVATION	OPN	\$14,897	\$78,074	\$14,897	\$221,359	\$177,087	N
82W1UNQ	PRES	YAKMWA02	YAKMWA02 VALLEY MALL BLVD PH3 PRESERVATION	OPN	\$46,310	\$149,755	\$46,310	\$221,359	\$177,087	N

Hope this helps demonstrate the current status of this project. Please let me know if anything needs to be clarified or if other information would be helpful.

Don

Don Hartzog

District Engineering Mgr. - Network Svcs.

Qwest Corporation

904 N. Columbus St., 1ST
Spokane, WA 99202

Office: 509.455.2752

Fax: 509.455.2324

Website: <http://cpnews.uswc.uswest.com/Authors/EaWaEng/>

E-mail: Don.Hartzog@qwest.com

Text: [5097010389@qwestmp.com](tel:5097010389)

in "The Spirit of Service"

< MARQUEE> < MARQUEE>

This communication is the property of Qwest and may contain confidential or privileged information. Unauthorized use of this communication is strictly prohibited and may be unlawful. If you have received this communication in error, please immediately notify the sender by reply e-mail and destroy all copies of the communication and any attachments.