

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 1
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
02,1	02.1	PLAC	4C	0	0	WSCP2	C OP	10.14				10.14	CON-C-4-GR-2DUC	676	338	N		0		
	02.268	PLAC	45C	0	0	WSCP2	C OP	.83				.83	ANMW-100	57	47	R		0		
	02.269	PLAC	45C	0	0	WSCP2	C OP	.83				.83	ANMW-50	47	37	R		0		
	02.270	PLAC	45C	0	0	WSCP2	C OP	.92				.92	ANMW-100	121	111	R		0		
	02.271	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	30	30	U		0		
	02.272	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	30	30	U		0		
	02.273	PLAC	45C	0	0	WSCP2	C OP	1.04				1.04	ANMW-100	135	125	R		0		
	02.274	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	02.308	RCON	42M	0	0	WSTS4	T OP	.75				.75		0		U		0		
	02.4	IDUC	4C	0	0	WSCP2	C OP	5.03				5.03	CONT-PL-CABLE	378	378	U		0		
02,2	02.2	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	68	68	U		0		
03,1	03.15	PLAC	1C	0	0	WSCP2	C OP	6.00				6.00	30-4-DF-CN-NO	1	1	R		0		
	03.293	SPL	45C			WSTS4	T OP	2.12				2.12		0		U		0		
	03.294	SPL	45C			WSTS4	T OP	1.92				1.92		0		U		0		
	03.297	SPL	52C			WSTS4	T OP	1.98				1.98		0		U		0		
	03.298	SPL	45C			WSTS4	T OP	2.27				2.27		0		U		0		
	03.309	SPL	45M			WSTS4	T OP	1.90				1.90		0		U		0		
	03.5	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	78	39	N		0		
	03.6	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	3	3	U		0		
	03.8	PLAC	4C	0	0	WSCP2	C OP	3.24				3.24	CON-C-4-GR-2DUC	216	108	N		0		
04,1	04.16	PLAC	1C	0	0	WSCP2	C OP	6.00				6.00	30-4-DF-CN-NO	1	1	R		0		
	04.17	PLAC	52C	0	0	WSCP2	C OP	.99				.99	STRAND-10M	148	148	U		0		
	04.18	PLAC	1C	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	04.19	PLAC	1C	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	04.20	PLAC	1C	0	0	WSCP2	C OP	2.75				2.75	ANCR-EXP10	1	1	U		0		
	04.21	PLAC	1C	0	0	WSCP2	C OP	2.75				2.75	ANCR-EXP10	1	1	U		0		
	04.22	REMO	1M	0	0	WSCP2	C OP	.33				.33	ANCHOR-ROD	0	1	U		0		
	04.23	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	04.24	REMO	1M	0	0	WSCP2	C OP	2.00				2.00	POLE-30	0	1	U		0		
	04.25	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	GUY-SIDEWALK	1	1	U		0		
	04.26	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	PIPE-GUY-B-2X8	1	1	U		0		
	04.27	PLAC	1M	0	0	WSCP2	C OP	2.75				2.75	ANCR-EXP10	1	1	U		0		
	04.28	STEN	1M	0	0	WSCP2	C OP	.45				.45		0		U		0		
	04.286	PLAC	52C	0	0	WSTS4	T OP	.92				.92	PMT-25-FA-12	1	1	U		0		
	04.29	REMO	1X	0	0	WSCP2	C OP	2.00				2.00	POLE-30	0	1	U		0		
	04.295	SPL	45M			WSTS4	T OP	2.80				2.80		0		U		0		
	04.30	REMO	1X	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	04.306	ABAN	45X	0	0	WSTS4	T OP						AFMW-50	0	316	U		0		
	04.31	REMO	1X	0	0	WSCP2	C OP	.33				.33	ANCHOR-ROD	0	1	U		0		
	04.310	ABAN	45X	0	0	WSTS4	T OP						BKTH-50	0	107	U		0		
	04.56	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	16	N		0		
	04.57	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U		0		
04,31	04.311	PLAC	45C	0	0	WSCP2	C OP	45.94				45.94	BSW-3PR-22GA	7920	7920	U		0		
1																				
04,50	05.50	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
04,58	04.58	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
05,1	05.11	PLAC	45C	0	0	WSCP2	C OP	.92				.92	QWEST-1248	1	1	U		0		
	05.12	PLAC	4C	0	0	WSCP2	C OP	3.39				3.39	CON-C-4-GR-2DUC	226	113	N		0		
	05.13	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	6	6	U		0		
	05.275	PLAC	52C	0	0	WSCP2	C OP	3.08				3.08	ANMW-100	164	154	R		0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 2
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
05,1	05.276	PLAC	45C	0	0	WSCP2	C OP	1.41				1.41	ANMW-100	180	170	R		0		
	05.277	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	05.278	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	05.287	PLAC2	45C	0	0	WSCP2	C OP						CON-C-4IN-GRAY	40	40	N		0		
	05.288	PLAC2	45C	0	0	WSCP2	C OP						CON-C-4IN-GRAY	40	40	N		0		
	05.289	PLAC	45C	0	0	WSTS4	T OP	.42				.42	DT3-12PR-4F-FU	1	1	U		0		
	05.290	RCON	35M	0	0	WSTS4	T OP	.50				.50		0		U		0		
	05.291	RCONC	35M	0	0	WSTS4	T OP	.50				.50		0		U		0		
	05.292	PLAC2	35C	0	0	WSCP2	C OP	.25				.25	BSW-3-PR	45	45	U		0		
	05.296	SPL	45C			WSTS4	T OP	1.92				1.92		0		U		0		
	05.299	SPL	45C			WSTS4	T OP	2.62				2.62		0		U		0		
	05.312	IDUC	4C	0	0	WSCP2	C OP	14.06				14.06	CONT-PL-CABLE	1302	1302	U		0		
	05.34	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
	05.35	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	05.36	REST	4C	0	0	WSCP2	C OP						ASPHALT	40	40	U		0		
	05.37	PLAC	45C	0	0	WSCP2	C OP	.92				.92	QWEST-1248	1	1	U		0		
	05.38	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
	05.39	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	05.40	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	40	40	N		0		
	05.41	OPIT	45C	0	0	WSCP2	C OP	2.00				2.00	PIT	1	1	U		0		
	05.42	CPIT	45C	0	0	WSCP2	C OP	2.00				2.00	PIT	1	1	U		0		
	05.43	REMO	45X	0	0	WSCP2	C OP	.67				.67	QWEST-6	0	1	U		0		
	05.44	REMO	45X	0	0	WSCP2	C OP	.67				.67	QWEST-8	0	1	U		0		
	05.45	REMO	45X	0	0	WSCP2	C OP	.67				.67	QWEST-6	0	1	U		0		
	05.46	PLAC	4C	0	0	WSCP2	C OP	3.81				3.81	CON-C-4-GR-2DUC	254	127	N		0		
	05.47	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	11	11	U		0		
	05.49	REST	4C	0	0	WSCP2	C OP						ASPHALT	40	40	U		0		
	05.51	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	40	40	N		0		
	05.55	PLAC	45C	0	0	WSCP2	C OP	.92				.92	QWEST-1248	1	1	U		0		
	05.9	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	88	88	U		0		
05,10	05.10	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	8	8	U		0		
	05.14	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	6	6	U		0		
06,1	06.267	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-1DUC	81	86	N		0		
	06.279	PLAC2	45C	0	0	WSCP2	C OP	1.31				1.31	ANMW-50	152	142	R		0		
	06.280	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	30	30	U		0		
	06.300	SPL	45M			WSTS4	T OP	1.90				1.90		0		U		0		
	06.301	SPL	45M			WSTS4	T OP	1.55				1.55		0		U		0		
	06.302	REMO	45X	0	0	WSCP2	C OP	.67				.67	QWEST-6	0	1	U		0		
	06.304	REMO	35X	0	0	WSCP2	C OP	.08				.08	BSW-3-PR	0	30	U		0		
	06.305	ABAN	45X	0	0	WSTS4	T OP						AFMW-25	0	85	U		0		
	06.307	ABAN	45X	0	0	WSTS4	T OP						AFMW-50	0	61	U		0		
	06.53	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	7	7	U		0		
	06.62	RCONC	35M	0	0	WSTS4	T OP	.50				.50		0		U		0		
	06.63	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	60	U		0		
06,30	06.303	REMO	42X	0	0	WSCP2	C OP	3.35				3.35	ASW-2-PR	0	798	U		0		
3																				
07,1	07.281	PLAC	45C	0	0	WSCP2	C OP	3.86				3.86	ANMW-50	475	465	R		0		
	07.282	PLAC	45C	0	0	WSTS4	T OP	.42				.42	DT3-12PR-4F-FU	1	1	U		0		
	07.283	PLAC	45C	0	0	WSCP2	C OP	.92				.92	PRO-8	1	1	U		0		
	07.284	RCON	35M	0	0	WSTS4	T OP	.50				.50		0		U		0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 3
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stl	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #	
07,1	07.285	PLAC	35C	0	0	WSCP2	C OP	1.45				1.45	BSW-3-PR	250	250	U			0		
	07.313	SPL	45C			WSTS4	T OP	1.92				1.92		0		U			0		
	07.59	PLAC	4C	0	0	WSCP2	C OP	37.98				37.98	CON-C-4-GR-2DUC	2532	1266	N			0		
	07.61	ENCAS	4C	0	0	WSCP2	C OP	1.06				1.06	ENC-2DUCT-SAND	106	106	U			0		
07,60	07.60	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	106	106	U			0		
08,1	08.314	IDUC	4C	0	0	WSCP2	C OP	1.95				1.95	CONT-PL-CABLE	181	181	U			0		
	08.315	IDUC	4C	0	0	WSCP2	C OP	13.81				13.81	CONT-PL-CABLE	1279	1279	U			0		
	08.64	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N			0		
	08.65	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U			0		
	08.67	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N			0		
	08.68	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U			0		
	08.70	PLAC	45C	0	0	WSCP2	C OP	10.12				10.12	QWEST-1248	11	11	U			0		
	08.71	PLAC	4C	0	0	WSCP2	C OP	5.37				5.37	CON-C-4-GR-2DUC	358	179	N			0		
	08.72	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	15	15	U			0		
	08.74	PLAC	45C	0	0	WSCP2	C OP	.92				.92	QWEST-1248	1	1	U			0		
	08.75	PLAC	4C	0	0	WSCP2	C OP	37.29				37.29	CON-C-4-GR-2DUC	2486	1243	N			0		
	08.76	ENCAS	4C	0	0	WSCP2	C OP	1.04				1.04	ENC-2DUCT-SAND	104	104	U			0		
08,69	08.69	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U			0		
	08.77	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	104	104	U			0		
	08.73	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	15	15	U			0		
09,1	09.316	IDUC	4C	0	0	WSCP2	C OP	4.11				4.11	CONT-PL-CABLE	381	381	U			0		
	09.317	IDUC	4C	0	0	WSCP2	C OP	3.30				3.30	CONT-PL-CABLE	306	306	U			0		
	09.78	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N			0		
	09.79	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	224	56	N			0		
	09.80	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	42	21	N			0		
	09.81	PLAC	4C	0	0	WSCP2	C OP	9.06				9.06	CON-C-4-GR-2DUC	604	302	N			0		
	09.83	PLAC	45C	0	0	WSCP2	C OP	10.12				10.12	QWEST-1248	11	11	U			0		
09,98	09.98	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	32	32	U			0		
	09.99	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	32	32	U			0		
10,1	10.101	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	25	25	U			0		
	10.82	PLAC	4C	0	0	WSCP2	C OP	8.61				8.61	CON-C-4-GR-2DUC	574	287	N			0		
	10.88	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	58	29	N			0		
	10.89	PLAC	35C	0	0	WSCP2	C OP	.99				.99	BSW-6-PR	170	170	U			0		
	10.90	IDUC	35C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U			0		
	10.91	IDUC	35C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U			0		
	10.92	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N			0		
	10.93	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U			0		
	10.94	IDUC2	35C	0	0	WSCP2	C OP	.92				.92	CONT-PL-CABLE	25	25	U			0		
	10.95	REMO	45X	0	0	WSCP2	T OP	1.00				1.00	CON-C-4IN-GRAY	0	40	U			0		
	10.97	RCON	35M	0	0	WSTS4	T OP	.50				.50		0		U			0		
10,100	10.100	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	32	32	U			0		
0																					
10,96	10.96	PLAC	45C	0	0	WSCP2	C OP	.92				.92	PRO-6	1	1	U			0		
11,1	11.102	PLAC	35C	0	0	WSCP2	C OP	2.55				2.55	BSW-3-PR	440	440	U			0		
	11.103	PLAC2	35C	0	0	WSCP2	C OP	.68				.68	BSW-3-PR	270	270	U			0		
	11.104	REMO	35X	0	0	WSCP2	C OP	.08				.08	BSW-3-PR	0	5	U			0		
	11.107	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	19	19	U			0		
	11.109	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	58	29	N			0		
	11.110	PLAC	45C	0	0	WSCP2	C OP	.92				.92	QWEST-1248	1	1	U			0		
	11.111	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-1DUC	99	99	N			0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 4
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
11,1	11.112	PLAC	45C	0	0	WSCP2	C OP	.92				.92	PRO-12	1	1	U		0		
	11.114	PLAC	4C	0	0	WSCP2	C OP	10.53				10.53	CON-C-4-GR-2DUC	702	351	N		0		
	11.126	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	29	29	U		0		
	11.84	PLAC	45C	0	0	WSCP2	C OP	10.12				10.12	QWEST-1248	11	11	U		0		
	11.85	PLAC	4C	0	0	WSCP2	C OP	6.93				6.93	CON-C-4-GR-2DUC	462	231	N		0		
	11.86	CLABOR	45M	0	0	WSCP2	C OP						LABOR-ONLY	1	1	U		0		
	11.87	CLABOR	45M	0	0	WSCP2	C OP						LABOR-ONLY	1	1	U		0		
11,105	11.105	REMO	42X	0	0	WSCP2	C OP	1.51				1.51	ASW-2-PR	0	360	U		0		
5																				
11,108	11.108	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	19	19	U		0		
8																				
	11.127	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	29	29	U		0		
11,113	11.113	PLAC	35C	0	0	WSCP2	C OP	.87				.87	BSW-3-PR	150	150	U		0		
3																				
12,1	12.236	PLAC	1C	0	0	WSCP2	C OP	6.00				6.00	30-4-DF-CN-NO	1	1	R		0		
	12.239	REMO	1M	0	0	WSCP2	C OP	.33				.33	ANCHOR-ROD	0	1	U		0		
	12.240	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	12.242	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	12.243	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	77	U		0		
	12.244	PLAC	42C	0	0	WSCP2	C OP	.60				.60	ASW-6PR	103	103	U		0		
	12.247	SPL	52M	0	0	WSTS4	T OP	1.55				1.55		0		U		0		
	12.248	REMO	52X	0	0	WSCP2	C OP	2.51				2.51	BKMS-25	0	433	U		0		
	12.249	SPL	45X	0	0	WSTS4	T OP	1.55				1.55		0		U		0		
	12.250	REMO	45X	0	0	WSCP2	T OP	.45				.45	BKMH-50	0	30	U		0		
	12.251	SPL	45M	0	0	WSTS4	T OP	1.95				1.95		0		U		0		
	12.252	ABAN	45X	0	0	WSTS4	T OP						AFMW-50	0	123	U		0		
12,241	12.241	REMO	45X	0	0	WSCP2	C OP	.67				.67	QWEST-6	0	1	U		0		
1																				
13,1	13.237	PLAC	1C	0	0	WSCP2	C OP	6.00				6.00	30-4-DF-CN-NO	1	1	R		0		
	13.238	ATT	42M	0	0	WSCP2	C OP	1.42				1.42	LABOR-ONLY	1	1	U		0		
	13.253	PLAC	52C	0	0	WSTS4	T OP	.92				.92	PMT-12-FA-12	1	1	U		0		
	13.254	SPL	52C	0	0	WSTS4	T OP	1.93				1.93		0		U		0		
	13.255	STEN	1M	0	0	WSCP2	C OP	.45				.45		0		U		0		
	13.256	REMO	3X	0	0	WSCP2	C OP	.17				.17	NO-CPR-C-WIRE	0	100	U		0		
	13.257	REMO	3X	0	0	WSCP2	C OP	.71				.71	NO-CPR-C-WIRE	0	415	U		0		
	13.258	REMO	3X	0	0	WSCP2	C OP	.71				.71	H-109-WIRE	0	415	U		0		
	13.259	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	100	U		0		
	13.260	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	13.261	TRIMM	42M	0	0	WSCP2	C OP	6.00				6.00	TREE	20	20	U		0		
	13.262	MOVE	42M	0	0	WSCP2	T OP	.75				.75	TRAN-SIMPLE	1	1	U		0		
	13.263	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	13.264	PLAC	1M	0	0	WSCP2	C OP	2.75				2.75	ANCR-EXP10	1	1	U		0		
	13.265	PLAC	1M	0	0	WSCP2	C OP	.80				.80	STRAND-10M	120	120	U		0		
	13.266	PLAC	42C	0	0	WSCP2	C OP	.70				.70	ASW-2-PR	120	120	U		0		
13,318	13.318	PLAC	45C	0	0	WSCP2	C OP	.58				.58	IW-6PR-24GA	100	100	U		0		
8																				
14,1	14.115	PLAC	1C	0	0	WSCP2	C OP	6.00				6.00	35-4-DF-CN-NO	1	1	R		0		
	14.116	PLAC	1C	0	0	WSCP2	C OP	6.00				6.00	35-4-DF-CN-NO	1	1	R		0		
	14.117	PLAC	52C	0	0	WSCP2	C OP	1.26				1.26	STRAND-10M	188	188	U		0		
	14.118	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	40	40	N		0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 5
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
14,1	14.119	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	40	40	N		0		
	14.120	PLAC	4C	0	0	WSCP2	C OP	.83				.83	STANDOFF-BRCKT	1	1	U		0		
	14.121	PLAC	4C	0	0	WSCP2	C OP	.83				.83	STANDOFF-BRCKT	1	1	U		0		
	14.122	PLAC	1C	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	14.123	PLAC	1C	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	14.124	PLAC	1C	0	0	WSCP2	C OP	2.75				2.75	ANCR-EXP10	1	1	U		0		
	14.125	PLAC	1C	0	0	WSCP2	C OP	2.75				2.75	ANCR-EXP10	1	1	U		0		
	14.128	PLAC	4C	0	0	WSCP2	C OP	20.97				20.97	CON-C-4-GR-2DUC	1552	699	N		0		
	14.129	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	58	58	U		0		
	14.130	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	58	58	U		0		
14,130																				
15,1	15.145	PLAC	45C	0	0	WSCP2	C OP	1.04				1.04	BSW-6PR-22GA	180	180	U		0		
	15.171	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-6PR	0	20	U		0		
	15.172	PLAC	42C	0	0	WSCP2	C OP	.58				.58	ASW-6PR	66	66	U		0		
	15.173	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	15.174	PLAC	45C	0	0	WSCP2	C OP	.83				.83	STANDOFF-BRCKT	1	1	U		0		
	15.361	PLAC	45C	0	0	WSTS4	T OP	.42				.42	DT3-25PR-12F-FS	1	1	U		0		
	15.378	SPL	45C	0	0	WSTS4	T OP	1.92				1.92		0	0	U		0		
15,175	15.175	IDUC	45C	0	0	WSCP2	C OP	1.25				1.25	ANMW-50	20	20	R		0		
15,2	15.416	PLAC	45C	0	0	WSCP2	C OP	.91				.91	BSW-3PR-22GA	157	157	U		0		
	15.417	PLAC	35C	0	0	WSCP2	C OP	.58				.58	BSW-3-PR	25	25	U		0		
	15.421	MOVE	42M	0	0	WSCP2	T OP	.75				.75	TRAN-SIMPLE	1	1	U		0		
15,418	15.418	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	45	U		0		
15,419	15.419	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-6PR	0	60	U		0		
15,420	15.420	PLAC	35C	0	0	WSCP2	C OP	.58				.58	BSW-6-PR	80	70	U		0		
16,1	16.131	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	PIPE-GUY-B-2X8	1	1	U		0		
	16.132	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	16.133	PLAC	1M	0	0	WSCP2	C OP	2.25				2.25	ROD-GUY-D-1	1	1	U		0		
	16.134	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	50	U		0		
	16.135	REMO	42X	0	0	WSCP2	C OP	.88				.88	ASW-2-PR	0	210	U		0		
	16.136	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	16.137	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	16.138	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	16.139	REMO	42X	0	0	WSCP2	C OP	.94				.94	ASW-2-PR	0	223	U		0		
	16.140	REMO	42X	0	0	WSCP2	C OP	.90				.90	STRAND-10M	0	273	U		0		
	16.141	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	95	U		0		
	16.142	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	50	U		0		
	16.143	REMO	52X	0	0	WSCP2	C OP	.43				.43	STRAND-10M	0	130	U		0		
	16.144	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	85	U		0		
	16.146	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	16.147	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	16.148	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	16.149	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	16.150	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
	16.151	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
	16.152	PLAC	42C	0	0	WSCP2	C OP	.58				.58	ASW-2-PR	55	55	U		0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 6
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
16,1	16.153	PLAC	42C	0	0	WSCP2	C OP	.58				.58	ASW-2-PR	60	60	U		0		
	16.386	REMO	52X	0	0	WSCP2	C OP	1.19				1.19	BKMA-50	0	205	U		0		
16,41	16.416	PLAC	45C	0	0	WSCP2	C OP	.64				.64	BSW-3PR-22GA	157	110	U		0		
6																				
16,41	16.417	PLAC	35C	0	0	WSCP2	C OP	.58				.58	BSW-3-PR	25	5	U		0		
7																				
17,1	17.157	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-4DUC	68	17	N		0		
	17.158	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N		0		
	17.159	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	2	2	U		0		
	17.160	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	2	2	U		0		
	17.163	PLAC	45C	0	0	WSCP2	C OP	.92				.92	QWEST-1248	1	1	U		0		
	17.164	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-4DUC	308	77	N		0		
	17.165	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	10	10	U		0		
	17.167	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	188	94	N		0		
	17.168	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
	17.169	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	40	40	N		0		
	17.170	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	17.176	PLAC	45C	0	0	WSCP2	C OP	.92				.92	PRO-12	1	1	U		0		
	17.377	SPL	45C			WSTS4	T OP	1.92				1.92		0		U		0		
17,16	17.161	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
1																				
	17.162	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
18,1	18.154	PLAC	4C	0	0	WSCP2	C OP	4.80				4.80	CON-C-4-GR-2DUC	320	160	N		0		
	18.155	ENCAS	4C	0	0	WSCP2	C OP						ENC-2DUCT-SAND	13	13	U		0		
	18.180	PLAC	1M	0	0	WSCP2	C OP	2.25				2.25	ROD-GUY-D-1	1	1	U		0		
	18.181	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	18.182	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	PIPE-GUY-B-2X8	1	1	U		0		
	18.183	REMO	1X	0	0	WSCP2	C OP	2.00				2.00	POLE-35	0	1	U		0		
	18.355	PLAC	5C	0	0	WSCP2	C OP	2.09				2.09	ANMW-50	135	125	R		0		
	18.356	PLAC	45C	0	0	WSCP2	C OP	2.16				2.16	ANMW-50	270	260	R		0		
	18.359	PLAC	52C	0	0	WSTS4	T OP	.92				.92	PMT-25-A-12	1	1	U		0		
	18.360	RCON	42M	0	0	WSTS4	T OP	.84				.84		0		U		0		
	18.362	PLAC	45C	0	0	WSCP2	C OP	.92				.92	PRO-8	1	1	U		0		
	18.363	RCON	45C	0	0	WSTS4	T OP	.50				.50		0		U		0		
	18.365	REMO	42X	0	0	WSCP2	C OP	.42				.42	ASW-2-PR	0	86	U		0		
	18.376	SPL	52C			WSTS4	T OP	2.09				2.09		0		U		0		
	18.383	SPL	52M			WSTS4	T OP	1.75				1.75		0		U		0		
	18.384	REMO	52M	0	0	WSTS4	T OP	.67				.67	TERM-50PAIR	0	1	U		0		
	18.385	SPL	52M			WSTS4	T OP	1.75				1.75		0		U		0		
	18.387	REMO	52M	0	0	WSTS4	T OP	.76				.76	BLOCK-TERM-25PR	0	1	U		0		
18,15	18.156	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	13	13	U		0		
6																				
19,1	19.343	PLAC	52C	0	0	WSCP2	C OP	12.44				12.44	ANMW-50	632	622	R		0		
	19.345	PLAC	52C	0	0	WSCP2	C OP	4.11				4.11	STRAND-10M	614	614	U		0		
	19.357	PLAC	52C	0	0	WSTS4	T OP	.92				.92	PMT-12-AS-12	1	1	U		0		
	19.358	RCON	42M	0	0	WSTS4	T OP	1.26				1.26		0		U		0		
	19.379	SPL	52M			WSTS4	T OP	1.81				1.81		0		U		0		
	19.388	REMO	52M	0	0	WSTS4	T OP	.76				.76	BLOCK-TERM-12PR	0	1	U		0		
	19.389	REMO	52M	0	0	WSTS4	T OP	.76				.76	BLOCK-TERM-12PR	0	1	U		0		
	19.393	REMO	52X	0	0	WSCP2	C OP	3.49				3.49	XXML-51	0	601	U		0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 7
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
20,1	20.347	PLAC	52C	0	0	WSTS4	T OP	.92				.92	PMT-25-A-25	1	1	U		0		
	20.348	RCON	42M	0	0	WSTS4	T OP	.84				.84		0	0	U		0		
	20.350	TRJUC	42M	0	0	WSCP2	C OP	3.33				3.33	LABOR-ONLY	1	1	U		0		
	20.351	MOVE	52M	0	0	WSCP2	T OP	.75				.75	TRAN-SIMPLE	1	1	U		0		
	20.375	SPL	52M			WSTS4	T OP	2.09				2.09		0	0	U		0		
	20.380	SPL	52C			WSTS4	T OP	1.81				1.81		0	0	U		0		
	20.412	REMO	52X	0	0	WSCP2	C OP	1.82				1.82	XXML-51	0	314	U		0		
21,1	21.326	PLAC	52C	0	0	WSCP2	C OP	2.68				2.68	ANMW-50	144	134	R		0		
	21.327	PLAC	52C	0	0	WSCP2	C OP	.82				.82	STRAND-10M	123	123	U		0		
	21.328	PLAC	52C	0	0	WSCP2	C OP	1.77				1.77	STRAND-10M	264	264	U		0		
	21.341	PLAC	52C	0	0	WSCP2	C OP	6.52				6.52	ANMW-50	336	326	R		0		
	21.342	PLAC	52C	0	0	WSCP2	C OP	2.22				2.22	STRAND-10M	331	331	U		0		
	21.368	SPL	45M			WSTS4	T OP	2.62				2.62		0	0	U		0		
	21.369	PLAC	45C	0	0	WSTS4	T OP	.50				.50	PMT-12-FA-12	1	1	U		0		
	21.370	RCON	42M	0	0	WSTS4	T OP	.84				.84		0	0	U		0		
	21.371	REMO	45X	0	0	WSCP2	C OP	.67				.67	QWEST-12	0	1	U		0		
	21.372	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	21.373	PLAC	1M	0	0	WSCP2	C OP	2.25				2.25	ROD-GUY-D-5/8	1	1	U		0		
	21.374	REMO	1M	0	0	WSCP2	C OP	.50				.50	GUY-DOWN	0	1	U		0		
	21.381	SPL	45C			WSTS4	T OP	2.37				2.37		0	0	U		0		
	21.390	REMO	52M	0	0	WSTS4	T OP	.76				.76	BLOCK-TERM-12PR	0	1	U		0		
	21.413	REMO	45X	0	0	WSCP2	T OP	.45				.45	BKMA-100	0	30	U		0		
	21.414	ABAN	45X	0	0	WSTS4	T OP						ALTW-400	0	444	U		0		
21,325	21.325	PLAC	52C	0	0	WSCP2	C OP	4.05				4.05	ANMW-200	280	270	R		0		
22,1	22.321	PLAC	45C	0	0	WSCP2	C OP	.83				.83	ANMW-200	85	75	R		0		
	22.322	PLAC	45C	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	22.323	PLAC	45C	0	0	WSCP2	C OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
	22.324	IDUC	45C	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	22.339	PLAC	42C	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	22.340	PLAC	42C	0	0	WSCP2	C OP	2.75				2.75	ANCR-EXP10	1	1	U		0		
	22.366	SPL	45C			WSTS4	T OP	3.47				3.47		0	0	U		0		
	22.367	SPL	45M			WSTS4	T OP	2.74				2.74		0	0	U		0		
	22.415	ABAN	45X	0	0	WSTS4	T OP						ANMW-400	0	50	U		0		
22,2	22.422	STEN	1M	0	0	WSCP2	C OP	.45				.45		0	0	U		0		
23,1	23.177	PLAC	4C	0	0	WSCP2	C OP	12.75				12.75	CON-C-4-GR-2DUC	850	425	N		0		
	23.184	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N		0		
	23.185	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N		0		
	23.186	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	56	28	N		0		
	23.187	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	100	50	N		0		
	23.196	PLAC	4C	0	0	WSCP2	C OP	3.60				3.60	CON-C-4-GR-1DUC	120	120	N		0		
	23.199	PLAC	45C	0	0	WSCP2	C OP	10.12				10.12	QWEST-1248	11	11	U		0		
	23.346	IDUC	4C	0	0	WSCP2	C OP	6.04				6.04	CONT-PL-CABLE	454	454	U		0		
	23.349	IDUC	4C	0	0	WSCP2	C OP	2.21				2.21	CONT-PL-CABLE	166	166	U		0		
	23.352	IDUC	4C	0	0	WSCP2	C OP	1.33				1.33	CONT-PL-CABLE	80	80	U		0		
	23.353	IDUC	4C	0	0	WSCP2	C OP	1.33				1.33	CONT-PL-CABLE	77	77	U		0		
	23.354	IDUC	4C	0	0	WSCP2	C OP	6.13				6.13	CONT-PL-CABLE	461	461	U		0		
	23.364	IDUC	4C	0	0	WSCP2	C OP	3.39				3.39	CONT-PL-CABLE	255	255	U		0		
23,178	23.178	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	35	35	U		0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 8
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T SS I St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
23,178	23.188	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U		0		
	23.189	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U		0		
	23.190	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U		0		
	23.191	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U		0		
	23.198	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	10	10	U		0		
23,192	23.166	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	10	10	U		0		
	23.179	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	35	35	U		0		
	23.192	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
	23.193	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
	23.194	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
	23.195	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	6	6	U		0		
	23.197	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	10	10	U		0		
24,1	24.394	PLAC	52C	0	0	WSCP2	C OP	2.90				2.90	ANMW-50	155	145	R		0		
	24.395	PLAC	52C	0	0	WSCP2	C OP	.84				.84	STRAND-10M	125	125	U		0		
	24.396	PLAC	45C	0	0	WSCP2	C OP	.83				.83	ANMW-50	60	50	R		0		
	24.397	PLAC	35C	0	0	WSCP2	C OP	.58				.58	BSW-3-PR	85	85	U		0		
	24.398	OPIT	45C	0	0	WSCP2	C OP	2.00				2.00	PIT	1	1	U		0		
	24.399	CPIT	45C	0	0	WSCP2	C OP	2.00				2.00	PIT	1	1	U		0		
	24.400	PLAC	45M	0	0	WSCP2	C OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	24.401	PLAC	45M	0	0	WSCP2	C OP	.83				.83	STANDOFF-BRCKT	1	1	U		0		
	24.402	IDUC	45M	0	0	WSCP2	C OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	24.403	REMO	45X	0	0	WSCP2	C OP	.67				.67	QWEST-6	0	1	U		0		
	24.404	PLAC	45C	0	0	WSCP2	C OP	.92				.92	PRO-8	1	1	U		0		
	24.405	PLAC	45C	0	0	WSTS4	T OP	.42				.42	DT3-12PR-4F-FU	1	1	U		0		
	24.406	SPL	45M	0	0	WSTS4	T OP	2.38				2.38		0	0	U		0		
	24.408	ABAN	45X	0	0	WSTS4	T OP						AJTW-50	0	170	U		0		
	24.410	PLAC	1M	0	0	WSCP2	C OP	2.25				2.25	ROD-GUY-D-5/8	1	1	U		0		
	24.411	PLAC	1M	0	0	WSCP2	C OP	1.08				1.08	GUY-DOWN	1	1	U		0		
24,407	24.407	REMO	45M	0	0	WSTS4	T OP	.25				.25	BLOCK-TERM-25PR	0	1	U		0		
	24.409	ABAN	45X	0	0	WSTS4	T OP						10A1-50/30	0	15	U		0		
25,1	25.200	PLAC	4C	0	0	WSCP2	C OP	11.43				11.43	CON-C-4-GR-2DUC	762	381	N		0		
	25.201	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	18	9	N		0		
	25.202	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N		0		
	25.203	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N		0		
	25.204	PLAC	4C	0	0	WSCP2	C OP	3.00				3.00	CON-C-4-GR-2DUC	100	50	N		0		
	25.205	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	1	1	U		0		
	25.206	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U		0		
	25.207	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	2	2	U		0		
	25.208	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	4	4	U		0		
	25.209	ENCAS	4C	0	0	WSCP2	C OP	1.00				1.00	ENC-2DUCT-SAND	32	32	U		0		
	25.210	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	1	1	U		0		
	25.211	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
	25.212	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	2	2	U		0		
	25.213	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	4	4	U		0		
	25.214	MATL	4C	0	0	WSCP2	C OP						MTL-CRUSH-ROCK	32	32	U		0		
	25.215	PLAC	45C	0	0	WSCP2	C OP	.92				.92	QWEST-1248	1	1	U		0		
	25.320	IDUC	45C	0	0	WSCP2	C OP	1.57				1.57	CONT-PL-CABLE	118	118	U		0		

ENTP: USWC
 BY: DONALD HARTZOG
 DATE: 08/15/2008 12:45 PM
 JOB: WEWOPROG

ENGINEERING WORK ORDER
 JOB PROGRESS REPORT
 JOB: 82W1UNQ
 WIRE CENTER: YAKMWA02

PAGE: 9
 STATE: WA
 CMC: WASE

Job Desc: VALLEY MALL BLVD PH3 PRESERVATION-RELOC FACILITIES, PLACE CONDUI

Print Step	WorkID	Work Action	FRC	Reg Xfer	Spec Xfer	ResID	C T I	SS St	Total Obj Hours	Last Work Rpt Date	Substep Complete Date	Actl Rptd Hrs	Rmn Obj Hours	Design Material Description	Dsgn Order Qty	Dsgn Rcd Qty	Mtl Stat	Reported Material Description	Rptd Order Qty	Rptd Rcrd Qty	Serial #
25,1	25.329	PLAC	45C	0	0	WSCP2	C	OP	.83				.83	ANMW-50	47	37	R		0		
	25.330	PLAC	45C	0	0	WSTS4	T	OP	.42				.42	DT3-12PR-4F-FU	1	1	U		0		
	25.382	SPL	45C	0	0	WSTS4	T	OP	2.15				2.15		0	0	U		0		
	25.392	ABAN	45X	0	0	WSTS4	T	OP						ALTW-50	0	147	U		0		
25,391	25.391	REMO	45M	0	0	WSTS4	T	OP	.25				.25	BLOCK-TERM-25PR	0	1	U		0		
26,1	26.216	PLAC	4C	0	0	WSCP2	C	OP	7.11				7.11	CON-C-4-GR-2DUC	474	237	N		0		
	26.219	PLAC	4C	0	0	WSCP2	C	OP	3.00				3.00	CON-C-4-GR-2DUC	78	39	N		0		
	26.220	PLAC	4C	0	0	WSCP2	C	OP	12.21				12.21	CON-C-4-GR-2DUC	814	407	N		0		
	26.221	PLAC	4C	0	0	WSCP2	C	OP	3.00				3.00	CON-C-4-GR-2DUC	34	17	N		0		
	26.222	PLAC	4C	0	0	WSCP2	C	OP	3.00				3.00	CON-C-4-GR-2DUC	114	57	N		0		
	26.223	PLAC	4C	0	0	WSCP2	C	OP	3.00				3.00	CON-C-4-GR-2DUC	116	56	N		0		
	26.229A	CUT	4C	0	0	WSCP2	C	OP	.42				.42	CONC-SDWLK-4IN	10	10	U		0		
	26.231	REST	4C	0	0	WSCP2	C	OP						ASPHALT	1000	1000	U		0		
	26.232	REST	4C	0	0	WSCP2	C	OP						CONC-SDWLK-4IN	50	50	U		0		
	26.233	REST	4C	0	0	WSCP2	C	OP						ASPHALT	160	160	U		0		
	26.234	REST	4C	0	0	WSCP2	C	OP						CONC-SDWLK-4IN	25	25	U		0		
	26.235	PLAC	45C	0	0	WSCP2	C	OP	.92				.92	QWEST-1248	1	1	U		0		
	26.331	PLAC	45C	0	0	WSCP2	C	OP	1.50				1.50	CON-C-4IN-GRAY	20	20	N		0		
	26.332	PLAC	45C	0	0	WSCP2	C	OP	.58				.58	STANDOFF-BRCKT	1	1	U		0		
	26.333	IDUC	45C	0	0	WSCP2	C	OP	1.08				1.08	CONT-PL-CABLE	20	20	U		0		
	26.334	STEN	45M	0	0	WSTS4	T	OP	.25				.25		0	0	U		0		
	26.335	RCON	35M	0	0	WSTS4	T	OP	.50				.50		0	0	U		0		
	26.336	PLAC	1M	0	0	WSCP2	C	OP	2.25				2.25	ANCHOR-ROD	1	1	U		0		
	26.338	PLAC	42C	0	0	WSCP2	C	OP	.58				.58	ASW-2-PR	95	95	U		0		
26,229	26.229	REMO	4C	0	0	WSCP2	C	CA						CONC-SDWLK-4IN	0	10	U		0		
26,230	26.230	REMO	4C	0	0	WSCP2	C	OP	.94				.94	MATL-DISPOSAL	0	125	U		0		
26,217	26.217	ENCAS	4C	0	0	WSCP2	C	OP						ENC-2DUCT-SAND	20	20	U		0		
	26.218	MATL	4C	0	0	WSCP2	C	OP						MTL-CRUSH-ROCK	20	20	U		0		
	26.224	ENCAS	4C	0	0	WSCP2	C	OP						CDF	9	9	U		0		
	26.225	ENCAS	4C	0	0	WSCP2	C	OP						CDF	90	90	U		0		
	26.226	ENCAS	4C	0	0	WSCP2	C	OP						CDF	27	27	U		0		
	26.227	ENCAS	4C	0	0	WSCP2	C	OP						CDF	10	10	U		0		
	26.228	ENCAS	4C	0	0	WSCP2	C	OP						CDF	5	5	U		0		
	26.337	PLAC	1M	0	0	WSCP2	C	OP	1.08				1.08	GUY-DOWN	1	1	U		0		
	26.501	MATL	4C	0	0	WSCP2	C	OP						MTL-CDF	9	9	U		0		
	26.502	MATL	4C	0	0	WSCP2	C	OP						MTL-CDF	90	90	U		0		
	26.503	MATL	4C	0	0	WSCP2	C	OP						MTL-CDF	27	27	U		0		
	26.504	MATL	4C	0	0	WSCP2	C	OP						MTL-CDF	5	5	U		0		
	26.505	MATL	4C	0	0	WSCP2	C	OP						MTL-CDF	10	10	U		0		
28,1	28.245	SPL	52M	0	0	WSTS4	T	OP	1.55				1.55		0	0	U		0		
	28.246	REMO	52M	0	0	WSTS4	T	OP	.76				.76	BLOCK-TERM-25PR	0	1	U		0		
9,106	9.106	REMO	42X	0	0	WSCP2	C	OP	.42				.42	ASW-2-PR	0	75	U		0		
TOTAL									832.51				832.51								