

**EXHIBIT NO. \_\_\_(RG-42)**  
**DOCKET NO. UE-09\_\_\_/UG-09\_\_\_**  
**2009 PSE GENERAL RATE CASE**  
**WITNESS: ROGER GARRATT**

**BEFORE THE**  
**WASHINGTON UTILITIES AND TRANSPORTATION COMMISSION**

**WASHINGTON UTILITIES AND  
TRANSPORTATION COMMISSION,**

**Complainant,**

**v.**

**PUGET SOUND ENERGY, INC.,**

**Respondent.**

**Docket No. UE-09\_\_\_**  
**Docket No. UG-09\_\_\_**

**FORTY-FIRST EXHIBIT (NONCONFIDENTIAL) TO THE  
PREFILED DIRECT TESTIMONY OF  
ROGER GARRATT  
ON BEHALF OF PUGET SOUND ENERGY, INC.**

**MAY 8, 2009**

**Wild Horse Expansion Milestones (as of May 6, 2009)**

<b>Milestone Description</b>	<b>Start Date</b>	<b>Finish Date</b>	<b>Percent Complete</b>
System Impact Studies	A*03-MAR-08	A12-SEP-08	100
Interconnect Agreement Grant PUD	A08-APR-08	A06-JAN-09	100
SCA Submitted to EFSEC	A02-JUL-08	A13-NOV-08	100
EFSEC Approval of SCA	A13-NOV-08	A23-FEB-09	100
Kittitas Development Agreement	A01-MAY-08	A11-NOV-08	100
Negotiate TSA with Supplier	A14-JUL-08	A07-NOV-08	100
Order & Deliver Transformer & breaker	A11-AUG-08	05-OCT-09	60
Negotiate BOP Contract	A09-DEC-08	A06-APR-09	100
Mobilize on Site	A01-APR-09	30-APR-09	90
Finalize Turbine layout	A03-MAR-08	A25-SEP-08	100
Site Investigation	A30-JUN-08	A30-JAN-09	100
Turbine Deliveries to Site	13-JUL-09	28-AUG-09	0
Construct Roads & Crane Pads	A08-APR-09	19-OCT-09	10
Construct Substation	27-APR-09	09-NOV-09	0
Punchlist & Close out	03-NOV-09	03-DEC-09	0

\*A, stands for the actual Start or Finish Date