

Introduction

Cascade Natural Gas provided the Distribution System Plans in Figure 1-1 in Cascade's 2018 Integrated Resource Plan (IRP). Cascade also mentioned the Company will provide quarterly updates to these distribution system plans. Cascade will indicate whether a project has been completed, in progress, changed, or no changes. If there is a change in a project, Cascade will give an explanation.

Figure 1-1: Distribution System Plans from 2018 IRP (UG-171186)

fp_number
FP-316029 - MAOP; 3" HP; GRANGER; PH1
FP-316031 - MAOP; 3" HP; S TOPPENISH; 6,161'
FP-316032 - MAOP; 3" HP; SUNNYSIDE; 4,594'
FP-316033 - MAOP; 3" HP; ZILLAH; 873'
FP-316034 - MAOP; 4" HP; OTHELLO; 9,801'
FP-316035 - MAOP; 4" HP; ARLINGTON; 4,700'
FP-316573 - MAOP RPL; 4" HP, MADRAS PH2
FP-316574 - MAOP RPL; 4" HP, MADRAS PH3
FP-316575 - MAOP RPL; 6" HP, BEND HP PH2
FP-316576 - MAOP RPL; 6" HP, BEND HP PH3
FP-316577 - MAOP RPL; 6" HP, BEND HP PH4
FP-316578 - MAOP RPL; 6" HP, BEND HP PH5
FP-316579 - MAOP; 2,6,8" HP; ANACORTES; PH2
FP-316580 - MAOP; 2,6,8" HP; ANACORTES; PH3
FP-316581 - MAOP; 3" HP; GRANGER; PH2
FP-316582 - MAOP; 3" HP; GRANGER; PH3
FP-316901 - RPL; 6" HP, BEND HP PH6
FP-101505 - ARLINGTON GATE UPGRADE
FP-300233 - ARLINGTON 6" HP REINFORCEMENT
FP-302595 - KITSAP PH V REINFORCEMENT
FP-302596 - WALLULA GATE STATION; GTN
FP-306981 - MCCLEARY 2" IP REINFORCEMENT
FP-306987 - BURLINGTON REIN. @ PETERSON ROAD
FP-306988 - WALLA WALLA HP LINE
FP-306994 - MANCHESTER 4" PE REINFORCEMENT
FP-306998 - NEW SOUTH WALLA WALLA GATE
FP-307221 - 8" YAKIMA HP PIPELINE
FP-309960 - RP 20" HP Anacortes Lateral
FP-316429 - RF; 6" HP; ABER; 12,500' BASICH BLV
FP-316431 - RF; 6" PE; ABER; 1,200' OAK ST
FP-316586 - RP; R-TBD ARLINGTON GATE
FP-316587 - RF; R-TBD; WALLULA GATE STATION
FP-316589 - RF; R-TBD; NEW WALLA WALLA GATE
FP-316670 - RF; 12" HP; KENN; WALLULA HP LINE
FP-316844 - Arlington 4" PE Reinforcement
FP-316872 - RF; 8" HP; YAKIMA; 18,500'
FP-316980 - YAKIMA GATE STATION
FP-317062 - GR; R-TBD ELMA; GATE STATION
FP-317063 - GR; WILLIAMS NORTHWEST CONSTRUCTION
FP-317064 - RF; 6" PE; BELL; 11,000'; SE BELL
FP-317065 - RF; TBD" HP; BELL; TBD'; SOUTH EAST

Updates

As seen in Figure 1-2, most of Cascade’s projects have not changed. Cascade has completed the Burlington reinforcement as well as the 4” high pressure plan in Madras. There are several other projects that are currently in progress. One plan is on hold, the 20” high pressure project in Arlington, WA. This project is on hold as customers are deciding between multiple supply sources.

Figure 1-2: Distribution System Plan Updates

fp_number	Update
FP-316029 - MAOP; 3" HP; GRANGER; PH1	No Change
FP-316031 - MAOP; 3" HP; S TOPPENISH; 6,161'	No Change
FP-316032 - MAOP; 3" HP; SUNNYSIDE; 4,594'	No Change
FP-316033 - MAOP; 3" HP; ZILLAH; 873'	No Change
FP-316034 - MAOP; 4" HP; OTHELLO; 9,801'	In Progress
FP-316035 - MAOP; 4" HP; ARLINGTON; 4,700'	No Change
FP-316573 - MAOP RPL; 4" HP, MADRAS PH2	Completed 5/2019
FP-316574 - MAOP RPL; 4" HP, MADRAS PH3	No Change
FP-316575 - MAOP RPL; 6" HP, BEND HP PH2	In Progress
FP-316576 - MAOP RPL; 6" HP, BEND HP PH3	No Change
FP-316577 - MAOP RPL; 6" HP, BEND HP PH4	No Change
FP-316578 - MAOP RPL; 6" HP, BEND HP PH5	No Change
FP-316579 - MAOP; 2,6,8" HP; ANACORTES; PH2	In Progress
FP-316580 - MAOP; 2,6,8" HP; ANACORTES; PH3	No Change
FP-316581 - MAOP; 3" HP; GRANGER; PH2	No Change
FP-316582 - MAOP; 3" HP; GRANGER; PH3	No Change
FP-316901 - RPL; 6" HP, BEND HP PH6	No Change
FP-101505 - ARLINGTON GATE UPGRADE	In Progress
FP-300233 - ARLINGTON 6" HP REINFORCEMENT	In Progress
FP-302595 - KITSAP PH V REINFORCEMENT	No Change
FP-302596 - WALLULA GATE STATION; GTN	In Progress
FP-306981 - MCCLEARY 2" IP REINFORCEMENT	No Change
FP-306987 - BURLINGTON REIN. @ PETERSON ROAD	Completed 9/2019
FP-306988 - WALLA WALLA HP LINE	In Progress
FP-306994 - MANCHESTER 4" PE REINFORCEMENT	No Change
FP-306998 - NEW SOUTH WALLA WALLA GATE	In Progress
FP-307221 - 8" YAKIMA HP PIPELINE	In Progress
FP-309960 - RP 20" HP Anacortes Lateral	On Hold
FP-316429 - RF; 6" HP; ABER; 12,500' BASICH BLV	In Progress
FP-316431 - RF; 6" PE; ABER; 1,200' OAK ST	In Progress
FP-316586 - RP; R-TBD ARLINGTON GATE	In Progress
FP-316587 - RF; R-TBD; WALLULA GATE STATION	In Progress
FP-316589 - RF; R-TBD; NEW WALLA WALLA GATE	No Change
FP-316670 - RF; 12" HP; KENN; WALLULA HP LINE	In Progress
FP-316844 - Arlington 4" PE Reinforcement	No Change
FP-316872 - RF; 8" HP; YAKIMA; 18,500'	No Change
FP-316980 - YAKIMA GATE STATION	No Change
FP-317062 - GR; R-TBD ELMA; GATE STATION	No Change
FP-317063 - GR; WILLIAMS NORTHWEST CONSTRUCTION	No Change
FP-317064 - RF; 6" PE; BELL; 11,000'; SE BELL	No Change
FP-317065 - RF; TBD" HP; BELL; TBD'; SOUTH EAST	No Change