

**EXH. RPB-7  
DOCKETS UE-22 \_\_\_/UG-22 \_\_\_  
2022 PSE GENERAL RATE CASE  
WITNESS: RYAN P. BLOOD**

**BEFORE THE  
WASHINGTON UTILITIES AND TRANSPORTATION COMMISSION**

**WASHINGTON UTILITIES AND  
TRANSPORTATION COMMISSION,**

**Complainant,**

**v.**

**PUGET SOUND ENERGY,**

**Respondent.**

**Docket UE-22 \_\_\_  
Docket UG-22 \_\_\_**

**SIXTH EXHIBIT (NONCONFIDENTIAL) TO THE  
PREFILED DIRECT TESTIMONY OF**

**RYAN P. BLOOD**

**ON BEHALF OF PUGET SOUND ENERGY**

**JANUARY 31, 2022**

# Puget Sound Energy Lower Baker Dam Seepage Reduction Project Cost and Schedule Risk Analysis

## Technical Memorandum

---

Prepared for:



Lead Authors:

**Rachel Bernhard, EIT, VMA**  
**Blane Long, CVS**

Prepared By:



HDR Engineering, Inc.  
905 Plum Street SE  
Suite 200, Town Square 3  
Olympia, WA 98501

Report Date:

**November 17, 2021**

## Disclaimer

The risk-based estimating process, Cost and Schedule Risk Analysis (CSRA) is iterative in nature. This process represents a “snapshot in time” for the Lower Baker Dam Seepage Reduction project and characterizes the conditions known at the time of the workshop.

The structured process by which this workshop has been undertaken with the contribution, deliberation, and concurrence in the analysis and results by the stakeholders, project team and subject matter experts that participated provides the best assessment of exposure to risk as it pertains to this project at this point in time.

Risk exposure is by its very nature subjective. The risk exposure of this project will continuously evolve, and this report represents the best assessment of associated interviews and workshops as of the date of the report. The assessment is provided with the objective to assist PSE with a more informed decision-making process for the subject project.

The risk assessment, facilitated by HDR, records and models the views of the PSE project team and subject matter experts in attendance at the risk workshop along with any recordings of subsequent meetings. The risk assessment addresses issues that could arise on the project given the experiences of the PSE team. It is limited in scope with respect to time allotted to the workshop, the information available at the time of the workshop, and availability of the PSE project team and subject matter expert representation.

There is no representation that all risks have been identified or that the quantification of the risks is in any way a guarantee of limit of exposure to schedule delay or cost overrun or underrun to PSE.

## EXCLUSIONS AND ASSUMPTIONS

The risk analysis is based on the following assumptions and exclusions:

- The quantitative risk analysis is based on credible ranges of costs and possible schedule deviations and the probability of the risk occurring,
- The risk analysis does not take into account changes in commodity prices or cost of labor, or major events such as wars, major earthquakes, stock market volatility, deaths and injuries from site accident(s), pandemics, epidemics, and acts of God, etc.,
- The risk analysis does not take into account impacts to funding and financial risks, and
- The risk analysis was prepared for the sole and exclusive use by PSE and is not for the benefit of any third party and may not be distributed to, disclosed in any form to, used by, or relied upon by, any third party without the prior written consent of HDR, which consent may be withheld in its sole discretion. PSE agrees to indemnify HDR and its officers, employees, subcontractors, and affiliated corporations from all claims, damages, losses, and costs, including but not limited to litigation expenses and attorney’s fees arising out of or related to the unauthorized disclosure, reuse, change, or alteration of the risk study.

## Table of Contents

Cost and Schedule Risk Analysis.....	1
Project Description.....	1
Project Phases.....	2
Risk Model Inputs and Assumptions .....	2
Risk Analysis.....	2
Conclusion .....	7
Appendix A – Workshop Attendees.....	9
Appendix B – Contractor Overhead Costs.....	10
Appendix C – Risk Analysis Sheets .....	13

---

## List of Figures

Figure 1: Total Project Costs.....	3
Figure 2: Top Cost Risks.....	4
Figure 3: Project Completion Date .....	5
Figure 4: Top Schedule Risks .....	6

# Cost and Schedule Risk Analysis

This technical memorandum presents the Cost and Schedule Risk Analysis (CSRA) results for the Puget Sound Energy (PSE) Lower Baker Dam Seepage Reduction project. A qualitative risk register was developed by PSE on June 30, 2021. An initial CSRA workshop, facilitated by HDR, quantified each previously identified risk on August 3, 2021. A CSRA workshop update was held on October 11, 2021 during which several risks were retired, and quantifications were updated as the project has progressed.

The results of the CSRA workshop update reflect the current cost, schedule, and risk data as of the time of the workshop as provided by the PSE project team and do not include risk mitigation quantifications. The analysis is based on information, costs, and risk factors provided and approved by PSE. Updated inputs for the base cost and project schedule were provided by PSE then input into a more robust, custom, risk modeling analysis tool to account for the multiple construction phases within the project schedule.

The initial qualitative risk register (June 2021) as well as the initial quantitative risk analysis sheets (August 2021) can be found in the previous Technical Memorandum dated August 20, 2021. The updated quantitative Risk Analysis Sheets (October 2021) are provided in Appendix C.

## Project Description

The Baker River Hydroelectric Project, owned and operated by PSE, is located on the Baker River in Skagit and Whatcom counties, Washington and is comprised of both the Upper Baker and Lower Baker dams. The Lower Baker Dam (LBK) was constructed along the Baker River from 1925 to 1927 to generate hydroelectric power for northwestern Washington. The dam, which is located approximately one mile north of the town of Concrete, impounds a 7-mile-long reservoir known as Lake Shannon. This 285-foot-high concrete arch structure is located in a narrow canyon cut through limestone and shale bedrock by the Baker River.

LBK, since its original filling, has had a history of seepage through the foundation/abutment contact and features in the bedrock. Previous foundation grouting programs were conducted in 1934, 1959, and 1982. Seepage rates increased over the years following each grouting program and continued until another grouting program was undertaken.

This Project entails constructing a continuous, multiple line grouted seepage cutoff to reduce seepage and reduce the potential for bedrock erosion. Constructing the seepage cutoff will require working from a platform over the water, a work access pad on the left abutment, and barges and boats. Prior to completing the seepage cutoff, a seepage seal will be constructed over the soil and bedrock slope below the right abutment where previous dye tracing investigations have indicated seepage locations are located.

In addition, the work prior to the start of drilling and grouting will include constructing a concrete plug in the 1924/1925 diversion tunnel where the seepage cutoff crosses this abandoned diversion tunnel upstream of the intake structure on the left abutment.

## Project Phases

Project phases have been determined by PSE as listed below. The phases were used to pair project risks with the appropriate construction contractor overhead costs.

- Phase 1A
  - Shall consist of offsite work
  - May include onsite work such as surveying, developing the required site and instrumentation as-builts, and installing project instrumentation
  - Notice to Proceed will be issued following award of the contract
- Phase 1B
  - Shall generally consist of onsite work needed to prepare the site and site access
  - Notice to Proceed will be issued after the necessary permits are secured after completion of Phase 1A
- Phase 2A
  - Shall generally consist of constructing the work elements that are required prior to production drilling and grouting for the Seepage Cutoff
  - Notice to Proceed will be issued after completion of Phase 1B
- Phase 2B
  - Shall generally consist of production drilling and grouting for the Seepage Cutoff
  - Notice to Proceed will be issued after completion of Phase 2A
- Phase 2C
  - Shall generally consist of deconstruction of the work platform and demobilization of grouting equipment
  - Notice to Proceed will be issued after completion of Phase 2B
- Phase 3
  - Shall generally consist of demobilization, site restoration of disturbed areas, and delivery of closeout submittals

## Risk Model Inputs and Assumptions

PSE provided a summary of base costs, by project phase, that was used within the risk model. This summary is included as Appendix B.

A range of uncertainty of -1 to +5 percent on the base construction cost was provided by PSE which represents the range of uncertainty of quantities during construction. All base costs were assumed to be in current year dollars with no escalation or inflation added.

PSE provided a construction start date of November 1, 2021 and an overall construction duration of 44 calendar months broken into phases. Contractor Overhead Costs for delay were provided by PSE for each phase. Additional delay costs are also included in the model for Construction Management, Engineering Services During Construction, and PSE Oversight. These are included within the summary provided by PSE in Appendix B.

## Risk Analysis

The risk analysis process quantified previously identified risk events by establishing the expected probability of occurrence and range of impacts through elicitation of information from

PSE. The range of impacts defines the representative distribution to be used when modeling the risk. The probability determines the relative frequency (or likelihood) of an event transpiring.

These values as well as risk interdependencies and unquantified risks (watchlist items) were developed by PSE. The individual Risk Analysis Sheets are provided in Appendix C. Escalation and overheads were modeled, as appropriate, to the risks that were quantified to have delay impacts.

### Cost Results

Figure 1 depicts the total cost risk analysis results in the form of a probability distribution or “S-curve” graph. The S-curve shows the relationship between cost and the probability of not exceeding that cost. The graph indicates the best opinion of the cost ranges established by the PSE project team at the time of the analysis.




Figure 1: Total Project Costs

The vertical black dashed line represents the total base cost of \$315.13 million.

The red S-curve represents the cumulative probability distribution for the pre-response costs – prior to incorporating any risk mitigation strategies. This S-curve reveals that prior to risk

response, there was a **70 percent** probability to not exceed **\$355.95 million** YOE (year of expenditure).




Figure 2: Top Cost Risks

Figure 2 is a diagram showing the top ten cost risks of the project. This “tornado” chart shows the expected value for each risk. The bars represent the pre-response cost impacts for each event risk. The overall impact of the risk may be comprised of three components:

- The quantified and modeled cost of the risk
- The cost of escalation to the risk caused by delay
- The contractor overhead cost impact caused by the risk occurring (shown in Appendix B), and additional support costs caused by those delay

The risks in the tornado chart are ranked in descending order, with the largest risks at the top of the diagram. Risk names are listed along the vertical axis with the expected impact (in million \$) of the risk is shown along the horizontal axis.

*The top three cost risks identified for the LBK Seepage Reduction project include obstructions/debris encountered during drilling, concentrated high flows increasing the grout*

volume and leading to additional holes/grouting hours, and maintenance damage to the dam caused by platform attachment. Each risk is described in more detail in Appendix C.

### Schedule Results

The probabilistic distribution of when the project is expected to be completed is shown in Figure 3. The base schedule project completion date is currently anticipated in July 2025.




Figure 3: Project Completion Date

The red S-curve reveals that prior to risk response, there is a **70 percent** probability that the project completion date will be May 2026, a delay of 10.4 months when compared to the base schedule.

The schedule tornado chart in Figure 4, on the following page, depicts the expected value pre-response impacts of the top risks affecting the project schedule. During the analysis these delay impacts are monetized, in the form of extended overhead costs only, and are shown in the cost risk profile, where applicable. The schedule delay tornado with expected values allows the management team with a priority list to focus on those with the largest quantified schedule impacts.



Figure 4: Top Schedule Risks

Risks in the tornado diagram are ranked in descending order, with the largest risks at the top of the diagram. Risk names are listed along the vertical axis, and the expected impact (in months) of the risk is shown along the horizontal axis. The expected value effect of each risk is calculated as the product of the risk’s probability of occurrence and the risk’s schedule impact as quantified in the workshop.

*The top three schedule risks are encountering obstructions/debris during drilling, concentrated high flows increasing the grout volume and leading to additional holes/grouting hours, and grouting loss leading to a quantity increase. Any cost impacts as a result of a delay are monetized during the modeling process and are illustrated in the cost risk profile.*

## Conclusion

Ongoing cost and schedule risk analysis updates are an integral tool for successful project management practices. The purpose of periodic risk analysis updates is to use the forecasts of risk-adjusted cost and schedule outcomes to measure the probability of project success compared to the project's initial anticipated completion date and project cost. Where a project cost or schedule lies on the S-curve of cost and schedule results reveal the confidence level of the project being delivered on time and on budget.

The basis of the analysis is strongly dependent on risk information provided by the team. As the project evolves, new information will become available, and this information should be analyzed to determine the current impacts to the project. Mitigation of the top schedule risk does not necessarily imply a direct schedule reduction, as other risks may move up to take their place.

All efforts should be made to deliver the project within the established cost and schedule budget. Project Managers and teams must not plan on using the risk reserve from onset of a project. They should avoid or mitigate threats and exploit opportunities. If avoidance of a risk is not possible, the team should try to minimize the likelihood of occurrence or reduce the impact of threat.

Continuous monitoring and control of risks is critical for project success and every effort must be made to mitigate or control major project risks to maximize the benefits.

---

This page is intentionally left blank.



## Appendix A – Workshop Attendees

2021			Name	Organization – Position/Discipline	Contact
Aug		Oct			
3	4	11			
✓	✓	✓	Rachel Bernhard	HDR – Risk Assistant	rachel.bernhard@hdrinc.com
✓	✓	✓	John Bickford	PSE – Project Manager	john.bickford@pse.com
	✓	✓	Stan Boyle	Shannon & Wilson – Engineer of Record	srb@shanwil.com
✓	✓	✓	Jim Cockburn	Advanced Construction Inc – Subject Matter Expert	jcockburn3935@gmail.com
✓	✓	✓	Tom Danielson	PSE – Chief of Dam Safety	thomas.danielson@pse.com
✓	✓	✓	Michael Genduso	HDR – Resident Engineer	michael.genduso@hdrinc.com
✓	✓	✓	Blane Long	HDR – Risk Facilitator	blane.long@hdrinc.com
	✓	✓	Gen Sasaki	Shannon & Wilson – Geotechnical Engineer	gns@shanwil.com
✓	✓	✓	Kevin Snyder	HDR – Hydropower Practice Leader	kevin.snyder@hdrinc.com
✓	✓	✓	Patrick White	HDR – Project Manager	patrick.white@hdrinc.com



## Appendix B – Contractor Overhead Costs

### LOWER BAKER DAM SEEPAGE REDUCTION PROJECT

#### COST SUMMARY - BY PHASE

Description	Total Cost	Bid Scope
ph1 A	\$ 10,270,000.00	insurance
	\$ 1,507,000.00	bonds
	\$ 3,520,000.00	mob
	\$ 1,320,000.00	oh
ph1 B	\$ 7,480,000.00	mob
	\$ 3,500,000.00	oh
	\$ 1,250,000.00	survey
	\$ 4,515,000.00	access, env controls, signage
HDR	\$ 997,674.42	
S&W	\$ 200,000.00	
PSE Staff	\$ 140,000.00	
PSE OH	\$ 4,164,000.00	

**Sub-total** \$ **38,863,674.42**

*Contractor OH (ph1 A)* \$ 110,000.00 *weekly (12 week duration)*

*Contractor OH (ph1 B)* \$ 175,000.00 *weekly (20 week duration)*



Description	Total Cost	Bid Scope
ph2 A	\$ 22,280,000.00	mob
	\$ 13,200,000.00	oh
	\$ 2,500,000.00	seepage seal
	\$ 2,525,000.00	tunnel plug
	\$ 1,050,000.00	demolition
	\$ 1,210,000.00	woody debris
	\$ 24,800,000.00	work platform
	\$ 17,151,000.00	guide pipes
	\$ 3,000,000.00	access pad
	\$ 19,400,000.00	reservoir access
ph2 B	\$ 27,600,000.00	oh
	\$ 46,675,375.00	drilling and grouting (35 line items)
	\$ 1,600,000.00	grouting env controls mob
	\$ 10,295,000.00	wastewater treatment
	\$ 5,290,000.00	automated grouting controls
ph2 C	\$ 3,080,000.00	oh
	\$ 6,200,000.00	platform removal
	\$ 600,000.00	demob reservoir
	\$ 3,700,000.00	demob general
HDR	\$ 12,000,000.00	
S&W	\$ 16,200,000.00	
PSE Staff	\$ 1,675,000.00	
PSE OH	\$ 29,044,000.00	
<b>Sub-total</b>	<b>\$ 271,075,375.00</b>	



Contractor OH (ph2 A)    \$        220,000.00    weekly (60 week duration)  
 Contractor OH (ph2 B)    \$        400,000.00    weekly (69 week duration)  
 Contractor OH (ph2 C)    \$        140,000.00    weekly (22 week duration)

Description	Total Cost	Bid Scope
ph3	\$ 945,000.00	oh
	\$ 499,970.00	vegetation
HDR	\$ 1,330,200.00	
S&W	\$ -	
PSE Staff	\$ 186,000.00	
PSE OH	\$ 356,000.00	

**Sub-total                    \$        3,317,170.00**

Contractor OH (ph3)    \$        105,000.00    weekly (9 week duration)



## Appendix C – Risk Analysis Sheets

The risks that were updated during the October 2021 CSRA Workshop are provided in the following Risk Analysis Sheets. Cost quantifications represent the Contractor Overhead Costs per Project Phase as shown in Appendix B. The initial qualitative risk register (June 2021) as well as the initial risk analysis sheets (August 2021) can be found in the previous Technical Memorandum dated August 20, 2021.



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 50.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Attachment to Dam Concrete quality</i>							
<b>Risk Trigger</b>	Contractor identification of deviations.			<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>				Delay is concurrent with Risk CNS 900.05			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
10%					9	29	
<b>Cost (\$M)</b>	\$0.39	\$0.59	\$0.78	\$0.06	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	11/15/2021
<b>Schedule (Mo)</b>				0.00	9	29	
Concrete quality different than anticipated, poorer=longer anchors required, better=harder drilling for divers extending duration. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
10%							
<b>Cost (\$M)</b>	\$0.39	\$0.59	\$0.78	\$0.06	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>				0.00			
<b>Monitoring and Control</b>							
<b>Risk Owner</b>			<b>Risk Aging</b>		<b>Status Interval</b>		
Michael Genduso			From To				
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 50.02		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Attachment to Dam Concrete surface irregularities</i>							
<b>Risk Trigger</b>	Contractor identification of deviations.			<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
40%					7	14	
<b>Cost (\$M)</b>	\$0.20	\$0.39	\$0.39	\$0.14	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.18	7	14	
Concrete surface irregularities may require field fitting/shimming leading to extended duration. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
40%							
<b>Cost (\$M)</b>	\$0.20	\$0.39	\$0.39	\$0.14	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.18			
Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 50.03		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Guide Pipe System Contractor quality</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
25%					12	10	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.25	12	10	
Contractor Performance Item - Difficult installation due to location, verticality tolerance, location of guide pipes. Could affect schedule and quality of seepage curtain installation and performance. Design may limit ability to add additional grout holes. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
25%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.25			
Consider additional grout holes to address deviations in guide pipe placement.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 50.04		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Penstock damage</i>							
<b>Risk Trigger</b>	Post grouting survey inside penstock			<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
5%					11	28	
<b>Cost (\$M)</b>	\$0.40	\$0.40	\$0.40	\$0.02	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.25	0.25	0.01	11	28	
Tunnel Plug New plug pushes old plug into penstock creating damage. Cost/delay is associated with response strategies to assess - otherwise this risk is a show stopper (years to fix, if occurs). Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
5%							
<b>Cost (\$M)</b>	\$0.40	\$0.40	\$0.40	\$0.02	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.25	0.25	0.01			
Built into contract - Control grout pressures							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 80.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Drilling production</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
25%					3	6	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	11/16/2021
<b>Schedule (Mo)</b>	1.00	2.00	3.00	0.50	3	6	
Drilling - Production Equipment, tooling, personnel, not appropriate to maintain projected production rates. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
25%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	11/16/2021	
<b>Schedule (Mo)</b>	1.00	2.00	3.00	0.50			
Verify and track assumed production rates versus actual.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Both



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 90.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Construction accident</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
5%					12	25	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>	0.25	0.50	1.00	0.03	12	25	
General - Safety An injury results in work stoppage or delay (near-miss or recordable incident). Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
5%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	1.00	0.03			
Site safety plan to be developed and site safety training program to be implemented prior to work being conducted. Regular safety meetings. Layout site and equipment and work areas to remove and reduce potential hazards.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Both



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Right Abutment Non-uniform rock face/poor rock quality</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>				Mutually exclusive with CNS 900.02			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
20%					8	17	
<b>Cost (\$M)</b>	\$0.39	\$0.59	\$0.78	\$0.12	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.50	0.75	1.00	0.15	8	17	
Anchoring of formwork to rock face may add duration due to non-uniform rock face and/or poor rock quality. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
20%							
<b>Cost (\$M)</b>	\$0.39	\$0.59	\$0.78	\$0.12	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.50	0.75	1.00	0.15			
Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.02		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Right Abutment Framework installation</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>				Mutually exclusive with CNS 900.01			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
15%					12	21	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.07	12	21	
Installation of formwork and associated concrete may be impacted by fluctuating reservoir elevations and lack of cofferdam. Delay in placing concrete due to location or stopping of operation due to concrete leak/spill. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
15%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.07			
Need additional detail on contractor approach/plan to properly categorize risk.  Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM. Incorporate risk mitigation strategy into schedule development/flexibility.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>		<b>Risk Aging</b>		<b>From</b>	<b>Status Interval</b>		
Michael Genduso				<b>To</b>			
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.03		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Intake Structure Damage to power house</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
5%					12	25	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>	0.25	0.50	1.00	0.03	12	25	
Construction and work activities could introduce debris into power house resulting in damage. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
5%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.50	1.00	0.03			
Direct cost impact to PSE. Review mitigation strategies with LBC.  Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal, including construction debris management (netting). Ensure there is a clear plan and approach through submittal review and RRM.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.04		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Attachment to Dam Maintenance damage to dam</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210, 220, 230		
<b>Dependency &amp; Correlation</b>				Equal opportunity to hit each activity			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
5%					10	15	
<b>Cost (\$M)</b>	\$0.25	\$0.50	\$1.00	\$0.03	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	1.00	2.00	12.00	0.18	10	15	
Attachment of platform may introduce maintenance damage to dam. Phase 2A, 2B, 2C							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
5%							
<b>Cost (\$M)</b>	\$0.25	\$0.50	\$1.00	\$0.03	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	1.00	2.00	12.00	0.18			
Could have a direct cost impact component depending on type of issue.  Pre-core to verify concrete quality assumptions. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Both



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.05		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Attachment to Dam Diver attachment at low elevation</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>				Delay is concurrent with Risk CNS 50.01.			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
40%					12	12	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.75	0.20	12	12	
<p>Diver attachment at low elevation, limited time at depth leading to longer installation duration. Greater dive time required for installing platform and riser pipe anchorages and seepage seal. Limited dive time per individual diver results in delays completing work. Phase 2A.</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
40%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.75	0.20			
<p>Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM.</p> <p>Develop installation and anchorage techniques that do not require high precision work or long duration effort per task to be performed underwater. Use equipment that reduces diver effort for underwater installations, drilling, bolt tightening, etc.</p>							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>		<b>Risk Aging</b>		<b>From</b>	<b>Status Interval</b>		
Michael Genduso				<b>To</b>			
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.06		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Guide Pipe System Installation complexity</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
20%					12	12	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.20	12	12	
Difficult installation due to location, assembly ( in water work), attachment to Dam at low elevation (depth). Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
20%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.20			
Review contractor's plan and approach to address deviations and mitigate.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
Michael Genduso							
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.07		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform damage</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
50%					12	9	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	1.00	0.27	12	9	
Platform failure, requiring stop of work for repairs or rework. Impacts to the contractor. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
50%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.50	1.00	0.27			
Require platform designer to review fabrication and installation prior to loading/use.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.08		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Drilling - Obstructions Obstructions/debris encountered during drilling</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
60%					1	1	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	11/16/2021
<b>Schedule (Mo)</b>	0.50	2.00	4.00	1.25	1	1	
More obstructions and debris than anticipated. Abandoned steel / wire from previous construction activities. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
60%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	11/16/2021	
<b>Schedule (Mo)</b>	0.50	2.00	4.00	1.25			
Potentially delete bid item and pay T&M							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.09		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Drilling - Verticality Grout hole deflection during collaring</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
				\$0.00	12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Grout hole deflection during collaring when entering exposed rock, debris, and steep bedrock below debris. Watchlist risk at this time.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
				\$0.00			
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Tooling and practices							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.10		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Drilling - Verticality Driller performance</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Driller performance during drilling could impact deviation. Watchlist at this time.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Monitor driller performance							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.11		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Drilling - Verticality Grout hole deviation due to geological formation</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
20%					12	19	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.75	0.10	12	19	
Grout hole deviation in rock due to geological formation. Grout hole may tend to follow bedding or fracture planes. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
20%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.50	0.75	0.10			
Ensure correct drill tooling is used							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.12		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Drilling - Verticality</i> Grout hole deviation due to shifting of debris							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
5%					12	27	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.02	12	27	
Grout hole deviation due to shifting of debris. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
5%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.02			
Tools and practices - Stiff rods/tooling, care taken when collaring adjacent holes							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.13		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Drilling - Installation MPSP MPSP installation</i>							
<b>Risk Trigger</b>	Water testing of valves prior to grouting and optical survey of casing			<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Installation: prevent damage of valves and placing valves at correct location. Sealing, and performance of valve design. MPSP -multi port sleeve pipes. Watchlist risk at this time.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Contractor Risk - replacement due to non-performance							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.14		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Grouting - Debris Grout quantity increase</i>							
<b>Risk Trigger</b>	Water quality monitoring, grouting volumes, schedule, testing.			<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
75%					2	3	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	11/16/2021
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.75	2	3	
Loss of grout, high porosity leads to quantity increase. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
75%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	11/16/2021	
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.75			
Use established bid items							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.15		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Grouting - Debris Reduced grout spread</i>							
<b>Risk Trigger</b>	Water quality monitoring, grouting volumes, schedule, testing.			<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
60%					5	15	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	11/16/2021
<b>Schedule (Mo)</b>	0.25	0.25	0.50	0.18	5	15	
Localized low porosity leads to reduced grout spread and/or fracturing of low porosity material creating new pathway through debris. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
60%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	11/16/2021	
<b>Schedule (Mo)</b>	0.25	0.25	0.50	0.18			
Use established bid items							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.16		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
Grouting - Transition Zone Rock (SCC) Higher order holes							
<b>Risk Trigger</b>	Water quality monitoring, grouting volumes, schedule, testing.			<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Effectiveness of performance could lead to additional holes and grout quantity needs; Successfully grouted individual holes may not be effective, leading to higher order holes. Watchlist risk at this time.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Use established bid items and contract procedures							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.17		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Grouting - Transition Zone Rock (SCC) Angles holes under dam - cost</i>							
<b>Risk Trigger</b>	Water quality monitoring, grouting volumes, schedule, testing.			<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Effectiveness of performance could lead to additional holes and grout quantity needs: Failure to grout contact between Dam/bedrock interface, leading to angled holes under dam. Watchlist at this time.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Use established bid items and contract procedures							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.18		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Grouting - Bedrock Cost</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
50%					4	2	
<b>Cost (\$M)</b>	\$1.00	\$1.50	\$2.00	\$0.75	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	1.00	2.00	3.00	1.00	4	2	
Concentrated high flows increases grout volume, potential cost increase due to additional holes, grouting hours, etc. Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
50%							
<b>Cost (\$M)</b>	\$1.00	\$1.50	\$2.00	\$0.75	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	1.00	2.00	3.00	1.00			
Use established bid items and contract procedures							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.20		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Grouting - General</i> <i>Grouting environmental concerns - Stakeholders/NGOs</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
5%					12	8	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	1.00	6.00	12.00	0.31	12	8	
Stakeholders or NGO's block execution through legal or other means due to environmental concerns Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
5%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	1.00	6.00	12.00	0.31			
Ongoing clear communication							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
Michael Genduso							
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.21		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Grouting - General</i> <i>Grouting environmental concerns - State/federal</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
10%					12	19	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.10	12	19	
State or Federal regulators shut down project due to (environmental) permit violations or worse than anticipated impacts Phase 2B.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
10%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.50	1.00	1.50	0.10			
Ongoing clear communication							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Both



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.22		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Grouting - Schedule/Cost Grouting production</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Production grouting not as efficient as anticipated, project runs longer and cost increases. Watchlist, covered with other risks							
<b>Post-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Monitor schedule and grout volumes							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.23		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
Tunnel Plug Concrete volumes							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Increased concrete volumes due to containment ineffectiveness. Watchlist risk at this time. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Require survey (spec)							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.24		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Tunnel Plug Poor plug placement</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
				\$0.00	12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Risk of increased grouting volumes due to poor plug placement. Watchlist risk at this time. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	Low	Most Likely	High	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
				\$0.00			
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Require survey (spec)							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.25		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Seepage seal Seepage seal installation/performance</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Installation and performance. Insufficient reduction in seepage may lead to additional grout holes and grout. Watchlist. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Preinstallation survey, modify modular approach, direct kill grout into high seepage zones							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.26		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Reservoir - Spilling</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
10%					12	23	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.50	0.50	1.00	0.06	12	23	
Spilling operations may impact contractor's scheduled activities. Specifically during platform erection and riser pipe installation. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
10%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.50	0.50	1.00	0.06			
Seek to mitigate where possible, accept when unavoidable							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Both



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.27		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>General - Environmental Environmental concerns to public/permitting agencies</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
50%					6	18	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>	0.25	0.25	0.25	0.13	6	18	
<p>Overwater work and near-shore work could result in oils or contaminants in water. Necessity of disturbing sediment, drilling and grout injection will cause turbidity and pH impacts downstream of dam - and be visible to public. Permitting agencies or public Phase 2B.</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
50%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.25	0.25	0.13			
<p>Environmental controls are included in the contract and methods. Pre-project permitting agency engagement to alert them to turbidity and pH increases and get these concerns addressed in the permits has been performed. Further education of public and permitting agencies when elevated turbidity and pH conditions occur.</p>							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.28		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>General - Project Setup, Getting to Grouting Contractor delays - submittals</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>				0.00	12	29	
Contractor delays start or is slow in preparing complete submittals. Delay in review and acceptance of submittals. Watchlist risk at this time.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
PSE construction management team monitor and work with LBC to reduce delays during work progress.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.29		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>General - Project Setup, Getting to Grouting Contractor delays - permitting</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>				0.00	12	29	
Contractor delays start or is slow in preparing complete permit packages. Delay receiving building permits. Watchlist risk at this time.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>				0.00			
PSE construction management team monitor and work with LBC to reduce delays during work progress.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
Michael Genduso							
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CTR 40.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>General - Contractor staff/craft availability and retention Market conditions - labor</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210, 220, 230		
<b>Dependency &amp; Correlation</b>				Equally weighted across activities			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
30%					12	4	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	1.00	2.00	3.00	0.60	12	4	
Due to ongoing work in the region, remote location of the project, and large amount of off shift activities: the Contractor may struggle to staff the job consistently with their project schedule Phase 2A, 2B, 2C.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
30%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	1.00	2.00	3.00	0.60			
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CTR 50.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Procurement Material procurement</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
10%					12	7	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>	1.00	3.00	6.00	0.32	12	7	
Availability of standard materials (concrete, steel in high demand) may delay procurement and installation. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
10%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	1.00	3.00	6.00	0.32			
Monitor progress and schedule performance.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CTR 60.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Schedule performance</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>				0.00	12	29	
<p>Contractor may take longer to complete work for their own reasons, resulting in delayed delivery of project. Increased PSE cost to provide contract administration staff for longer duration. Watchlist risk at this time.</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
<p>PSE construction management team monitor and work with LBC to reduce delays during work progress.</p>							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CTR 900.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>General - Instrumentation Instrumentation data</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	Watchlist		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Difficulty getting instrumentation data for piezometers, water quality, and ATMS integrated with grouting instrumentation and monitoring and control system. Watchlist Phase 1A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Requirement for design and testing of the instrumentation integration with the grout control system is required to be completed prior to initiating grouting.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
Michael Genduso							
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CTR 900.03		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>General - Decision Making Process</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
25%					12	22	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.25	0.25	0.06	12	22	
<p>PSE, PSE team members, unable to make timely decisions regarding approval of work or timely direction needed for grouting program (e.g., mix changes, in-hole testing, hole additions). Phase 2B.</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
25%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.25	0.25	0.06			
<p>Establish decision process and protocols prior to start of test grouting program. Establish guidelines for grouting program decisions and actions prior to starting grouting and update as ground conditions and operations understanding advance.</p>							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR DES 10.02		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Vertical Tiedowns Design and equipment selection</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	100, 200, 210		
<b>Dependency &amp; Correlation</b>				Equal weight to each activity			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
30%					12	4	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	1.00	2.00	3.00	0.60	12	4	
Contractor's design and equipment selection for this Critical Path activity has not yet been finalized. Duration to complete design/approach could delay operation and project by extension. Phase 1A, 1B, 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
30%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	1.00	2.00	3.00	0.60			
Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LDKDSR DES 50.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform - Vertical Tiedowns Inadequate environmental controls</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	210		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
10%					12	24	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.05	12	24	
Inadequate environmental controls may lead to permit violation, resulting in delay to operation. Phase 2A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
10%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.25	0.50	0.50	0.05			
Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Michael Genduso			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR DES 900.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Platform FERC review and approval</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	100		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
20%					12	11	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	0.75	1.00	2.00	0.23	12	11	
Additional analysis and design needed. Seismic design for anchoring block and rock slope stability must meet permanent seismic criteria. Phase 1A.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
20%							
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>	0.75	1.00	2.00	0.23			
Clearly monitor Contractor's design and planning performance. Internal project level review prior to submission to FERC. Utilize schedule flexibility to mitigate impact.							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Contractor



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.19		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Retired		
<i>Grouting - Bedrock Schedule</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>			
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
<p>10/11/2021 Update: Retired risk at this time, delay included in risk CNS 900.18. Concentrated high flows increases grout volume, requires additional holes, and results in schedule delays. Watchlist risk</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Use established bid items and contract procedures							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CTR 900.02		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Retired		
<i>General - Instrumentation Instrumentation responsibility</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>			
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	
<b>Schedule (Mo)</b>				0.00	12	29	
<p>10/11/2021 Update: This is an owner's risk covered in Risk CRT 900.01, retire risk at this time. Unclear assignment of responsibility for reviewing instrumentation data results in confusion. Phase 1A.</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
				<b>To</b>			
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR DES 10.01		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Retired		
<i>Platform - Vertical Tiedowns Design assumptions inaccurate</i>							
<b>Risk Trigger</b>	Initial CPM and final pricing submittal.			<b>Flowchart Activity</b>			
<b>Dependency &amp; Correlation</b>				Mutually exclusive with DES 10.02			
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
5%					12	29	
<b>Cost (\$M)</b>	\$0.78	\$0.78	\$2.34	\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>	1.00	1.00	3.00	0.00	12	29	
<p>10/11/2021 Update: Retire risk at this time, CMP and final pricing submittals have been turned in. Design assumptions are inaccurate, additional design and approval may be needed, leading to extended duration. Phase 2A.</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
<p>Track submittal schedule and LBC performance. Verify all concerns are addressed in submittal. Ensure there is a clear plan and approach through submittal review and RRM.</p>							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>		<b>Risk Aging</b>	<b>From</b>		<b>Status Interval</b>		
			<b>To</b>				
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							11/16/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR DES 10.03		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Retired		
<i>Platform - Alignment Contractor design</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>			
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	10/11/2021
<b>Schedule (Mo)</b>				0.00	12	29	
<p>10/11/2021 Update: Retire risk at this time, this risk is covered in Risk CNS 50.02. Contractor design may not be flexible enough to accommodate irregularities in Dam surface. Vertical and Horizontal Phase 2A.</p>							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>	10/11/2021	
<b>Schedule (Mo)</b>				0.00			
Require pre-erection survey of Dam surface							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
Michael Genduso					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							10/11/2021
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR DES 900.02		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Retired		
<i>Platform - General FERC review and approval - platform (general)</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>			
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
					12	29	
<b>Cost (\$M)</b>				\$0.00	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	11/15/2021
<b>Schedule (Mo)</b>				0.00	12	29	
Retire risk at this time, this risk is covered in DES 900.01.							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
<b>Cost (\$M)</b>				\$0.00	<b>Strategy</b>		
<b>Schedule (Mo)</b>				0.00			
Through analysis and detailed design presentation to BOC and FERC							
<b>Monitoring and Control</b>							
<b>Risk Owner</b>				<b>Risk Aging</b>	<b>From</b>	<b>Status Interval</b>	
					<b>To</b>		
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
						<b>Next Review</b>	<b>Risk Assignment</b>



<b>Project</b>	Lower Baker Dam			<b>Risk ID</b>	LBK LBKDSR CNS 900.30		
<b>Sub-Project</b>	Lower Baker Dam Seepage Reduction			<b>Status</b>	Active		
<i>Bitumen Grouting</i>							
<b>Risk Trigger</b>				<b>Flowchart Activity</b>	220		
<b>Dependency &amp; Correlation</b>							
<b>Pre-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Program Rank Cost</b>	<b>Program Rank Schedule</b>	<b>Date Pre Last Updated</b>
30%							
<b>Cost (\$M)</b>	\$1.50	\$2.50	\$3.50	\$0.75	<b>Project Rank Cost</b>	<b>Project Rank Schedule</b>	11/15/2021
<b>Schedule (Mo)</b>	1.00	1.50	2.00	0.45			
Bitchumen Grouting - optional item to date Phase 2B							
<b>Post-Response Quantification</b>							
<b>Probability</b>	<b>Low</b>	<b>Most Likely</b>	<b>High</b>	<b>Total Expected Value Impact</b>	<b>Additional Cost to Respond</b>	<b>Date Post Last Updated</b>	
30%							
<b>Cost (\$M)</b>	\$1.50	\$2.50	\$3.50	\$0.75	<b>Strategy</b>	11/15/2021	
<b>Schedule (Mo)</b>	1.00	1.50	2.00	0.45			
<b>Monitoring and Control</b>							
<b>Risk Owner</b>	Owner			<b>Risk Aging</b>	<b>From</b>	<b>To</b>	<b>Status Interval</b>
<b>Review Comments</b>						<b>Last Review</b>	<b>Date MC Last Updated</b>
							11/16/2021
						<b>Next Review</b>	<b>Risk Assignment</b>
							Owner