

Exh. CAT-20  
Docket UE-19 \_\_\_\_\_  
Witness: Chad A. Teply

**BEFORE THE WASHINGTON  
UTILITIES AND TRANSPORTATION COMMISSION**

WASHINGTON UTILITIES AND  
TRANSPORTATION COMMISSION,

Complainant,

v.

PACIFICORP dba  
PACIFIC POWER & LIGHT COMPANY

Respondent.

Docket UE-19 \_\_\_\_\_

**PACIFICORP**

**EXHIBIT OF CHAD A. TEPLY**

**Permit Status Record Cedar Springs**

**December 2019**

**CPCN/Project Name:**

Cedar Springs ("CS") I and II Projects  
(Cedar Springs I is a nominal 200 MW portion of a nominal 400 MW wind facility and associated infrastructure  
(Cedar Springs II is a nominal 200 MW portion of a Nominal 400 MW wind facility and associated infrastructure

Agency	Required Permit	Date Obtained
Federal Aviation Administration	Notice of Proposed Construction or Alteration	In FAA review; results expected in August 2019
Department of Commerce National Telecommunication Information Agency	Impacts to Telecommunication Systems and Radar	Will be completed by NextEra
U.S. Environmental Protection Agency (EPA)	Spill Prevention Controls and Countermeasure Plan (SPCC)	Will be completed by NextEra
Federal Communication Commission	Licensed Microwave Study	Will be completed by NextEra
WY Department of Environmental Quality	Wyoming Industrial Development Information and Siting Act /Industrial Siting Council Order	28-Jun-2019
WY Department of Environmental Quality	Wyoming Pollutant Discharge Elimination System (WYPDES) - Large Construction General Permit (WYR10-000) - Notice of Intent (NOI) and Storm Water Pollution and Prevention Plan (SWPPP)	Will be completed by NextEra; preparing SWPPP for submittal by August 2, 2019 - Westwood
WY Department of Environmental Quality	Permit to Construct Small Wastewater Facilities (Septic Tanks and Leach fields)	Will be completed by NextEra
WY Department of Environmental Quality	Section 401 Water Quality Certification	Will be completed by NextEra
WY Department of Environmental Quality	Temporary Increase in Turbidity	Will be completed by NextEra
WY State Engineers Office	Permit to appropriate groundwater (use, storage, wells, dewatering) or water stored in impoundments or reservoirs W.S. 41-3-901 through 41-3-938, as amended (Form U.W. 5)	Will be completed by NextEra
WY Department of Transportation	Port of Entry	Will be completed by NextEra
WY Department of Transportation	Right-of-way encroachment	Will be completed by NextEra
WY Department of Transportation	Permit for Oversized / Overweight Loads	Will be completed by NextEra
WY Department of Transportation	Highway Access Permit	Will be completed by NextEra
WY Department of Transportation	Utility/Transmission Line Crossing	Will be completed by NextEra
WY State Historic Preservation Office	Section 106 of Natl Historic Preservation Act of 1966 as amended (16 U.S.C. 470 et seq) and Advisory Council Regulations on the Protection of Historic and Cultural Properties as amended (36 CFR 800)	Will be completed by NextEra
WY Game and Fish Department	WGF D Conservation Plan	Will be completed in August 2019
WY Department of Transportation	Road Use Permit	Road use agreement for transmission tie-line and substation construction will be completed in August 2019; road use agreement for wind park construction will be completed in September 2019
Converse County	Wind Energy Conversion System Use Permit (may be waived in lieu of ISA application and permit)	30-Apr-2019
Converse County	Building permit(s)	Not required
Converse County	Road Use Permit	Will be completed in August 2019