



Puget Sound Energy, Inc.
P.O. Box 90868
Bellevue, WA 98009-0868

RECEIVED

SEP 08 2011

State of Washington
UTC
Pipeline Safety Program

September 7, 2011

Washington Utilities & Transportation Commission
Pipeline Safety Section
1300 S. Evergreen Park Drive S.W.
PO Box 47250
Olympia, WA 98504-7250

Attn: Dave Lykken, Pipeline Safety Director

Subject: Isolated Facilities Program Semi-Annual Progress Report (Docket PG-030080 & PG- 030128)

Dear Mr. Lykken,

Pursuant to Dockets PG-030080 and **PG-030128**, Puget Sound Energy (PSE) is hereby providing the semi-annual status report on the Isolated Facilities program for progress through June 30, 2011.

The attached table shows that PSE is substantially on target with all work elements.

If you have any questions regarding this report, please contact me at 425-462-3207.

Sincerely,

A handwritten signature in black ink that reads 'Cheryl A. McGrath'.

Cheryl McGrath
Manager of Compliance and Regulatory Audits - Gas

cc: Steve Secrist
Tom DeBoer
Sue McLain
Booga Gilbertson
Cathy Koch
Jenifer Tada
Carol Wallace
Harry Shapiro
Duane Henderson

Enclosure




Puget Sound Energy, Inc.
P.O. Box 90868
Bellevue, WA 98009-0868

Isolated Facilities Program Semi-Annual Status Report

Progress Status through June 30, 2011

| Casings | | | | |
|--|------------------|-------------------|---------------------------|------------------------|
| Service Casings | | | | |
| | Number Completed | Percent Completed | Estimated Remaining Total | Target Completion Date |
| Records Review (Total number identified) | 4,524 | 100% | 0 | 12/31/2014 |
| Resolved (Total number of segments remediated or otherwise ruled-out by SC&P) | 4,156 | 91.9% | 368 | |

| Mobile Home Parks Buried Fuel Lines (ESL - Extended Service Lines) | | | | |
|---|--------------------------|-------------------|---------------------------|--|
| | Number Completed | Percent Completed | Estimated Remaining Total | Target Completion Date |
| Records Review (Total numbers of Parks identified/located) | 176 parks | 100% | 0 | Phase 1 - Systematic Assessment 12/31/2010 (Complete) |
| Initial Field Assessment (Total numbers of BFL's identified) | 500 | 100% | 0 | |
| Follow-up Field Inspection (Total number fully inspected/evaluated) | 175 parks /5444 sites | 100% | 0/0 | |
| Number of ESL's Identified | N/A | N/A | 369 | |
| Resolved (Total numbers remediated) | 88 | 23.8% | 281 | Phase 2 - Remediation 12/31/2014 |
| The remediation work will be completed in conjunction with the PSE's ongoing Mobile Home Encroachment Program which is scheduled to complete in 2014. | | | | |



Puget Sound Energy, Inc.
P.O. Box 90868
Bellevue, WA 98009-0868

| Above Ground Regulators (Service Piping Downstream of Regulators) | | | | |
|--|-------------------------|--------------------------|----------------------------------|---|
| | Number Completed | Percent Completed | Estimated Remaining Total | Target Completion Date |
| Initial Candidates (Total numbers extracted from data base and identified) | 888 | N/A | N/A | Phase 1 – Assessment 12/31/2010 (Complete) |
| Records Review (Total numbers reviewed for field inspections) | 888 | 100% | 0 | |
| Field Inspection (Total number of regulators inspected in the field) | 724 | 100% | 0 | |
| Number of Remediation Identified | N/A | N/A | 252 | Phase 2 – Remediation TBD |
| Resolved (Total numbers remediated) | 119 | 47.2% | 133 | |

| Sidewalk Regulators (Service Piping Downstream of Regulators) | | | | |
|---|-------------------------|--------------------------|----------------------------------|-------------------------------|
| | Number Completed | Percent Completed | Estimated Remaining Total | Target Completion Date |
| Initial Record Review (Total numbers to be identified/located) | 750 | 100% | 0 | 12/31/2014 |
| Preliminary Review (Total numbers that are identified from records review) | 609 | 100% | 0 | |
| Second Review (Total numbers identified/located for field inspections. Duplicates were identified and eliminated) | 192 | 100% | 0 | |
| Initial Field Assessment (Total numbers of Inadequate CP services identified and inspected) | 157 | 100% | 0 | |
| Follow-up Field Inspection (Project Plan developed) | 157 | 100% | 0 | |
| Number of Remediation Identified | N/A | N/A | 95* | |
| Resolved (Total numbers remediated) | 19 | 20.0% | 76 | |
| *Field inspection identified only 95 locations requiring remediation. | | | | |