Puget Sound Energy P.O. Box 97034 Bellevue, WA 98009-9734 PSE.com

March 13th, 2015

RECEIVED

MAR 16 2015

Washington Utilities & Transportation Commission Pipeline Safety Section 1300 S. Evergreen Park Drive S.W. PO Box 47250 Olympia, WA 98504-7250 State of Washington UTC Pipeline Safety Program

Attn: Dave Lykken, Pipeline Safety Director

Subject: Isolated Facilities Program Annual Progress Report (Docket PG-030080 & PG-030128)

Dear Mr. Lykken,

Pursuant to Dockets PG-030080 and PG-030128, Puget Sound Energy (PSE) is hereby providing the annual status report on the Isolated Facilities program for progress through December 31, 2014.

If you have any questions regarding this report, please contact me at 425-462-3207.

Sincerely,

Stephanie Silva

Gas Compliance Program Manager

Suphanic Silva

CC:

Steve Secrist Booga Gilbertson Cathy Koch Jennifer Tada Harry Shapiro Duane Henderson Puget Sound Energy P.O. Box 97034 Bellevue, WA 98009-9734 PSE.com

Isolated Facilities Program Annual Status Report

Progress Status through December 31, 2014

	Casings			
	Service Casi	ings		
	Number Completed	Percent Completed	Estimated Remaining Total	Target Completion Date
Records Review (Total number identified)	4,524	100%	0	12/31/2014
Resolved (Total number of segments remediated or otherwise ruled-out by SC&P)	4,524	100%	0	

	Number Completed	Percent Completed	Estimated Remaining Total	Target Completion Date
Records Review (Total numbers of Parks identified/located)	176 parks	100%	0	Phase 1 - Systematic Assessment 12/31/2010 (Complete)
Initial Field Assessment (Total numbers of BFL's identified)	500	100%	0	
Follow-up Field Inspection (Total number fully inspected/evaluated)	175 parks /5444 sites	100%	0/0	
Number of ESL's Identified	N/A	N/A	369	
Resolved (Total numbers remediated)	369	100%	0	Phase 2 - Remediation 12/31/2014

The remediation work will be completed in conjunction with the PSE's ongoing Mobile Home Encroachment Program which is scheduled to complete in 2014.

Puget Sound Energy P.O. Box 97034 Bellevue, WA 98009-9734 PSE.com

Above Ground Regulators (Service Piping Downstream of Regulators)					
	Number Completed	Percent Completed	Estimated Remaining Total	Target Completion Date	
Initial Candidates (Total numbers extracted from data base and identified)	888	N/A	N/A	Phase 1 – Assessment 12/31/2010 (Complete)	
Records Review (Total numbers reviewed for field inspections)	888	100%	0		
Field Inspection (Total number of regulators inspected in the field)	724	100%	0		
Number of Remediation Identified	N/A	N/A	252	Phase 2 – Remediation	
Resolved (Total numbers remediated)	252	100%	0	12/31/2014	

Sidewalk Regulators (Service Piping Downstream of Regulators)				
	Number Completed	Percent Completed	Estimated Remaining Total	Target Completion Date
Initial Record Review (Total numbers to be identified/located)	750	100%	0	
Preliminary Review (Total numbers that are identified from records review)	609	100%	0	
Second Review (Total numbers identified/located for field inspections. Duplicates were identified and eliminated)	192	100%	0	
Initial Field Assessment (Total numbers of Inadequate CP services identified and inspected)	157	100%	0	12/31/2014
Follow-up Field Inspection (Project Plan developed)	157	100%	0	
Number of Remediation Identified	N/A	N/A	95*	
Resolved (Total numbers remediated)	100	100%	0	
*Field inspection identified only 95 locations i	requiring remed	liation.	···	