EXHIBIT NO. \_\_\_(RG-28CT)
DOCKET NOS. UE-111048/UG-111049
2011 PSE GENERAL RATE CASE
WITNESS: ROGER GARRATT

# BEFORE THE WASHINGTON UTILITIES AND TRANSPORTATION COMMISSION

WASHINGTON UTILITIES AND TRANSPORTATION COMMISSION,

Complainant,

v.

Docket No. UE-111048 Docket No. UG-111049

**PUGET SOUND ENERGY, INC.,** 

Respondent.

# PREFILED REBUTTAL TESTIMONY (CONFIDENTIAL) OF ROGER GARRATT ON BEHALF OF PUGET SOUND ENERGY, INC.

REDACTED VERSION

**JANUARY 17, 2012** 

### PUGET SOUND ENERGY, INC.

# PREFILED REBUTTAL TESTIMONY (CONFIDENTIAL) OF ROGER GARRATT

| C | U. | NT. | $\mathbf{r}\mathbf{r}$ | <b>I</b>    | רו | $\Gamma$ $\mathbf{C}$ |
|---|----|-----|------------------------|-------------|----|-----------------------|
|   | •  | N . | I P                    | <i>۱</i> ۱٦ | 1  |                       |

| I.   | INTR | ODUCT  | TON   | 1  |
|------|------|--------|---|----|
| II.  |      |        | TION THAT PSE'S DECISION TO CONSTRUCT LSR<br>S IMPRUDENT OR UNNECESSARY LACKS MERIT                       | 2  |
|      | A.   |        | ace and "Used and Useful" Standards Applicable to the sition of LSR Phase 1 in Advance of PSE's RPS Needs | 2  |
|      | B.   | PSE's  | Decision to Construct LSR Phase 1 Was Prudent   | 8  |
|      |      | 1.     | Economic Climate and Rate Impacts   | 8  |
|      |      | 2.     | Need for LSR Phase 1  | 12 |
|      | C.   |        | hase 1 Will be "Used and Useful" Upon Commencement of ions in February 2012                               | 17 |
| III. |      |        | GARDING LSR PHASE 1 AND THE KLAMATH<br>EAR PPA  | 21 |
|      | A.   | Update | e Regarding LSR Phase 1   | 21 |
|      |      | 1.     | LSR Phase 1 Development Activities and Status   | 21 |
|      |      | 2.     | LSR Phase 1 Budget  | 22 |
|      |      | 4.     | Project Pro Forma   | 27 |
|      |      | 5.     | Financial Pro Forma Operating Cost Assumptions Included in the Power Costs for this Proceeding            | 29 |
|      | B.   | Update | e Regarding the Klamath Peaker 5-Year PPA   | 30 |
| IV.  | CON  | CLUSIO | N   | 31 |

Prefiled Rebuttal Testimony (Confidential) of Roger Garratt

Exhibit No. \_\_\_(RG-28CT) Page i of i

## 9

1011

12

13

1415

16

17

18 19 20

## PREFILED REBUTTAL TESTIMONY (CONFIDENTIAL) OF ROGER GARRATT

### I. INTRODUCTION

- Q. Are you the same Roger Garratt who provided in this proceeding prefiled direct testimony, Exhibit No. \_\_\_(RG-1HCT), on June 13, 2012, on behalf of Puget Sound Energy, Inc.?
- A. Yes.
- Q. What is the purpose of your prefiled rebuttal testimony?
- A. This rebuttal testimony responds to the direct testimony of Mr. Scott Norwood, Exhibit No. SN-1HCT, witness for the Public Counsel section of the Washington State Attorney General's Office ("Public Counsel") and the Industrial Customers of Northwest Utilities ("ICNU"), with respect to the quantitative analysis performed by Puget Sound Energy, Inc. ("PSE") that was used to support the decision to construct Phase 1 of the Lower Snake River Wind Project ("LSR Phase 1"). Specifically, this rebuttal testimony demonstrates the following:
  - PSE acted prudently in its decision to construct LSR Phase 1, and the project should therefore be allowed into PSE's general rates.

Page 2 of 31

(Confidential) of

Roger Garratt

applies both to the question of need and to the appropriateness of the expenditures. The company must establish that it adequately studied the question of whether to purchase these resources and made a reasonable decision, using the data and methods that a reasonable management would have used at the time the decisions were made.

WUTC v. Puget Sound Energy, Inc., Docket No. UE-031725, Order No. 12 at ¶ 19.

In addition to this reasonableness standard, the Commission has cited several specific factors that inform the question of whether a utility's decision to acquire a new resource was prudent. These factors include the following:

- First, the utility must determine whether new resources are necessary. *See e.g.*, WUTC v. Puget Sound Power & Light Co., Docket No. UE-921262, et al., Nineteenth Supplemental Order (September 27, 1994) ("Prudence Order") at 11.
- Once a need has been identified, the utility must determine how to fill that need in a cost-effective manner. When a utility is considering the purchase of a resource, it must evaluate that resource against the standards of what other purchases are available, and against the standard of what it would cost to build the resource itself. *Id.* at 11.
- The utility must analyze the resource alternatives using current information that adjusts for such factors as end effects, capital costs, impact on the utility's credit quality, dispatchability, transmission costs, and whatever other factors need specific analysis at the time of a purchase decision. *Id.* at 2, 33-37, 46-47.
- The utility should inform its board of directors about the purchase decision and its costs. The utility should also involve the board in the decision process. *Id.* at 37, 46.

The utility must keep adequate contemporaneous records that will allow the Commission to evaluate its actions with respect to the decision process. The Commission should be able to follow the utility's decision process; understand the elements that the utility used; and determine the manner in which the utility valued these elements. *Id.* at 2, 37, 46.

- Q. What standard does Mr. Norwood purport to apply in his evaluation of PSE's decision to construct LSR Phase 1?
- A. Mr. Norwood purports to have applied the criteria described by the Commission in the Renewable Resource Policy Report entitled *In the Matter of the Washington Utilities and Transportation Commission Inquiry on Regulatory Treatment for Renewable Energy Resources*, Report and Policy Statement Concerning Acquisition of Renewable Resources by Investor-Owned Utilities, Docket No. UE-100849 (Jan. 3, 2011) (the "Renewable Resource Policy Report"). *See* Exhibit No. \_\_\_(SN-1CT) at page 12, lines 17-18.

Mr. Norwood notes that the Renewable Resource Policy Report acknowledges that the Commission must determine whether the resource acquisition is prudent and whether the resource is used and useful:

In the *Renewable Resource Policy Report*, the Commission notes that it must make two basic determinations when evaluating applications for approval of utility resource acquisitions: first, whether the acquisition was "prudent," and second, whether the resource was "used and useful" as required by RCW 80.04.250.

Exhibit No. \_\_\_(SN-1CT) at page 12, line 18, through page 13, line 3 (citing to paragraph 26 of the Renewable Resource Policy Report).

Mr. Norwood further states that he applied the criteria from the Renewable Resource Policy Report applicable to renewable resources "acquired by utilities in advance of the RPS deadlines established under the EIA, or . . . that supply renewable energy at levels that exceed the established RPS targets" in assessing the prudence and the used and usefulness of LSR Phase 1. Exhibit No. \_\_\_(SN-1CT) at page 14, line 27, through page 15, line 2 (citing to paragraphs 51 through 64 of the Renewable Resource Policy Report); see also Exhibit No. \_\_\_(SN-1CT) at page 15, line 3-5.

# Q. What criteria from the Renewable Resource Policy Report are applicable to LSR Phase 1?

A. The criteria relied upon by Mr. Norwood during his review and assessment of LSR Phase 1 are inconsistent with the Renewable Resource Policy Report. Specifically, the criteria from the Renewable Resource Policy Report applicable to LSR Phase 1 are those applicable to renewable resource acquisitions to meet the RPS but in advance of the actual RPS deadline. *See* Renewable Resource Policy Report at paragraphs 51-57.

Mr. Norwood's reliance on the Renewable Resource Policy Report is inconsistent with statements made by the Commission in such report because he relied, in part, on standards applicable to renewable resources that supply renewable energy at levels that exceed the established RPS targets. LSR Phase 1 does not supply energy at levels that exceed the established RPS targets (i.e., renewable energy

greater than fifteen percent of load). Therefore, the criteria applicable to renewable resources that supply renewable energy at levels that exceed the established RPS targets are inapplicable.

- Q. What does the Renewable Resource Policy Report state with respect to the prudence of the acquisition of renewable resources in advance of RPS deadlines?
- A. The Renewable Resource Policy Report states that the Commission would consider the acquisition of renewable resources in advance of RPS deadlines to be prudent if the early acquisition could be cost-justified:

While the EIA does not, by itself, determine whether such an acquisition before the RPS deadline is prudent, it points to such a decision. To give the utilities sufficient incentive and flexibility to achieve the EIA's goals, we would support the acquisition of renewable resources in advance of RPS deadlines if the early acquisition can be cost-justified.

Renewable Resource Policy Report at paragraph 52. The Renewable Resource Policy Report lists the following factors for consideration of whether an early acquisition is cost-justified:

Among the factors to be considered are the relative cost of acquiring the resource earlier rather than later, the risk of a higher price if the resource is acquired nearer the RPS deadline, the anticipated ability of the utility to use or sell the power generated, the potential for sales of RECs until the output of the facility is needed to meet the RPS, whether there are federal or state tax benefits that are available in the near term, and the length of time between acquisition and the RPS deadline. In addition, because the productivity of renewable facilities can depend in substantial part on the location of the facility, acquiring a renewable facility

8

11

12

10

13

14 15

16

17 18

19

*Id.* at paragraph 56 (footnotes omitted).

PSE's acquisition of LSR Phase 1 in advance of PSE's RPS need satisfies the used and guidance set forth in the Renewable Resource Policy Report discussed above.

#### В. PSE's Decision to Construct LSR Phase 1 Was Prudent

#### 1. **Economic Climate and Rate Impacts**

- Q. Did PSE take into consideration the challenging economic climate and the potential effect that adding new resources may have on PSE's customers?
- A. Yes. PSE conducted extensive analyses to support the acquisition of early wind and more still in determining that LSR Phase 1 was the lowest reasonable cost resource available. However, PSE recognizes that models are useful tools, but also have limitations. As discussed in the Prefiled Rebuttal Testimony of Ms. Aliza Seelig, Exhibit No. (AS-4HC), the overwhelming majority of PSE's analytical models suggested building wind resources in advance of 2016 need was cost justified. In fact, PSE's models indicated that even more wind than what is currently under construction could be cost-justified. PSE management, however, sought to balance the quantitative benefits of adding wind early with other qualitative considerations, one of which was the local economy. For this reason and for other practical reasons (e.g., permitting, engineering, and the qualifying

deadline for the Treasury Grant), PSE scaled back the scope of work planned at LSR Phase 1 from 500 MWs to 342.7 MWs, prior to the 2010 RFP evaluation.

- Q. Did PSE undertake any additional activity to help minimize the rate impact of fulfilling PSE's RPS requirement after LSR Phase 1 was authorized to begin construction?
- A. Yes. As stated in the materials presented to PSE's Board of Directors at the time construction was authorized, "PSE is working with Congress on a legislative fix to eliminate the normalization requirement, which would further benefit Project economics for customers." Exhibit No. \_\_\_(RG-13HC) at page 564. These efforts were led by PSE's Federal Government Relations group which had been working in Washington D.C. for over thirty-three months to change the normalization requirements applicable to the Section 1603 Treasury Grant.

  Recently, the group's efforts led to the passage of provisions that eliminate the requirement for regulated utilities to normalize the Section 1603 Treasury Grant benefit. PSE sought this legislative action solely for the benefit of PSE's customers. Please see the Prefiled Rebuttal Testimony of Mr. Matthew Marcelia, Exhibit No. \_\_\_(MRM-14T), for further details of this legislation and the extensive efforts undertaken by PSE to have it passed.
- Q. What is the magnitude of the economic impact on customers of this change?
- A. As discussed later in my testimony, the present value amount of the Treasury

  Grant is in excess of \$200 million with the normalization requirement. PSE's

preliminary estimate of the impact that eliminating normalization will have on customer rates is that it will serve to further reduce them by over \$80 million, on a net present value basis starting in 2012, over the life of the project. The source of the savings is the reduction in return on rate base due PSE from customers because unpaid Section 1603 Treasury Grant funds can now be used to offset rate base balances.

- Q. Do you agree with Mr. Norwood when he states on page 46 of his prefiled response testimony that "major changes which have occurred since PSE completed its analysis of the benefits of early wind additions would reduce the benefits of early wind"?
- A. No. Mr. Norwood is mistaken. He makes this claim citing that "the revenue requirement of LSR 1 requested in this case is \$22.8 million per year higher than the level assumed in PSE's economic analyses of the project in comparison to competing bids in its 2010 RFP." Exhibit No. \_\_\_(SN-1CT) at page 46, lines 15-18.

PSE provided Mr. Norwood with a reconciliation of the difference between the revenue requirement and the pro forma for LSR Phase 1 in PSE's Response to Public Counsel Data Request No. 279 to clarify this differential. Please see Exhibit No. \_\_\_\_(RG-29C) for a copy of PSE's Response to Public Counsel Data Request No. 279. The \$22.9 million identified in reconciliation in this response is comprised of the difference between a general rate filing and the LSR pro forma.

Major line items on this reconciliation include the Section 1603 Treasury Grant, REC revenues, effect on power costs due to reduced market purchases, and minor items due to the difference between a 2013 calendar year in the pro forma and the rate year from the general rate proceeding. This reconciliation shows that there are no major changes that reduce the benefits of early wind.

# Q. Why is this Section 1603 Treasury Grant contributing to the revenue requirement differential?

A. The Section 1603 Treasury Grant is contributing to this differential because it is not included in the revenue deficiency in this proceeding. PSE passes through the benefit of the Treasury Grant to customers on Schedule 95A, "Federal Incentive Tracker" and not in general rates. PSE explained this pass-through mechanism in PSE's Response to ICNU Data Request No. 02.33, a copy of which is provided as Exhibit No. \_\_\_(RG-30). Once PSE receives the Section 1603 Treasury Grant from the U.S. Treasury, it will update Schedule 95A as required under the terms of such schedule.

### Q. What are PSE's motivations for building LSR Phase 1 when it did?

A. Mr. Norwood characterizes PSE's motivation for building LSR Phase 1 as being motivated by Federal tax incentives. *See* Exhibit No. \_\_\_(SN-1CT) at page 10, line 16, through page 11, line 2. This characterization is only partially correct. In addition to the Section 1603 Treasury Grant (in excess of \$200 million on a present value basis), LSR Phase 1 has benefited from the Washington State sales

tax exemption. All other assumptions held constant, the Washington State exemption for systems generating power with renewable technologies will have saved customers an estimated \$45,737,000 nominal savings, inclusive of taxes and AFUDC. *See* Exhibit No. \_\_\_(RG-1HCT) at page 25, lines 9-10. PSE was able to exempt approximately two-thirds of total project costs from state sales tax and estimates an effective rate of 0.54% for the project versus the 7.5% rate in effect in Garfield County.

### 2. Need for LSR Phase 1

### Q. What need did PSE intend to fill when it decided to construct LSR Phase 1?

A. PSE decided to construct LSR Phase 1 to meet the voter passed Washington State RPS requirement that PSE serve at least nine percent of its electric load with renewable resources by January 1, 2016, and each year thereafter through December 31, 2019. Although the projected in-service date (now mid-February 2012) is ahead of the 2016 requirement, the construction of LSR Phase 1 now allows PSE to realize savings due to: (i) significant Federal grant funds that require qualifying projects to be in commercial operation by December 31, 2012; (ii) important state sales tax exemptions through June 30, 2011, for systems generating power with renewable technologies; and (iii) a depressed resource development market that has created downward price pressure on wind turbine generators. This confluence of events has allowed PSE to be opportunistic in its

development of a necessary resource that will immediately serve energy needs of PSE's customers upon completion and meet PSE's RPS needs beginning in 2016.

- Q What level of new renewable resources did the 2009 IRP identify as necessary to meet PSE's RPS requirements?
- A. The 2009 IRP did not identify a minimum renewable resource need to meet PSE's RPS requirements. Instead, the 2009 IRP denoted that, given the near-term government incentives mentioned above, the least cost portfolio was achieved by a resource acquisition strategy that would capture these incentives by adding 600 MW of new wind additions by 2016 (the addition of 300 MW of wind by 2012 and the addition of another 300 MW of wind by 2016). *See* Exhibit No. (RG-3) at 10.

Therefore, any assertion in the testimony of Mr. Scott Norwood that the 2009 IRP identified a level of new renewable necessary to meet PSE's RPS requirements is misleading. *See, e.g.*, Exhibit No. \_\_\_(SN-1HCT) at page 22, lines 8-12. Indeed, the 2009 IRP expressly acknowledged that the results of the 2009 IRP analysis "demonstrate that it is cost effective to accelerate acquisition of wind resources relative to minimums established by the RPS". Exhibit No. \_\_\_(RG-3) at 11.

- Q What is your response to the numerous critiques of PSE's need analyses by Mr. Scott Norwood?
- A. PSE appreciates Mr. Norwood's role in this proceeding. New generating resources are generally capital intensive, and PSE does not take its responsibilities lightly, as demonstrated by the voluminous analyses provided in this proceeding. Mr. Norwood was very thorough in his review and uncovered revisions to some of the PSE analyses that required correction. While regrettable, these revisions are minor in impact and have no discerning impact on PSE's need. Please see the Prefiled Rebuttal Testimony of Ms. Aliza Seelig, Exhibit No. (AS-4HCT), for a discussion of these issues.

PSE conducted multiple, independent analyses and the majority of the different scenarios run through these models pointed to the same conclusion: it is economically beneficial for PSE customers if RPS requirements are fulfilled earlier than need dictates due to the opportunity to capture government incentives. The analyses conducted as part of the 2009 IRP, the testing of Section 1603 Treasury Grant benefits, the 2010 RFP, and even these rate case proceedings, based on Mr. Norwood's proposed revisions, overwhelmingly suggest that the LSR Phase 1 project was economically superior today under a range of need scenarios as opposed to deferring this decision into the future. I continue to believe now what I believed at the time LSR Phase 1 was presented to the PSE Board of Directors for approval: LSR Phase 1 is the most prudent means of meeting PSE's long-term RPS obligations.

- Q. Does Mr. Norwood's need analysis adequately reflect the number of RECs that PSE projected would be available for banking at the time of the decision by the PSE Board of Directors to construct LSR Phase 1 in May 2010?
- A. No. At the time that the PSE Board of Directors authorized the construction of LSR Phase 1, many of the RECs that Mr. Norwood suggests that PSE bank in the 2011-2015 period were committed for sale to California utilities. Therefore, it would have been inappropriate, at that time, for PSE to rely on the banking provisions of those RECs to meet its RPS obligation in 2016.
- Q. Please describe the REC sales to California utilities.

REDACTED VERSION

A. PSE first contracted to sell RECs to Southern California Edison ("SCE") and Pacific Gas & Electric ("PG&E") in and and respectively. Both of these contracts were contingent upon the satisfaction of several conditions, but most importantly, the execution by all parties thereto of a Settlement and Release of Claims Agreement in regards to claims arising from events in the California and Western Energy Markets during the period January 1, 2000 to June 20, 2001. The California Public Utilities Commission approved the settlement and the purchase by SCE of RPS-eligible electric energy from PSE on June 18, 2009. The Federal Energy Regulatory Commission approved the settlement on July 1, 2009.

Under the agreement with SCE, PSE contracted to sell 2,000,000 RECs beginning in Under the agreement with PG&E, PSE contracted to sell

1,000,000 RECs,

The final order issued by this Commission in PSE's REC accounting petition, determined that the majority of the REC proceeds be credited back to PSE customers.

REDACTED VERSION

but instead required the standard CPUC approval. After finalizing the contract, SCE promptly requested CPUC approval of the contract.

The approval of PSE's second contract with SCE was substantially delayed for a variety of reasons. CPUC Commissioners went back-and-forth with the Tradable REC ("TREC") decision and the related Petitions for Modification. At the end of 2010, Governor Schwarzenegger's term expired without the successful passage of a 33% by 2020 RPS bill. Governor Brown assumed office in January 2011, promptly appointing new CPUC Commissioner's; the CPUC approved the long-debated TREC decision in January 2011, and Governor Brown signed the 33% by 2020 RPS bill in April 2011 (which became effective in December 2011). (The latter, placing additional hurdles for out-of-state facilities to qualify for the "instate" portfolio content category.)

In December 2011, despite PSE and SCE's persistent efforts, the CPUC officially rejected the PSE/SCE contract.

# C. <u>LSR Phase 1 Will be "Used and Useful" Upon Commencement of</u> Operations in February 2012

- Q. What guidance does the Commission provide on the "used and useful" standard with respect to renewable resources acquired or constructed to meet the RPS, but in advance of the RPS deadline?
- A. In the Renewable Resource Policy Report the Commission provided further guidance on the used and useful standard in the context of the acquisition or construction of renewable resources to meet the RPS, but in advance of the RPS deadlines:

We are convinced that the "used and useful" statute does not prevent acquisition of a renewable resource in advance of the RPS deadline. Indeed, in the context of conventional resources, we have allowed resources into rate base before they were needed to meet load.

This conclusion is not driven entirely by the [Energy Independence Act]. However, like the determination of prudency, the enactment of the [Energy Independence Act] assists us in reaching this conclusion. Early acquisition of a renewable resource is "useful" in that it will meet the RPS at some point in the future. It also needs to be "used." Therefore, the utility must show that the resource produces benefits that offset the cost of early acquisition. This could include sale of energy generated from the plant, sale of RECs from the plant, or other value to the company attributable to the acquisition.

Renewable Resource Policy Report at paragraphs 55 and 56.

8

11

12

13

14

15

17

16

19

18

20

21

Q. How does Mr. Norwood apply this "used and useful" standard to LSR Phase 1?

A. Mr. Norwood argues that LSR Phase 1 cannot satisfy the above-described "used and useful" status:

> The LSR 1 project is not needed to meet RPS requirements until 2018 at the earliest, and . . . is not expected to benefit customers when compared to the "No Early Wind" alternative for the next twenty years.

Exhibit No. (SN-1HCT) at page 50, lines 9-12. Both assertions fail to consider the totality of the circumstances or the benefits that will accrue over the life of the project. As demonstrated in detail in this proceeding, PSE constructed LSR Phase 1 to satisfy the RPS requirements that commence in 2016, and PSE's analytical models demonstrate, without fail, that the construction of LSR Phase 1 will, over the life of the project, provide superior benefits to the "just in time" approach advocated by Mr. Norwood.

- Q. Why does Mr. Norwood suggest that LSR Phase 1 will not be "used and useful"?
- Mr. Norwood takes a very shortsighted view of the cost-effectiveness of LSR A. Phase 1 by arguing, for example, "all early wind addition scenarios were significantly more costly than the No Early Wind scenario over the next five to ten years." Exhibit No. (SN-1HCT) at page 20, lines 17-18.

This standard, however, would preclude utilities from undertaking virtually any long-term resource acquisitions because, generally speaking, no resource is cost-effective when compared to the cost of market or REC purchases during the first decade of the life of the project. Additionally, power plant capital costs would be virtually impossible to economically justify over short time horizons because they take years, often decades, to earn a return on and of capital. To satisfy its public service obligations adequately, a utility must engage in long-term planning and be able to acquire resources to meet identified long-term needs.

PSE identified a need to acquire resources to meet the RPS target requirements that commence in 2016. PSE engaged in a thorough and detailed process to analyze its needs and its alternatives over the course of about 18 months. PSE identified LSR Phase 1 as the lowest reasonable cost resource to meet this need. In short, PSE engaged in the long-term planning and thorough analysis that one would expect of any utility, and Mr. Norwood's only complaint is that he would have preferred that PSE construct LSR Phase 1 closer to 2016.

- Q. Would PSE have fulfilled its obligation to acquire the lowest reasonable cost resources had it waited to closer to 2016 to construct LSR Phase 1?
- A. Unfortunately, the answer is no. PSE understood that its RPS need would not exist until 2016 at earliest, but it could not ignore the significant and substantial savings presented by the availability of the Section 1603 Treasury Grant and the state sales tax exemption. Therefore, PSE engaged in extensive and rigorous

analytical exercises to check—and re-check—whether it would be more costeffective to construct now and take advantage of these significant savings or to wait several years and potentially forego these savings.

PSE's analysis repeatedly demonstrated that PSE's customers would be better off, over the life of the project, to act now and take advantage of the Section 1603

Treasury Grant and the state sales tax exemption than to gamble and hope that similar benefits would exist in the future.

### Q. How much do you estimate the value of these government incentives to be?

A. The present value of the LSR Phase 1 government incentives exceeds \$270 million; this includes the grossed-up Treasury Grant estimate as well as project savings from avoided Washington State sales taxes. In addition to these incentives, PSE estimates further customer savings exceeds \$80 million, on a present value basis, due to the recent changes to Treasury Grant normalization requirements. The magnitude of government incentives led PSE management to conclude that acting to capture these benefits in the present while they were known, measurable, and provided cost justification for acting early, was sound rather than leaving the future to chance.

# III. UPDATE REGARDING LSR PHASE 1 AND THE KLAMATH PEAKER 5-YEAR PPA

### A. <u>Update Regarding LSR Phase 1</u>

### 1. LSR Phase 1 Development Activities and Status

- Q. Please describe the current project status and any major deviations from the schedule in existence at the time LSR Phase 1 was approved.
- A. As of January 2012, substantive progress has occurred at the construction site:
  - all turbine placements have been completed;
  - all site roadwork is complete;
  - all of the collection system has been installed;
  - overhead transmission work is complete;
  - project substation work is complete and awaiting backfeed power; and
  - the PSE Operations and Maintenance building is complete and occupied.

The Bonneville Power Administration ("BPA") Central Ferry Substation is in the final stages and just prior to energization. PSE anticipates that LSR Phase 1 will be operational in mid-February 2012.

### 2. LSR Phase 1 Budget

### 2

What budget did PSE project for LSR Phase 1? Q.

3

4

5

6

### 7

8 9

10

11

12

A. At the time of PSE Board of Director approval in May 2010, the all-in budget for LSR Phase 1 was projected to be \$848,041,000 for the period through commercial operation and final completion in 2012, which equates to \$2,475/kW installed. Table 1 on the following page shows the original LSR Phase 1 budget.

#### What budget does PSE currently project for LSR Phase 1? Q.

A. The all-in budget for LSR Phase 1 is currently estimated to be \$830,020,000, which includes actual expenditures through October 2011 and projections from November 2011 through February 2012. The current budget is approximately \$18,021,000 lower than the May 2010 budget. Table 2 below shows the current LSR Phase 1 budget.

Table 1. Original Total Development and Construction Budget

|   | \$000s  | \$/kW | Percent of Total |
|---|---------|-------|------------------|
| DEVELOPMENT BUDGET  |         |       |                  |
| Development Rights  |         |       |                  |
| PSE Allocated Development Costs   |         |       |                  |
| Interconnection Costs   |         |       |                  |
| Prepaid Transmission Expense  |         |       |                  |
| TOTAL DEVELOPMENT BUDGET  |         |       |                  |
| CONSTRUCTION BUDGET   |         |       |                  |
| Wind Turbine Generators   |         |       |                  |
| TSA Contract Price  |         |       |                  |
| Anticipated TSA Options   |         |       |                  |
| Balance of Plant  |         |       |                  |
| O&M Building  |         |       |                  |
| Step-up Transformers  |         |       |                  |
| RES Construction Contract Price   |         |       |                  |
| PSE Project Management, Engineering, Construction Permitting, Third-Party Services, Community Relations, and Overhead |         |       |                  |
| Project Communications  |         |       |                  |
| Start-up Costs  |         |       |                  |
| Sales Tax   |         |       |                  |
| Contingency   |         |       |                  |
| TOTAL CONSTRUCTION BUDGET   |         |       |                  |
| AFUDC   |         |       |                  |
| TOTAL ALL-IN PROJECT COSTS  | 848,041 | 2,475 | 100.0%           |

See Exhibit No. \_\_\_(RG-13HC) at 141.

REDACTED VERSION

Prefiled Rebuttal Testimony (Confidential) of Roger Garratt Exhibit No. (RG-28CT)
Page 23 of 31


Table 2. Current Estimated Total Development and Construction Budget

|   | \$000's | \$/kW | Percent of Total |
|---|---------|-------|------------------|
| DEVELOPMENT BUDGET  |         |       |                  |
| Development Rights  |         |       |                  |
| PSE Allocated Development Costs   |         |       |                  |
| Interconnection Costs   |         |       |                  |
| Prepaid Transmission Expense  |         |       |                  |
| TOTAL DEVELOPMENT BUDGET  |         |       |                  |
| CONSTRUCTION BUDGET   |         |       |                  |
| Wind Turbine Generators   |         |       |                  |
| TSA Contract Price  |         |       |                  |
| Anticipated TSA Options   |         |       |                  |
| Balance Of Plant  |         |       |                  |
| O&M Building  |         |       |                  |
| Step-up Transformers  |         |       |                  |
| RES Contract Price  |         |       |                  |
| PSE Project Management, Engineering, Construction Permitting, Third-Party Services, Community Relations, and Overhead |         |       |                  |
| Project Communications  |         |       |                  |
| Start-up Costs  |         |       |                  |
| Sales Tax   |         |       |                  |
| Contingency   |         |       |                  |
| TOTAL CONSTRUCTION BUDGET   |         |       |                  |
| AFUDC   |         |       |                  |
| TOTAL ALL-IN CAPITAL COSTS  | 830,020 | 2,422 | 100.0%           |

REDACTED VERSION

Prefiled Rebuttal Testimony (Confidential) of Roger Garratt Exhibit No. \_\_\_(RG-28CT) Page 24 of 31

- Q. What is the primary reason for the projected cost savings for LSR Phase 1?
- A. The PSE project management team has worked tirelessly and performed admirably to expedite construction of the project. These efforts have resulted in an estimated commercial operation date of mid-February 2012, approximately two months ahead of the original schedule. Shortening the construction cycle has been the largest contributing item to the estimated project cost savings.
- Q. Please describe any material changes to the LSR Phase 1 construction budget described in the sections above.
- A. The approved LSR Phase 1 budget of \$830 million has dropped by \$18 million since May 2010. The changes are generally due to the following:





REDACTED VERSION

Roger Garratt

includes the development and construction budget. The updated project budget equates to a levelized cost reduction versus the original project budget of approximately \$\sqrt{m}\sqrt{M}\text{Wh}\text{.} This decrease in levelized cost does not taken into account the recent Treasury Grant program requirement changes championed by PSE, which are discussed below.

- Q. What government incentives does PSE anticipate collecting and / or saving as part of LSR Phase 1?
- A. PSE projects a Section 1603 Treasury Grant in the nominal amount of \$314,032,000. This amount is the Treasury Grant of \$204,121,000 grossed-up for federal income taxes that are included in the gross benefit to customers.

  Additionally, PSE projects nominal savings of \$45,737,000, inclusive of taxes and AFUDC, in exempted sales taxes. In total, these incentives nominally reduce customer costs by about \$360 million. This benefit to customers has not taken into account the recent Treasury Grant program requirement changes related to normalization by utilities, which on a present value basis is estimated to be in excess of \$80 million.

REDACTED VERSION

Roger Garratt

PPA were satisfied: (i) Iberdrola Renewables secured firm BPA network transmission on a long-term basis; and (ii) PSE secured firm transmission from the Klamath Facilities busbar to BPA's John Day substation on a long-term basis.

- Q. Has any party to this proceeding challenged PSE's decision to enter into the Klamath Peakers PPA?
- A. No. No party to this proceeding has challenged PSE's decision to enter into the Klamath Peakers PPA.

### IV. CONCLUSION

- Q. Please summarize your testimony.
- A. The PSE Board of Directors authorized construction of LSR Phase 1 in May 2010, after approximately eighteen exhaustive months of quantitative analyses and multiple, rigorous management reviews that tested the qualitative merits of the project. The Commission outlined the criteria by which it will review the prudence of acquisitions of renewable resources in its Renewable Resource Policy Report. Throughout the course of this proceeding, PSE has demonstrated in testimony, data requests, and now in rebuttal testimony that LSR Phase 1 has satisfied the standards outlined by the Commission. As such, PSE respectfully requests that the Commission deem PSE's construction of LSR Phase 1 and PSE's decision to enter into the Klamath Peakers PPA to be consistent with the prudence standard.