

Huynh, Rhonda (UTC)

From: Hong, Darryl F <darryl.hong@pse.com>
Sent: Thursday, February 27, 2014 12:38 PM
To: Huynh, Rhonda (UTC)
Cc: Subsits, Joe (UTC); McGrath, Cheryl A; Secrist, Steve; Koch, Catherine A -Cathy; Tada, Jennifer R; Henderson, Duane A; Gilbertson, Booga K.; Ferguson, Monica; Gas Compliance -- mail --; Shapiro, Harry V
Subject: 2013 Bare Steel replacement program year-end report.
Attachments: Bare Steel annual report 2013.pdf

Dear Rhonda,

Pursuant to Docket No. PG-030128 and PG-030080, Puget Sound Energy (PSE) is required to submit progress reports pertaining to the Bare Steel Replacement Program.

The attached letter details the progress through December 31st, 2013.

If you have any questions please give me a call.

Thanks

Darryl Hong
Sr. Regulatory Compliance Analyst
Compliance Programs
425.462.3911 tel
425.462.3770 fax
425.766.3388 cell
355 110th Avenue NE EST-07W
Bellevue, Wa 98004

RECEIVED
FEB 27 2014
State of Washington
UTC
Pipeline Safety Program



Puget Sound Energy
P.O. Box 97034
Bellevue, WA 98009-9734
PSE.com

RECEIVED
FEB 27 2014
State of Washington
UTC
Pipeline Safety Program

February 26, 2014

Washington Utilities & Transportation Commission
Pipeline Safety Section
1300 S. Evergreen Park Drive S.W.
PO Box 47250
Olympia, WA 98504-7250

Attn: Dave Lykken, Pipeline Safety Director

Subject: Bare Steel Replacement Program Semi-Annual Progress Report (Docket PG-030128)

Dear Mr. Lykken,

Pursuant to Docket No. PG-030128 and PG-030080, Puget Sound Energy (PSE) is required to submit progress reports pertaining to the Bare Steel Replacement Program. This letter provides progress through December 31st, 2013.

PSE completed the retirement of 117,599 feet of bare steel main during the calendar year 2013. The attached table shows program targets and actual retired footage.

If you have any questions regarding this report, please contact me at (425) 462-3207.

Sincerely,

Cheryl McGrath
Manager of Compliance Programs

cc: Steve Secrist
Tom DeBoer
Booga Gilbertson
Cathy Koch
Jenifer Tada
Harry Shapiro
Duane Henderson

Enclosure



Puget Sound Energy
P.O. Box 97034
Bellevue, WA 98009-9734
PSE.com

Bare Steel Replacement Program Semi-Annual Report

Progress Status through December 31st, 2013

Year	Plan Year	Replace Unprotected Bare - Target	Replace Protected Bare - Target	Target Totals	Running Target Totals	Actual Reported Program Footage	Non - Program Footage
2005	Year 1	46,995		46,995	46,995	48,078	0
2006*	Year 2	99,205		99,205	99,205	88,624	1,648
2007	Year 3	99,205		99,205	99,205	165,504	9,882
2008	Year 4	99,205		99,205	99,205	109,552	2,701
2009	Year 5	99,205		99,205	99,205	104,210	5,165
2010	Year 6	99,205		99,205	99,205	111,127	0
2011**	Year 7	99,205	38,280	137,485	120,000	98,580	188
2012	Year 8	99,205	38,280	137,485	140,000	89,320	1,137
2013	Year 9	99,205	38,280	137,485	130,000	117,592	7
2014	Year 10	99,205	38,280	137,485	90,800		
Total Footage		939,840	153,120	1,092,960	1,023,820	932,587	20,728
Total Mileage		178	29	207	193.9	176.6	3.9

1. * Carry over of 10,581' of remaining target footage was completed by Feb 12, 2007.
2. 2/9/2008 reconciled WUTC reported footages for year 2005 & 2006 to match program tracking documents.
3. **Target footage amended per 12/01/2010 Letter of Understanding with WUTC.

Prior to 2010, Non Program Retirement included protected Bare & unprotected Bare replacements not originally identified in the program or being done prior to getting 'program' credit.

Starting in 2010, Non Program Retirement footage will only be footage not originally identified in the program.