

**Frontier Communications Northwest Inc. Updated Broadband Expansion Report – August 15, 2012**

On June 6, 2012, Frontier Communications Northwest Inc. filed a Redacted Report and Amended Petition in Docket UT-090842 to request an extension for “in service” dates for five wire centers from July 1, 2012 until projects were completed. The Commission, in Order 09, granted Frontier’s extension of the deadline for Frontier to satisfy its obligations in Commitment 15 of Order 06, Final Order Approving and Adopting, Subject to Conditions, Multiparty Settlement Agreements and Authorizing Transaction. The Commission allowed Frontier until August 1, 2012 to complete the projects filed in the Amended Petition.

Frontier successfully finalized all but one of the projects before the August 1, 2012 deadline. In fact, only two projects did not make the initial July 1, 2012 deadline, both of which experienced delays due to circuit leasing agreement complications with third party providers. **\*\*\*BEGIN HIGHLY CONFIDENTIAL DATA\*\*\***

**\*\*\*END HIGHLY CONFIDENTIAL DATA\*\*\*** This completes the broadband expansion Commitments made in Commitment 15. Frontier will now continue to focus on expanding its customer base in the un-served and under-served wire centers in order to meet the remaining wire center household availability aggregate commitments, due to be completed by end of 2014.