



Memorandum

Dec. 18, 2018

To: File

From: Betty Young, Transportation Planning Specialist, Rail Safety

Subject: **TR-180285 – City of Auburn**
Completion of Grade Crossing Protective Fund (GCPF) Project
C Street – USDOT 085661D

Received
Records Management
12/18/18 11:21
State Of WASH.
UTIL. AND TRANSP.
COMMISSION

On Apr. 12, 2018, the Washington Utilities and Transportation Commission (UTC) awarded a GCPF grant totaling \$5,198.65 to the City of Auburn (City) for a project related to improving street lighting at the C Street crossing, identified as USDOT 085661D. On Aug. 15, 2018, the City requested an extension of time to complete the project. The UTC granted the extension to Oct. 31, 2018, on Aug. 16, 2018. On Oct. 12, 2018, the City requested an additional extension of time to complete the project, due to unforeseen delays with Puget Sound Energy. The UTC granted the extension to Dec. 31, 2018. The City's actual total cost for the project was \$5,198.64.

On Dec. 18, 2018, the City submitted a request for reimbursement. Rail Safety staff inspected the crossing and confirmed that the upgrades were completed according to the specifications outlined in the order approving the grant.

Please close this docket.