



Puget Sound Energy, Inc.
P.O. Box 90868
Bellevue, WA 98009-0868

Alan R
Dave L
Sandra W
Patricia J
Rec. ctr
File

RECEIVED
RECORDS MANAGEMENT
06 MAR - 1 AM 8:25
STATE OF WASH
UTIL. AND TRANSP.
COMMISSION

February 28, 2006

Carole J. Washburn, Secretary
Washington Utilities and Transportation Commission
PO Box 47250
Olympia, WA 98504-7250

Attn: Alan Rathbun

Subject: Bare Steel Replacement Program Semi-Annual Progress Report (Dockets PG-030128 and PG-030080)

Dear Mr. Rathbun:

Pursuant to Dockets PG-030128 and PG-030080, Puget Sound Energy (PSE) is required to submit semi-annual progress reports pertaining to the Bare Steel Replacement Program. This letter provides progress for the 12 months ending December 31, 2005.

In 2005, PSE completed the retirement of 48,058 feet of bare steel pipe. This total exceeded the target footage by 1,063 feet. The attached table shows the annual program target footage and the progress to date.

If you have any questions, please call me at 425-462-3957.

Sincerely,

Jim Hogan
Manager, Standards and Compliance

Cc: Kimberly Harris
Karl Karzmar
Sue McLain
Booga Gilbertson
Duane Henderson

Enclosure

RMS
NA

Bare Steel Replacement Program
 Semi-Annual Status Report
 12 Months Ending 12/31/2005

Year	Plan Year	Replacement Schedule				Completed Replacements			
		Replace Unprotected Bare - Target	Replace Protected Bare	Total	Total	Unprotected Bare Replaced	Protected Bare Replaced	Total	
2005	Year 1	46,995	-	46,995		48,058	-	48,058	
2006	Year 2	99,205	-	99,205					
2007	Year 3	99,205	-	99,205					
2008	Year 4	99,205	-	99,205					
2009	Year 5	99,205	-	99,205					
2010	Year 6	99,205	-	99,205					
2011	Year 7	99,205	38,280	137,485					
2012	Year 8	99,205	38,280	137,485					
2013	Year 9	99,205	38,280	137,485					
2014	Year 10	99,205	38,280	137,485					
Total		939,840	153,120	1,092,960	48,058	-	48,058		
Footage									
Total		178	29	207	9	-	9		
Mileage									