US Department of Transportation Pipeline and Hazardous Materials Safety Administration Office of Pipeline Safety

Gas IMP Field Verification Inspection 49 CFR Subparts 192.911, 192.921, 192.933, & 192.935

General Notes:

- 1. This Field Verification Inspection is performed on field activities being performed by an Operator in support of their Integrity Management Program (IMP).
- 2. This is a two part inspection form:
 - i. A review of applicable Operations and Maintenance (O&M) and IMP processes and procedures applicable to the field activity being inspected to ensure the operator is implementing their O&M and IMP Manuals in a consistent manner.
 - ii. A Field Verification Inspection to determine that activities on the pipeline and facilities are being performed in accordance with written procedures or guidance.
- 3. Not all parts of this form may be applicable to a specific Field Verification Inspection, and only those applicable portions of this form need to be completed. The applicable portions are identified in the Table below by a check mark. Only those sections of the form marked immediately below need to be documented as either "Satisfactory"; "Unsatisfactory"; or Not Checked ("N/C"). Those sections not marked below may be left blank.

Operator Inspected:

Kelso-Beaver Pipeline Company

Op ID:

31522

Perform Activity	Activity	Activity Description
(denoted by mark)	Number	
	1A	In-Line Inspection
	1B	Hydrostatic Pressure Testing
	1C	Direct Assessment Technologies
	1D	Other Assessment Technologies
X	2A	Remedial Actions
	2B	Remediation – Implementation
	3A	Preventive & Mitigative – additional measures evaluated for HCAs
	3B	Preventive & Mitigative – automatic shut-off valves
	4A	Field Inspection for Verification of HCA Locations
X	4B	Field Inspection for Verification of Anomaly Digs
X	4C	Field Inspection to Verify adequacy of the Cathodic Protection
		System
	4D	Field inspection for general system characteristics
	attachment	Anomaly Evaluation Report
	attachment	Anomaly Repair Report

Gas IMP Field Verification Inspection Form

Name of Operator: Kelso-Beaver Pipeline Company

Headquarters Address:

Portland General Electric 121 SW Salmon Street Portland, Oregon 97204

Company Official:

Robert Cosentino, Principal Consultant

Phone Number:

(360) 200-4959

Fax Number:

(530) 527-7176

Operator ID:

31522

Persons Interviewed	Title	Phone No.	E-Mail
Robert Cosentino	Principal Consultant, Primary Contact	(360) 200-4959	bob@cosentinoconsulting.com

OPS/State Representative(s): <u>Al Jones/UTC</u> Date(s) of Inspection: <u>August 16, 2011</u>

Inspector Signature: Al Jones Date: August 18, 2011

Pipeline Segment Descriptions: [note: Description of the Pipeline Segment Inspected as part of this field verification. (If information is available, include the pipe size, wall thickness, grade, seam type, coating type, length, normal operating pressure, MAOP, %SMYS, HCA locations, class locations, and Pipeline Segment boundaries.)]

The pipeline is a 20-inch diameter, API 5L grade X52 material, with a nominal wall thickness of 0.281, 0.344, and 0.375-inches, no HCA's, MAOP of 809 psig.

Site Location of field activities: [note: Describe the portion of the pipeline segment reviewed during the field verification, i.e. milepost/stations/valves/pipe-to-soil readings/river crossings/etc. In addition, a brief description and case number of the follow up items in any PHMSA compliance action or consent agreement that required field verification. Note: Complete pages 8 & 9 as appropriate.]

The Kelso-Beaver (KB) Pipeline is located in Cowlitz County, Washington. KB Pipeline takes delivery of natural gas from the Williams Northwest Pipeline meter station located east of Kelso, Washington and extends west approximately 18 miles to Columbia County, Oregon. The pipeline crosses under the Columbia River north of the City of Longview, Washington.

Summary:

Field evaluations were completed on August 16, 2011 for anomalies at S8 and S9 discovered during the MFL (Enduro) inline inspection (ILI) tool data of October 5, 2010. The pipeline was constructed in 1992 with API 5L-X52, 20-inch diameter, wall thickness of 0.281-inch, and coated with fiber bonded epoxy.

Finding(s):

Two anomalies were evaluated including:

- Anomaly S8 is located at engineering station 526+46 near the longitudinal seam at the 1:00 clock position. The ILI data identified the anomaly as a partial through-wall hole of 28% wall loss, but no sign of metal loss was visible. The location of the anomaly was confirmed with data from the tool's GPS, proximity to adjacent downstream girth weld, and above ground marker. NDE identified the anomaly as a "suck back" effect at the toe of the long seam weld. The anomaly passed the mill's UT and hydro test per applicable API code.
- Anomaly S9 is located downstream about 300 feet from S8 and near the longitudinal seam at the 9:30 clock position. NDE identified surface crack using a long shear wave unit. The cracks were less than 10/1,000th of an inch in depth and were removed by sanding the pipe surface. Corrosion was eliminated because the FBE coating was in good condition. See photo A and B contained in PIM.

Key Documents Reviewed:

Document Title		Document No.	Rev. No	Date
				
			-	

Part 1 - Performance of Integrity Assessments

4 A T Y 1 Y	[2110	NT 4
1A. In-Line Inspection	Satisfactory	Unsatisfactory	N/C	Notes:
Verify that Operator's O&M and IMP procedural				
requirements (e.g. launching/receiving tools) for				
performance of ILI were followed.		<u> </u>		
Verify Operator's ILI procedural requirements were fol	lowed (e.g.	operation of t	rap	
for launching and receiving of pig, operational control of	of flow), as	appropriate.		
Verify ILI tool systems and calibration checks before ru	in were perf	formed to ensu	ıre	
tool was operating correctly prior to assessment being p				
Verify ILI complied with Operator's procedural require				
successful assessment (e.g. speed of travel within limits			•	
coverage), as appropriate.	, aacqaate t	idiidddooi		
Document ILI Tool Vendor and Tool type (e.g. MFL, D	eformation	Document	···	
other pertinent information about Vendor and Tool, as a		j. Document		
Verify that Operator's personnel have access to applical		rec for proper	ina	
running and monitoring the pipeline for ILI tools include performance requirements (e.g.: tool speeds, pipe cleanliness, operation of tool sensors, and ILI field				
	nsors, and i	Li neid		[Note: Add location specific
calibration requirements), as appropriate.				information, as appropriate.]
Other:				ingo ination, as appropriately
1B. Hydrostatic Pressure Testing	Satisfactory	Unsatisfactory	N/C	Notes:
Verify that hydrostatic pressure tests complied with	Saciolavioly	Sistisfactory	1,1/0	11000.
Part 192 Subpart J requirements.		1		
Review documentation of Hydrostatic Pressure Test par	romotors on	d results Ver	i.	·
test was performed without leakage and in compliance			пу	
	with Part 19	2 Subpart J		
requirements.	4 1 '11'4	1 1114		
Review test procedures and records and verify test acce	<u> </u>			
Review determination of the cause of hydrostatic test fa	ilures, as ap	propriate.		
Document Hydrostatic Pressure Test Vendor and equip	ment used, a	as appropriate		
Verify that the baseline assessment is conducted in a ma	anner that n	ninimizes		
environmental and safety risks (reference §192.919(e) a	ind ADB-04	1- 01)		
Other:				
1C. Direct Assessment Technologies	Satisfactory	Unsatisfactory	N/C	Notes:
Verify that application of "Direct Assessment				
Technology" complied with Part 192.923				
Review documentation of Operator's application of "Di	rect Assess	ment		
Technology", if available. Verify compliance with Part				
procedural requirements, as applicable.		•		
Verify that appropriate tests and/or inspections are bein	g performed	d and appropr	iate	1
data is being collected, as appropriate.	O F			
Other.				1
				
1D. Other Assessment Technologies	Satisfactory	Unsatisfactory	N/C	Notes:
Verify that application of "Other Assessment	<u> </u>			· · · · · · · · · · · · · · · · · · ·
Technology" complied with Operator's requirements,				
that appropriate notifications had been submitted to				
PHMSA, and that appropriate data was collected.				
Review documentation of notification to PHMSA of Op	⊥ perator's an	nlication of "C	Other	
Assessment Technology", if available. Verify complian				
requirements. If documentation of notification to PHM				
of "Other Assessment Technology" is available, verify				
within parameters originally submitted to PHMSA.	portormane	C 01 433C33HIC	110	
Verify that appropriate tests are being performed and appropriate tests	nronriate d	ata is heing		
collected, as appropriate.	phrobuate a	ara is utilig		
Other.				<u> </u>
1 · · · · · · · · · · · · · · · · · · ·				

Part 2 - Remediation of Anomalies

2A. Remedial Actions – Process Satisfactory Unsatisfactory N.	
Verify that remedial actions complied with the	C Notes:
Operator's procedural requirements.	·
Witness anomaly remediation and verify documentation of remediation (e.g. Exposed Pipe Reports, Maintenance Report, any Data Acquisition Forms). Verify compliance with Operator's O&M Manual and Part 192 requirements.	An ILI high resolution MFL tool was completed on October 5, 2010 by Enduro. Based on the ILI data, Cosentino Consulting prepared recommendations for
Verify that Operator's procedures were followed in locating and exposing the anomaly (e.g. any required pressure reductions, line location, identifying approximate location of anomaly for excavation, excavation, coating removal).	Portland General Electric to consider.
Verify that procedures were followed in measuring the anomaly, determining the severity of the anomaly, and determining remaining strength of the pipe. Review the class location factor and failure pressure ratio used by Operator in determining repa of anomaly.	
Verify that Operator's personnel have access to and knowledge of applicable procedures.	Cathodic Protection readings of pipe to
Other:	soil at dig site (if available): On Potential:mV Off Potential:mV
	[Note: Add location specific information and note whether CP readings were from the surface or from the pipe following exposure, as appropriate.]
2B. Remediation - Implementation Satisfactory Unsatisfactory N	C Notes:
Verify that the operator has adequately implemented its remediation process and procedures to effectively remediate conditions identified through integrity assessments or information analysis. If documentation is available, verify that repairs were completed in accordance with the operator's prioritized schedule and within the time frames allowed in §192.933(d).	
Review any documentation for this inspection site for an immediate repair condition (§192.933(d)(1)) where operating pressure was reduced or the pipeline was shutdown. Verify for an immediate repair condition that temporary operating pressure was determined in accordance with the requirements in §192.933(a) or, if not applicable, the operator should provide an engineering basis justifying the amount of pressure reduction.	
Verify that repairs were performed in accordance with §192.103, §192.111, §192.713, §192.717, §192.719, §192.933 and the Operator's O&M Manual, as appropriate. If welding is performed, verify a qualified welding procedure and qualified welders are used to perform repairs. If composite repair methods are used verify that a method approved by the Operator is used, procedures are followed, and qualified personnel perform the repair.	
Review CP readings at anomaly dig site, if possible. (See Part 4 of this form – "Field Inspection to Verify adequacy of the Cathodic Protection System", as appropriate.	[Note: Add location specific information and note whether CP readings were from
Other:	the surface or from the pipe following exposure, as appropriate.]

Part 3 - Preventive and Mitigative Actions

Satisfactory Unsatisfactory N/C	
section of the pipeline and facilities. Verify that P & M measures regarding threats due to third party damage are being implemented: [§192.915(c), §192.935(b)(1)(iv)]: Confirm the use of qualified personnel for marking, locating, and direct supervision of known excavation work, as appropriate. Confirm the use of qualified personnel for monitoring of excavations conducted on covered pipeline segments by pipeline personnel, as appropriate. Other: [Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	ļ
Verify that P & M measures regarding threats due to third party damage are being implemented: [§192.915(c), §192.935(b)(1)(iv)]: Confirm the use of qualified personnel for marking, locating, and direct supervision of known excavation work, as appropriate. Confirm the use of qualified personnel for monitoring of excavations conducted on covered pipeline segments by pipeline personnel, as appropriate. Other: [Note: Add location specific information as appropriate.]	:
implemented: [§192.915(c), §192.935(b)(1)(iv)]: Confirm the use of qualified personnel for marking, locating, and direct supervision of known excavation work, as appropriate. Confirm the use of qualified personnel for monitoring of excavations conducted on covered pipeline segments by pipeline personnel, as appropriate. Other: [Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
Confirm the use of qualified personnel for marking, locating, and direct supervision of known excavation work, as appropriate. Confirm the use of qualified personnel for monitoring of excavations conducted on covered pipeline segments by pipeline personnel, as appropriate. Other: [Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
of known excavation work, as appropriate. Confirm the use of qualified personnel for monitoring of excavations conducted on covered pipeline segments by pipeline personnel, as appropriate. Other: [Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Werify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
Other: Confirm the use of qualified personnel for monitoring of excavations conducted on covered pipeline segments by pipeline personnel, as appropriate. Other: [Note: Add location specific information as appropriate.]	
Confirm the use of qualified personnel for monitoring of excavations conducted on covered pipeline segments by pipeline personnel, as appropriate. Other: [Note: Add location specific information as appropriate.]	
Cother: [Note: Add location specific information as appropriate.] [Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Satisfactory Unsatisfactory N/C Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing Notes:	
Cother: [Note: Add location specific information as appropriate.] [Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Satisfactory Unsatisfactory N/C Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing Notes:	
Other: [Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
[Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
[Note: Add location specific information as appropriate.] 3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	on
3B. Installed Automatic Shut-off Valves (Protocol H.07) Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	Jri,
Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
Verify additional preventive and mitigative actions implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
implemented by Operator. Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
Document that additional measures evaluated by the operator cover alternatives such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
such as, installing Automatic Shut-off Valves or Remote Control Valves, installing	
computerized monitoring and leak detection systems, replacing pipe segments with	
pipe of heavier wall thickness, providing additional training to personnel on	
response procedures, conducting drills with local emergency responders and	
implementing additional inspection and maintenance programs, as appropriate	
Verify that the operator has a process to decide if automatic shut-off valves or	
remote control valves represent an efficient means of adding protection to	
potentially affected high consequence areas. [§192.935(c)]	
V if a set is a first list of the list of	
Verify operation of installed remote control valve by reviewing operator	
inspection/remote control records for partially opening and closing the valve, as	
appropriate.	
Other	
Other:	
[Note: Add location specific information	
as appropriate.]	117
us upproprime.j	ın,
	on,
	vn,
	on,

Part 4 - Field Investigations (Additional Activities as appropriate)

4A. Field Inspection for Verification of HCA Locations	Satisfactory	Unsatisfactory	N/C	Notes:
Review HCAs locations as identified by the Operator. Utilize NPMS and Operator maps, as appropriate.				
Verify that the operator's integrity management program updated system maps or other suitably detailed means d segment locations that are located in high consequence a [§192.905(a)]	ocumenting areas, as app	the pipeline propriate.		
Review the operator's applicable procedures and forms information from one-calls, surveys, aerial & ground pa field personnel to communicate new developments that consequence areas or that may create new high consequence appropriate. [§192.905(c)]	trols are bei may impact	ing completed high	•	
	plicable procedures and forms to confirm that new HCAs are being identified through it's continuing surveillance 192.613 and §192.905.			[Note: Add location specific information, as appropriate.]
4B. Field Inspection for Verification of Anomaly Digs	Satisfactory	Unsatisfactory	N/C	Notes:
Verify repair areas, ILI verification sites, etc.	X			
Document the anomaly dig sites observed and reviewed and the actions taken by the operator.	as part of t	his field activ	ity	[Note: Add location specific information, as appropriate.]
4C. Field Inspection to Verify adequacy of the	Satisfactory	Unsatisfactory	N/C	Notes:
Cathodic Protection System In case of hydrostatic pressure testing, Cathodic	<u> </u>			
Protection (CP) systems must be evaluated for general	X			
adequacy.				
The operator should review the CP system performance hydrostatic pressure test to ensure the integrity assessmenthreats to the integrity of the pipeline. Has the operator performance in conjunction with the hydrostatic pressur Review records of CP readings from CIS and/or annual code requirements are being met, if available.	ent addresse reviewed the te test?	ed applicable ne CP system	m	Cathodic Protection readings of pipe to soil at dig site (if available): On Potential:1.850 V
Review results of random field CP readings performed during this activity to ensure minimum code requirements are being met, if possible. Perform random rectifier checks during this activity and ensure rectifiers are operating correctly, if possible.			r	Off Potential: mV [Note: Add location specific information and note whether CP readings were from the surface or from the pipe following exposure, as appropriate.]
4D. Field inspection for general system characteristics	Satisfactory	Unsatisfactory	N/C	Notes:
Through field inspection determine overall condition of pipeline and associated facilities for a general estimation of the effectiveness of the operator's IMP implementation.				
Evaluate condition of the ROW of inspection site to ensure requirements are being met, as appropriate. Comment on Operator's apparent commitment to the intheir system, as appropriate. Check ROW for pipeline markers in line-of-sight and E	tegrity and	safe operation		
marker posts. Other:		a m namoei		

Anomaly Evaluation Report (to be completed as appropriate)

Pipeline Syst	tem and Line Pipe Information
Operator (OpID and System Name): Kelso-	
Unit ID (Pipeline Name)	
Pipe Manufacturer and Year: 1992	Seam Type and Orientation:
Pipe Nominal OD (inch): 20	Depth of Cover: 36"
Pipe Nominal Wall thickness (inch): 0.281	Coating Type and Condition: FBE
Grade of Pipe: X-52	MAOP:
	Reported Information
ILI Technology (e.g., Vendor, Tools): End	
Anomaly Type (e.g., Mechanical, Metal Los	
Is anomaly in a segment that can affect an H	
Date of Tool Run (MM/DD/YY): October	
Date of "Discovery of Anomaly" (MM/DD/	
Type of "Condition" (e.g.; Immediate; 60-da	
Anomaly Feature (Int/Ext): Ext	Orientation (O'clock position): 9:30 & 12:50
Anomaly Details: Length (in):	Width (in): Depth (in):
Anomaly Log Distance (ft):	Distance from Upstream weld (ft):
Length of joint(s) of pipe in which anomaly	
	ig Site Information Summary
Date of Anomaly Dig (MM/DD/YY): 8/16/	
Location Information (describe or attach ma	
Mile Post Number:	Distance from A/G Reference (ft):
Distance from Upstream weld (ft):	
GPS Readings (if available) Longitude:	Latitude:
Anomaly Feature (Int/Ext):	Orientation:
Length of joint of pipe in which anomaly is	found (ft):
For Med	chanical Damage Anomaly
Damage Type (e.g., original construction, pl	· · · · · · · · · · · · · · · · · · ·
Length (in):	Width (in): Depth (in):
Near a weld? (Yes / No):	
Gouge or metal loss associated with dent? (Yes / No): Are multiple dents present? (Yes / No):
Did operator perform additional NDE to eva	aluate presence of cracks in dent? (Yes / No):
Cracks associated with dent? (Yes / No):	
For Cori	rosion Metal Loss Anomaly
Anomaly Type (e.g., pitting, general):	
Length (in):	Width (in): Max. Depth (in):
Remaining minimum wall thickness (in):	Maximum % Wall Loss measurement(%):
Safe pressure calculation (psi), as appropria	te:
	ther Types" of Anomalies
Describe anomaly (e.g., dent with metal loss	
Length (in):	Width (in): Max. Depth (in):
Other Information, as appropriate:	
Did operator perform additional NDE to eva	aluate presence of cracks? (Yes / No):
Cracks present? (Yes / No):	

Anomaly Repair Report (to be completed as appropriate)

Repair Information
Was a repair of the anomaly made? (Yes / No): Yes
Was Operating Pressure Reduced per 192.933(a) requirements? Yes
Was defect ground out to eliminate need for repair? (Yes / No): Yes
If grinding used, complete the following for affected area: The anomaly area was sanded
Length (in): Depth (in): 0.0010"
If NO repair of an anomaly for which RSTRENG/B31.G is applicable, were the Operator's RSTRENG/B31.G
calculations reviewed? (Yes / No): No
If Repair made, complete the following:
Repair Type (e.g., Type B-sleeve, composite wrap) N/A
Was defect ground out prior to making repair? (Yes / No):
Operating Pressure at the time of repair:
Length of Repair: Pipe re-coating material used:
Comments on Repair material, as appropriate (e.g., grade of steel, wall thickness):
Comments on Repair procedure, as appropriate (e.g., welded sleeve, composite wrap):
General Observations and Comments
Was a diagram (e.g., corrosion map) of the anomaly made? (Yes / No): (Include in report if available)
Were pipe-to-soil cathodic protection readings taken? (Yes / No): Yes
If CP readings taken, Record: On Potential:nV; Off Potential:mV
[Note: Note whether CP readings were from the surface or from the pipe following exposure, as appropriate.]
Describe method used by Operator to locate anomaly (as appropriate):
ILI's GPS, distance from AGM, and distance from girth weld
Comments regarding procedures followed during everystics, remain of enemals, and healtfill (as enemals):
Comments regarding procedures followed during excavation, repair of anomaly, and backfill (as appropriate): See photo "A" and "B" contained in PIM
SEE DHOIO A AND D CONTAINED IN PHY
General Observations and Comments (Note: attach photographs, sketches, etc., as appropriate):
General Observations and Comments (Note: attach photographs, sketches, etc., as appropriate):
General Observations and Comments (Note: attach photographs, sketches, etc., as appropriate):
General Observations and Comments (Note: attach photographs, sketches, etc., as appropriate):