

# ATTACHMENT A

5 Pipelines Operating $\geq$ 30% SMYS					
HP Line #	HP Line Name	MAOP (psig)	Year Installed	Test Pressure (psig)	% SMYS (BASED ON CURRENT OPERATING PRESSURE)
Bellingham District					
10	16" N. Whatcom Transmission Line	600	1971	926	32.92%
Bremerton District					
2	8" & 12" Bremerton Transmission Line	499	1963	750	38.14%
Mt. Vernon District					
14	16" Fredonia Transmission Line	500	1983	750	59.30%
16	16" March Point Transmission Line	500	1992	750	59.30%
Longview District					
7	12" South Longview H.P. Line	499	1995	1080	42.50%