



Puget Sound Energy  
P.O. Box 97034  
Bellevue, WA 98009-9734  
PSE.com

February 27, 2015

Washington Utilities & Transportation Commission  
Pipeline Safety Section  
1300 S. Evergreen Park Drive S.W.  
PO Box 47250  
Olympia, WA 98504-7250

Attn: Dave Lykken, Pipeline Safety Director

**Subject: Bare Steel Replacement Program Semi-Annual Progress Report (Docket PG-030128)**

Dear Mr. Lykken,

Pursuant to Docket Numbers PG-030128 and PG-030080, Puget Sound Energy (PSE) is required to submit progress reports pertaining to the Bare Steel Replacement Program. This letter provides progress through December 31st, 2014.

PSE retired 93,750 feet of bare steel main during the calendar year 2014. The attached table shows program targets and actual retired footage.

If you have any questions regarding this report, please contact me at (425) 462-3207.

Sincerely,

Cheryl McGrath  
Manager of Compliance Programs

cc: Steve Secrist  
Booga Gilbertson  
Cathy Koch  
Harry Shapiro  
Duane Henderson

Enclosure

**RECEIVED**

**FEB 27 2015**

State of Washington  
UTC  
Pipeline Safety Program



Puget Sound Energy  
P.O. Box 97034  
Bellevue, WA 98009-9734  
PSE.com

## Bare Steel Replacement Program Semi-Annual Report

Progress Status through December 31st, 2014

| Year                 | Plan Year | Replace Unprotected Bare - Target | Replace Protected Bare - Target | Target Totals    | Running Target Totals | Actual Reported Program Footage | Non - Program Footage |
|----------------------|-----------|-----------------------------------|---------------------------------|------------------|-----------------------|---------------------------------|-----------------------|
| 2005                 | Year 1    | 46,995                            |                                 | 46,995           | 46,995                | 48,078                          | 0                     |
| 2006*                | Year 2    | 99,205                            |                                 | 99,205           | 99,205                | 88,624                          | 1,648                 |
| 2007                 | Year 3    | 99,205                            |                                 | 99,205           | 99,205                | 165,504                         | 9,882                 |
| 2008                 | Year 4    | 99,205                            |                                 | 99,205           | 99,205                | 109,552                         | 2,701                 |
| 2009                 | Year 5    | 99,205                            |                                 | 99,205           | 99,205                | 104,210                         | 5,165                 |
| 2010                 | Year 6    | 99,205                            |                                 | 99,205           | 99,205                | 111,127                         | 0                     |
| 2011**               | Year 7    | 99,205                            | 38,280                          | 137,485          | 120,000               | 98,580                          | 188                   |
| 2012                 | Year 8    | 99,205                            | 38,280                          | 137,485          | 140,000               | 89,320                          | 1,137                 |
| 2013                 | Year 9    | 99,205                            | 38,280                          | 137,485          | 130,000               | 117,592                         | 7                     |
| 2014                 | Year 10   | 99,205                            | 38,280                          | 137,485          | 90,800                | 93,750                          | 0                     |
| <b>Total Footage</b> |           | <b>939,840</b>                    | <b>153,120</b>                  | <b>1,092,960</b> | <b>1,023,820</b>      | <b>1,026,337</b>                | <b>20,728</b>         |
| <b>Total Mileage</b> |           | <b>178</b>                        | <b>29</b>                       | <b>207</b>       | <b>193.9</b>          | <b>194.4</b>                    | <b>3.9</b>            |

- \* Carry over of 10,581' of remaining target footage was completed by Feb 12, 2007.
- 2/9/2008 reconciled WUTC reported footages for year 2005 & 2006 to match program tracking documents.
- \*\*Target footage amended per 12/01/2010 Letter of Understanding with WUTC.

Prior to 2010, Non Program Retirement included protected Bare & unprotected Bare replacements not originally identified in the program or being done prior to getting 'program' credit.

Starting in 2010, Non Program Retirement footage will only be footage not originally identified in the program.