

8/22 Bill Burch and helper continued welding pipe and installing pipe from fire water lines to the west. They installed link seals in the ends of both casing pipes.

8/23 Bill Burch and helper completed the last couple of welds on the gas line. They also installed sand bags in trench west of fire water lines and welded on the vent lines for both casing pipes.

8/24 Brad Frederer from Anvil Corp. came to IEP and radiographed all the welds along new gas line. All the welds passed. In the afternoon, the gas line was pressurized up 1240 psi with nitrogen. Pressure readings were taken every 1/2 hour, the pressure was dropping - we investigated and found a small leak in a fitting for pressurizing and reading the pressure, tightening did not fix the leak.

8/25 - The pressure was bled off the new gas line and the fitting that was leaking was replaced. The gas line was then charged up to 1250 psi and pressure readings were taken for the next 24+ hours.

Premier Gear & Machine Works

8/25/05									
PST									
1250		Time							
1250		1:20 PM							
1250		2:00 PM							
1250		2:30 PM							
1245		3:00 PM							
1245		3:30 PM							
1240		4:00 PM							
1236		4:30 PM							
1220		5:00 PM							
1210		5:30 PM							
1200		6:00 PM							
		6:30 PM							
7 PM Inspector Pic & stopped all									
welds & fittings - found no leaks									
@ 7:45 PM changed line back to									
1240		PST.							
1225									
1220		8:30 PM							
1215		9:00 PM							
1200		9:30 PM							
1180		10:00 PM							
1170		1 AM							
1190		7 AM							8/26/05
1225		8 AM							

1700 NW Thurman St. • Portland, OR 97209
503-227-3514 • 503-227-1611

Premier Gear & Machine Works

8/26/05									
PST									
1245		Time							
1300		10 AM							
1320		11 AM							
1340		12 Noon							
1350		1 PM							
1350		2 PM							
		3 PM							

1700 NW Thurman St. • Portland, OR 97209
503-227-3514 • 503-227-1611

②

8/24-25/05 Gasline Pressure Test.

Date	Time	PSI	Comments	Date	Time	PSI	Comments
8/24/2005	12:00			8/25/2005	0:00	1150	
	12:30				0:30		
	13:00				1:00	1130	
	13:30				1:30		
	14:00				2:00	1120	
	14:30				2:30	1120	
	15:00				3:00		
	15:30				3:30		
	16:00	1240	1240 - 1st reading		4:00	1110	
	16:30	1240			4:30	1110	
	17:00	1230	checked twice.		5:00	1110	
	17:30	1225			5:30		
	18:00	1210			6:00		
	18:30	1200			6:30		
	19:00	1200			7:00		
	19:30	1190			7:30		
	20:00	1180			8:00		
	20:30	1170			8:30		
	21:00	1160	Talked to Keeson D.		9:00		
	21:30				9:30		
	22:00				10:00		
	22:30				10:30		
	23:00				11:00		
	23:30				11:30		
					12:00		

8-27-05 10:00 AM 1270 PSI
1111 4:00 PM 1330 11

Premier Gear & Machine Works

8/25/05	
PSI	Time
1250	1 ³⁰ PM
1250	2 ⁰⁰ PM
1250	2 ³⁰ PM
1250	3 ⁰⁰ PM
1245	3 ³⁰ PM
1245	4 ⁰⁰ PM
1240	4 ³⁰ PM
1230	5 ⁰⁰ PM
1220	5 ³⁰ PM
1210	6 ⁰⁰ PM
1200	6 ³⁰ PM
<p>7^{PM} Inspected Pipe + Inspected all welds & fittings - Found No Leaks @ 7⁴⁵ PM changed line back to 1240 PSI.</p>	
1225	8 ³⁰ PM
1220	9 ⁰⁰ PM
1215	9 ³⁰ PM
1200	10 ⁰⁰ PM
1180	1 AM
1170	7 AM
1190	8 AM
1225	9 AM

8/26/05

Premier Gear & Machine Works

				8/26/05				
PST				Time				
1245				10 AM				
1300				11 AM				
1320				12 Noon				
1340				1 PM				
1350				2 PM				
1350				3 PM				