STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

A completed Standard Inspection Report is to be submitted to the Director within 60 days from completion of the inspection. A Post Inspection Memorandum (PIM) is to be completed and submitted to the Director within 30 days from the completion of the inspection, or series of inspections, and is to be filed as part of the Standard Inspection Report.

Inspection Report Post Inspection			
Inspector/Submit Date: Peer Review/Date: Director Approval/Date:			
PECTION MEMORANDUM (PIM)			
		OPID#:	13845
		Unit #(s):	8385
		•	
		<u> </u>	
Inspect			nd 23 – 24
	A	AFO Days:	
	Inspector/Submit Date: Peer Review/Date: Director Approval/Date: PECTION MEMORANDUM (PIM)	Inspector/Submit Date: Peer Review/Date: Director Approval/Date: PECTION MEMORANDUM (PIM) Inspection Date(s): Ma	Peer Review/Date: Joe Subsits 4/16/2010 Director Approval/Date: PECTION MEMORANDUM (PIM) OPID #:

Summary:

This inspection included a review of the records at the Spokane District North Office on March 15 to 17, 2010. All records reviewed were in compliance with code requirements. The Williams Operations and Maintenance Manuals were reviewed in the Joint Team Review completed in June 2005. Field inspections were conducted on March 23 and 24, 2010. The Wenatchee lateral was inspected including the Zillah compressor. Fire eyes and gas detectors were tested and alarmed and activated the ESD's as designed. CP readings along the pipeline were taken and all were within proper protection levels. The Mesa compressor station was inspected including the testing of fire eyes and gas detectors. All alarmed and activated the ESD's as designed. Random emergence valves were operated along the pipeline and all operated as designed. All random CP readings taken were within proper protection levels.

Findings: N/A
No issues noted.

Note: The Zillah compressor is a mobile unit. Upon inspection a very large bird nest was found on the exhaust piping of the turbine. Startup of this unit would probably have ignited the bird nest and activated the fire eyes and ESD and shut down the unit. Williams personnel took immediate steps to clean out the turbine exhaust and install screening to prevent entry of birds into the mobile unit.

Abbreviated Procedures STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Name of Operator:	Williams Ga	s Pipeline - West					
OP ID No. (1) 13845			Unit ID No. (1) 8375				
HQ Address:			System/Unit Name & Address: (1)				
Williams Gas Pipeline - West			Williams Gas Pipeline – West, Spokane South				
295 Chipeta Way		•	East 1022 Hawthorne Ros	ad			
Salt Lake City, UT 84108			Spokane, WA 99218				
Co. Official:	Randy Barnard	d, VP Operations	Activity Record ID No.:				
Phone No.:	(801) 584-678	=	Phone No.:	(509) 466-6650			
Fax No.:	(801) 584-791	9	Fax No.:	(509) 467-7964			
Emergency Phone No.:	(800) 453-381	0	Emergency Phone No.:	(800) 453-3810			
Persons Intervie	wed	T	'itle	Phone No.			
Justin Reynolo	ds	Team Lead P	ipeline Integrity	509-290-1918			
Mike Deal		Pipeline Inte	grity Specialist	509-544-9216 ext. 2409			
Thomas Gran	t	District	Manager	509-465-3301			
Marc Edward	s	Asst. Dist	rict Manager	509-544-9216 ext. 2401			
Lauri Duncom	be	Complian	ce Engineer				
Boyd Schow	,	Complian	ce Engineer				
<u> </u>							
· · · · · · · · · · · · · · · · · · ·							
PHMSA Representative((WUTC), Jerry Kenerso		kke Inspection	Date(s) (1) March 15 -17 and	23 – 24, 2010			
Company System Maps (gion Files):					

Unit Description:

The Williams Spokane District - South includes the pipelines from Plymouth to Wenatchee and Mesa. The pipeline to Wenatchee includes: 10-inch and 12-inch looped pipelines from Plymouth (MP 0.0) northwest to Prosser (MP 26.2), 10-inch pipeline from Prosser to Yakima (MP 71.9), 8-inch pipeline from Yakima to Alcoa Meter Station (MP 134.4), and 6-inch pipeline from Alcoa to Wenatchee (MP 137.8). The pipeline to Mesa includes: 20-inch pipeline from Plymouth (MP 0.0) north to the Mesa Compressor Station (MP 47.2) and a 6-inch lateral at Hedges to the Benton County PUD Turbine Generator. The gas pressure is increased on the Wenatchee line at the Zillah Compressor Stations, approximately 20 miles to the southeast of Yakima. Segments of Class III are located in Kennewick and Yakima.

Portion of Unit Inspected: (1)

Wenatchee Lateral from Plymouth to the Mesa compressor station at MP 47.2

Plymouth to Zillah up to the Zillah compressor station 20 miles SE of Yakima.

Fire eyes, gas detectors and ESD's were tested at the compressor stations. All detectors alarmed as required and activated the ESD's. Random CP readings were taken along the pipeline route and all readings were within required protection levels. Random valves were operated and all operated and required. Markers were present at all crossings. Random Rectifiers were tested along the pipeline route and all operated as designed.

¹ Information not required if included on page 1.

Abbreviated Procedures STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

For gas transmission pipeline inspections, the attached evaluation form should be used in conjunction with 49 CFR 191 and 192 during PHMSA inspections. For those operators, procedures do not have to be evaluated for content unless: 1) new or amended regulations have been placed in force after the team inspection, or 2) procedures have changed since the team inspection. Items in the procedures sections of this form identified with "*" reflect applicable and more restrictive new or amended regulations that became effective between 03/23/04 and 03/23/09.

Western Region: Conducted abbreviated procedures inspection on 192 Operations and Maintenance
Items that changed since the last inspection. Items that were included in the operator's O & M Manua
at the previous inspection (as per date entered below) may be marked with a "1" in the N/C column to
reflect the standard "Note 1" in the Comments blocks. Records And Field Item Will Be Inspected As
Per A Routine Inspection.

(check one below and enter appropriate date)

(enter one colon and enter appropriate date)		
 Team inspection was performed (Within the past five years.) or,	Date:	2005
Western Region Inspector reviewed the O & M Manual (Since the last yearly review of the manual by the operator.)	Date:	

49 CFR PART 192

.605(a)	CHANGE in CLASS LOCATION PROCEDURES				
*	.611 Confirmation or revision of MAOP. Final Rule Pub. 10/17/08, eff. 12/22/08.				1

Comments:

Note 1: This item was reviewed in the O & M Manual since the effective date of the applicable amendment.

		PUBLIC AWARENESS PROGRAM PROCEDURES (Also in accordance with API RP 1162)	S	UN	/A N/C
.605(a)	* .616	Public Awareness Program also in accordance with API RP 1162. Amdt 192-99 pub. 5/19/05 eff. 06/20/05.			
	.616(d	The operator's program must specifically include provisions to educate the public, appropriate government organizations, and persons engaged in excavation related activities on:	0.1		
ı		(1) Use of a one-call notification system prior to excavation and other damage prevention activities;			1
		(2) Possible hazards associated with unintended releases from a gas pipeline facility;			1
		(3) Physical indications of a possible release;			1
		(4) Steps to be taken for public safety in the event of a gas pipeline release; and			1
		(5) Procedures to report such an event (to the operator).			. 1
	.616(e	The operator's program must include activities to advise affected municipalities, school districts, businesses, and residents of pipeline facility locations.			1
	.616(f)	The operator's program and the media used must be comprehensive enough to reach all areas in which the operator transports gas.			1
	.616(g	The program conducted in English and any other languages commonly understood by a significant number of the population in the operator's area?			1

Ca	m	m	۵n	te	

Note 1: This item was reviewed in the Q & M Manual since the effective date of the applicable amendment.

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

.605(a)	MAOP PROCEDURES	S	U	N/AN/
	Note: If the operator is operating at 80% SMYS with waivers, the inspector needs to review the special conditions of the waivers.			
	.619 MAOP cannot exceed the lowest of the following:	7 % 16 12 3 3		
*	(a)(1) Design pressure of the weakest element, Amdt. 192-103 pub. 06/09/06, eff. 07/10/06			х
*	(a)(3) The highest actual operating pressure to which the segment of line was subjected during the 5 years preceding the applicable date in second column, unless the segment was tested according to .619(a)(2) after the applicable date in the third column or the segment was uprated according to subpart K. Amdt 192-102 pub. 3/15/06, eff. 04/14/06. For gathering line related compliance deadlines and additional gathering line requirements, refer to Part 192 including this amendment.			
	Pipeline segment Pressure date Test date			
	Onshore gathering line that first became subject to this part (other than § 192.612) after April 13, 2006. Onshore transmission line that was a gathering line not subject to this part before March 15, 2006. Onshore transmission line that was a gathering line not subject to this part becomes subject to this part, whichever is later. Onshore gathering line that first became subject to this part (other than § 2006, or date line becomes subject to this part, whichever is later.			x
	Offshore gathering lines. July 1, 1976. July 1, 1971.			
	All other pipelines. July 1, 1970. July 1, 1965.	•		
*	(c) The requirements on pressure restrictions in this section do not apply in the following instance. An operator may operate a segment of pipeline found to be in satisfactory condition, considering its operating and maintenance history, at the highest actual operating pressure to which the segment was subjected during the 5 years preceding the applicable date in the second column of the table in paragraph (a)(3) of this section. An operator must still comply with § 192.611. Amdt 192-102 pub. 3/15/06, eff. 04/14/06. For gathering line related compliance deadlines and additional gathering line requirements, refer to Part 192 including this amendment.			
*	.620 If the pipeline is designed to the alternative MAOP standard in 192.620 does it meet the additional design requirements for: General standards Fracture control Plate and seam quality control Mill hydrostatic testing Coating Fittings and flanges Compressor stations Final Rule Pub. 10/17/08, eff. 12/22/08.			x

Comments:

Note 1: These items were reviewed in the O & M Manual since the effective date of the applicable amendment. Not operating above 72%

.605(b)		ABANDONMENT or DEACTIVATION of FACILITIES PROCEDURES	S	Ū	N/A	N/C
*	.727 (g)	Operator must file reports upon abandoning underwater facilities crossing navigable waterways, including offshore facilities. Amdt. 192-103 corr. pub 02/01/07, eff. 03/05/07.			Х	

Comments

Note 1: This item was reviewed in the O & M Manual since the effective date of the applicable amendment.

ſ	.605(b)	COMPRESSOR STATION PROCEDURES	S U N/AN/C

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

*	(b) Tank must be protected according to NFPA #30; Amdt 192-103 pub. 06/09/06 eff. 07/10/06.		1

Comments:

Note 1: This item was reviewed in the O & M Manual since the effective date of the applicable amendment.

.605(b)		PRESSURE LIMITING and R	EGULATING STATION PROCEDURES	ŝ	U,	N/A	N/C
*	.739(a)	(3) Set to control or relieve at correct 192-96 pub. 5/17/04, eff.10/8/04				1	
*	.739(b)	For steel lines if MAOP is determined Amdt. 192-96 pub. 5/17/04, eff. 10/8/04	per .619(c) and the MAOP is 60 psi (414 kPa) gage or more 4				35
		If MAOP produces hoop stress that	Then the pressure limit is:				
		Is greater than 72 percent of SMYS	MAOP plus 4 percent				1
		Is unknown as a percent of SMYS	A pressure that will prevent unsafe operation of the pipeline considering its operating and maintenance history and MAOP	:			
*	.743	(a) Capacity must be consistent with .2 Amdt. 192-96 pub. 5/17/04, eff.10	01(a) except for .739(b), and be determined 1 per yr/15 mo. 0/8/04		 		1

Comments:

Note 1: This item was reviewed in the O & M Manual since the effective date of the applicable amendment.

.13(c)		WELDING AND WELD DEFECT REPAIR/REMOVAL PROCEDURES	S	Ú	N/A	٧/C
*	.225	(a) Welding procedures must be qualified under Section 5 of API 1104 (19 th ed.1999, 10/31/01 errata) or Section IX of ASME Boiler and Pressure Code (2004 ed. Including addenda through July 1, 2005) by destructive test. Amdt.192-94 pub. 6/14/04, eff. 7/14/04; Amdt. 192-103 pub 06/09/06, eff. 07/10/06.		3.00		1
	Note: Alter	nate welding procedures criteria are addressed in API 1104 Appendix A, section A.3.	and Section			
*	.227	(a) Welders must be qualified by Section 6 of API 1104 (19 th ed.1999, 10/31/01 errata) or Section IX of ASME Boiler and Pressure Code (2004 ed. Including addenda through July 1, 2005) See exception in .227(b). Amdt.192-94 pub. 6/14/04, eff. 7/14/04; Amdt. 192-103 pub 06/09/06, eff. 07/10/06; Amdt. 192-103 corr. Pub 02/01/07 eff. 03/05/07.				1
*	.229(c)	(1) May not weld on pipe that operates at ≥20% SMYS unless within the preceding 6 calendar months the welder has had one weld tested and found acceptable under the sections 6 or 9 of API Standard 1104; may maintain an ongoing qualification status by performing welds tested and found acceptable at least twice per year, not exceeding 7½ months; may not requalify under an earlier referenced edition. Amdt.192-94 pub. 6/14/04, eff. 7/14/04.				1
*	.241	(a) Visual inspection must be conducted by an individual qualified by appropriate training and experience to ensure: Amdt.192-94 pub. 6/14/04, eff. 7/14/04				1
		(1) Compliance with the welding procedure				1
		(2) Weld is acceptable in accordance with Section 9 of API 1104				1
*	.241	(c) Acceptability based on visual inspection or NDT is determined according to Section 9 of API 1104. If a girth weld is unacceptable under Section 9 for a reason other than a crack, and if Appendix A to API 1104 applies to the weld, the acceptability of the weld may be further determined under that appendix. Amdt. 192-94 pub. 6/14/04, eff. 7/14/04				1

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

.13(c)	WELDING AND WELD DEFECT REPAIR/REMOVAL PROCEDURES	S U N/AN/C
	Note: If the alternative acceptance criteria in API 1104 Appendix A are used, has the operator performed an Engineering Critical Assessment (ECA)?	

Comments:

Note 1: This item was reviewed in the O & M Manual since the effective date of the applicable amendment.

.273(b)		JOINING of PIPELINE MATERIALS	S I	U N/A	N/C
*	.283	Qualified joining procedures for plastic pipe must be in place Amdt. 192-94 pub. 6/14/04, eff. 7/14/04; Amdt. 192-103 pub. 06/09/06, eff. 07/10/06.		х	
*	.285	Persons making joints with plastic pipe must be qualified Amdt. 192-94 pub. 6/14/04, eff. 7/14/04		Х	
*	.287	Persons inspecting plastic joints must be qualified Amdt.192-94 pub. 6/14/04, eff. 7/14/04		х	

Comments:

Note 1: This item was reviewed in the O & M Manual since the effective date of the applicable amendment. No plastic joining or facilities.

.605(b)		CORROSION CONTROL PROCEDURES	S	U-	N/A	N/C
*	.476	Systems designed to reduce internal corrosion Final Rule Pub. 4/23/07, eff. 5/23/07. (a) New construction	х			
		(b) Exceptions – offshore pipeline and systems replaced before 5/23/07	Х			

Comments:			

.605(b)		UNDERWATER INSPECTION PROCEDURES – GULF of MEXICO and INLETS	S	U	V/A N/C
*	.612(a)	Operator must have a procedure prepared by August 10, 2005 to identify pipelines in the Gulf of Mexico and its inlets in waters less than 15 feet (4.6 meters) deep that are at risk of being an exposed underwater pipeline or a hazard to navigation? Amdt. 192-98 pub. 8/10/04, eff. 9/9/04			х
*	.612(b)	Operator must conduct appropriate periodic underwater inspections based on the identified risk Amdt. 192-98 pub.8/10/04, eff. 9/9/04			х

Comments

Note 1: This item was reviewed in the O & M Manual since the effective date of the applicable amendment. Not in the Gulf of Mexico.

.801- .809	Subpart N — Qualification of Pipeline Personnel Procedures	S U N/AN/C
.807	Refer to Operator Qualification Inspection Forms and Protocols (OPS web site)	

Subpart O — Pipeline Integrity Management

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S—Satisfactory U—Unsatisfactory N/A—Not Applicable N/C—Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

.951	This form does not cover Gas Pipeline Integrity Management Programs	
Subparts	PART 199 – DRUG and ALCOHOL TESTING REGULATIONS and PROCEDURES	S U N/AN/C
A - C	Drug & Alcohol Testing & Alcohol Misuse Prevention Program – Use PHMSA Form # 13, PHMSA 2008 Drug and Alcohol Program Check.	

	,	
Comments:	*	
	•	
• •		

	PIPELINE INSPECTION (Field)	S	U	Ý/AI	√C
.179	Valve Protection from Tampering or Damage	x			
.463	Cathodic Protection	х			
.465	Rectifiers	Х			
.476	Systems designed to reduce internal corrosion	Х			
.479	Pipeline Components Exposed to the Atmosphere	Х			
.605	Knowledge of Operating Personnel	Х			
.612 (c) (2)	Pipelines exposed on seabed (Gulf of Mexico and Inlets): Marking			Х	
613(b), .703	Pipeline condition, unsatisfactory conditions, hazards, etc.	X			
.707	ROW Markers, Road and Railroad Crossings	X			
.719	Pre-pressure Tested Pipe (Markings and Inventory)				Х
.739/.743	Pressure Limiting and Regulating Devices (spot-check field installed equipment vs. inspection records)	х			
.745	Valve Maintenance	х			
.751	Warning Signs	х			
.801809	Operator Qualification - Use PHMSA Form 15 Operator Qualification Field Inspection Protocol Form	X			

Comments:

.612 NOT IN THE GULF OF MEXICO

.719 INVENTORY NOT CHECKED.

	COMPRESSOR STATIONS INSPECTION (Field) (Note: Facilities may be "Grandfathered")	S	U N/AN/C
.163 (c)	Main operating floor must have (at least) two (2) separate and unobstructed exits	х	
	Door latch must open from inside without a key	х	
	Doors must swing outward	х	
(d)	Each fence around a compressor station must have (at least) 2 gates or other facilities for emergency exit	Х	
	Each gate located within 200 ft of any compressor plant building must open outward	х	
	When occupied, the door must be opened from the inside without a key	х	
(e)	Does the equipment and wiring within compressor stations conform to the National Electric Code, ANSI/NFPA 70?	х	
.165(a)	If applicable, are there liquid separator(s) on the intake to the compressors?	х	
.165(b)	Do the liquid separators have a manual means of removing liquids?	х	

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

	COMPRESSOR STATIONS INSPECTION (Field)	s	T.	N/A	NUC
	(Note: Facilities may be "Grandfathered")	-0	٠	VΛ	17.
	If slugs of liquid could be carried into the compressors, are there automatic dumps on the separators, Automatic compressor shutdown devices, or high liquid level alarms?	Х			
.167(a)	ESD system must:	54.0			
	- Discharge blowdown gas to a safe location	Х			
	- Block and blowdown the gas in the station	Х			
	- Shut down gas compressing equipment, gas fires, electrical facilities in compressor building and near gas headers	х			
	- Maintain necessary electrical circuits for emergency lighting and circuits needed to protect equipment from damage	х			
	ESD system must be operable from at least two locations, each of which is:		- 10 Table		ું કહે
	- Outside the gas area of the station	Х			
	- Not more than 500 feet from the limits of the station	Х			
	- ESD switches near emergency exits?	Х			
.167 (b)	For stations supplying gas directly to distribution systems, is the ESD system configured so that the LDC will not be shut down if the ESD is activated?	х			
.167(c)	Are ESDs on platforms designed to actuate automatically by	112	la y		
	- For unattended compressor stations, when:				
	■ The gas pressure equals MAOP plus 15%?	Х			
	An uncontrolled fire occurs on the platform?	Х			
	- For compressor station in a building, when	(2) (d)	Dr.		
	An uncontrolled fire occurs in the building?	X			
	 Gas in air reaches 50% or more of LEL in a building with a source of ignition (facility conforming to NEC Class 1, Group D is not a source of ignition)? 	х			
.171(a)	Does the compressor station have adequate fire protection facilities? If fire pumps are used, they must not be affected by the ESD system.	х			
(b)	Do the compressor station prime movers (other than electrical movers) have over-speed shutdown?	Х			
(c)	Do the compressor units alarm or shutdown in the event of inadequate cooling or lubrication of the unit(s)?	Х			
(d)	Are the gas compressor units equipped to automatically stop fuel flow and vent the engine if the engine is stopped for any reason?	х			
(e)	Are the mufflers equipped with vents to vent any trapped gas?	Х			
.173	Is each compressor station building adequately ventilated?	Х			
.457	Is all buried piping cathodically protected?	Х			
.481	Atmospheric corrosion of aboveground facilities	Х			
.603	Does the operator have procedures for the start-up and shut-down of the station and/or compressor units?	х			
	Are facility maps current/up-to-date?	х			
.615	Emergency Plan for the station on site?	Х			
.707	Markers	Х			
.731	Overpressure protection – reliefs or shutdowns	Х			
.735	Are combustible materials in quantities exceeding normal daily usage, stored a safe distance from the compressor building?	х			
•	Are aboveground oil or gasoline storage tanks protected in accordance with NFPA standard No. 30?	х			
.736	Gas detection – location	Х			

Comments:	

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S-Satisfactory U-Unsatisfactory N/A-Not Applicable N/C-Not Checked

If an item is marked U, N/A, or N/C, an explanation must be included in this report.

Comments:		
	·	
L	 	

	CONVERSION TO SERVICE PERFORMANCE and RE	CORDS	S	U N/A	N/C
.14 (a)(2)	Visual inspection of right of way, aboveground and selected underground segment	nts NO CONVERSIONS		X	
(a)(3)	Correction of unsafe defects and conditions	NO CONVERSIONS		Х	
(a)(4)	Pipeline testing in accordance with Subpart J	NO CONVERSIONS		X	
(b)	Pipeline records: investigations, tests, repairs, replacements, alterations (life of p	ipeline) NO CONVERSIONS		X	

REPORTING PERFORMANCE and RECORDS					V/C
191.5	Telephonic reports to NRC (800-424-8802)	Х			
191.15	Written incident reports; supplemental incident reports (DOT Form RSPA F 7100.2)	Х			
191.17 (a)	Annual Report (DOT Form RSPA F 7100.2-1)	Х			
191.23	Safety related condition reports No Safety Related Conditions			Х	
191.27	Offshore pipeline condition reports No offshore pipelines			Х	
192.727 (g)	Abandoned facilities offshore, onshore crossing commercially navigable waterways reports NONE			X	

	CONSTRUCTION PERFORMAN	CE and RECORDS	S	Ü	N/A	N/C
.225	Test Results to Qualify Welding Procedures	No construction projects since last inspection.			Х	
.227	Welder Qualification	No construction projects since last inspection.	T		х	
.241 (a)	Visual Weld Inspector Training/Experience	No construction projects since last inspection.	T		Х	
.243 (b)(2)	Nondestructive Technician Qualification	No construction projects since last inspection.			Х	
(c)	NDT procedures	No construction projects since last inspection.			Х	
(f)	Total Number of Girth Welds	No construction projects since last inspection.			Х	
(f)	Number of Welds Inspected by NDT	No construction projects since last inspection.			Х	
(f)	Number of Welds Rejected	No construction projects since last inspection.			Х	
(f)	Disposition of each Weld Rejected	No construction projects since last inspection.			Х	
.303	Construction Specifications	No construction projects since last inspection.			Х	
.325	Underground Clearance	No construction projects since last inspection.			Х	
.327	Amount, Location, Cover of each Size of Pipe Installed	No construction projects since last inspection.			Х	
.328	If the pipeline will be operated at the alternative MAOP starmeet the additional construction requirements for: Quality assurance, Girth welds, depth of cover, initial streng projects since last inspection.				х	
.455	Cathodic Protection	No construction projects since last inspection.			х	

	OPE	RATIONS and MAINTENANCE PERFORMANCE and RECO	RDS	Š	U N/	AN/C
.16		Customer Notification (Verification – 90 days – and Elements)	No customers		Х	
.603(b)	.605(a)	Procedural Manual Review - Operations and Maintenance (1 per yr/15 m	onths)	Х		
.603(b)	.605(c)	Abnormal Operations	No Abnormal Operations		х	
.603(b)	.605(b)(3)	Availability of construction records, maps, operating history to operating p	personnel	Х		
.603(b)	.605(b)(8)	Periodic review of personnel work - effectiveness of normal O&M proced	lures	X		\perp

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S-Satisfactory U-Unsatisfactory N/A-Not Applicable N/C-Not Checked

If an item is marked U, N/A, or N/C, an explanation must be included in this report.

	OPE	RATIONS and MAIN	TENANCE PERFORM	ANCE and REC	ORDS	Š	U	N/A	√/C
.603(b)	.605(c)(4) DRILL	Periodic review of person	nnel work – effectiveness of	abnormal operation	procedures MOCK	х			
.709	.609	Class Location Study (If Applicable)				X			
.603(b)	.612(b)	Gulf of Mexico/inlets: Periodic underwater inspections based on the identified riskNo Gulf Pipelines						Х	
.709	.614	Damage Prevention (Mis	scellaneous)			Х			
.603(b)	.615(b)(1)	Location Specific Emerg	ency Plan		. •	X			
.603(b)	.615(b)(2)				+			_	
.603(b)	.615(b)(3)				+**	$\vdash \vdash$	x	_	
.603(b)	.615(c)	Liaison Program with Pu		roccures were form	wed. 110 Emergencies	X	$\vdash \vdash$		_
.603(b)	.616	Public Awareness Program				A SAM	<u>.</u>		335
	.616(e & f)	Documentation properly Program requirements - method and frequency, mailing rosters, postage	and adequately reflects imp Stakeholder Audience ident supplemental enhancements receipts, return receipts, aud	ification, message t , program evaluation dience contact docum	ype and content, delivery ns, etc. (i.e. contact or	X			
	T		62 Baseline* Recommende	ed Message Deliver	ies				
			udience (Natural Gas Tran				Tarina. Arabasa		
	Resid	lents Along Right-of-Way	and Places of Congregation		essage Frequency effective date of Plan)				
		gency Officials		2 years					
		c Officials		Annual		4			Mer.
	1 —	vator and Contractors		3 years			a The	d	
		Call Centers		Annual	0.11.0	84			Š.
		akeholder Audience (Gat		As required of Or					
		lents and Places of Congres	gation		essage Frequency				
		gency Officials c Officials		Annual Annual			. 1 95 l. 2	-121	
		vators and Contractors		3 years		4.00	7.8		
		Call Centers		Annual	· · · · · · · · · · · · · · · · · · ·	6.0			
	* Ref inclu suppl	fer to API RP 1162 for addiding general program recordemental requirements, recoation, etc.	nmendations,	As required of Or	ne-Call Center				
	.616(g)		nducted in English and any ce population in the operator's		monly understood by a	Х		2 X 5 E	*****
.517		Pressure Testing	population in the operators	ui va.		\mathbf{x}	\square	\Box	_
.553(b)		Uprating			NO UPRATING	+	$\vdash \vdash$	$\frac{1}{x}$	-
.709	.619 / .620		erating Pressure (MAOP)		110 OLIMATING	X	$\vdash \vdash$	+	
.709	.625	Odorization of Gas	crating i ressure (MAOF)		UNODORIZED	1.		Х	
			<u> </u>		UNUDURIZED	- V	 	\vdash	
.709	.705	Patrolling (Refer to Tab	le Below)			X	Ш		
		Class Location	At Highway and Rail		At All Other Places				
		1 and 2	2/yr (7½ mo	•	1/yr (15 months)				
		3	4/yr (4½ mo		2/yr (7½ months)				
		4	4/yr (4½ mo	onths)	4/yr (4½ months)				
	506					1,,		· · ·	_
.709	.706	Leak Surveys (Refer to	l'able Below)			Х	ш		

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

		Class Location	Required	Not Exceed]		
		1 and 2	1/yr	15 months			
		3	2/yr*	7½ months			
		4	4/yr*	4½ months			
	* Leak	detector equipment survey req	quired for lines transporting un-odorized gas	S			
.709	.731(a)	Compressor Station Relief De	evices (1 per yr/15 months)		х		Τ
.709	.731(c)	Compressor Station Emergence	cy Shutdown (1 per yr/15 months)		Х		T
.709	.736(c)	Compressor Stations - Detect	ion and Alarms (Performance Test)	c .	X		Τ
.709	.739	Pressure Limiting and Regula	ting Stations (1 per yr/15 months)		Х		Τ
.709	.743	Pressure Limiting and Regula	tor Stations - Capacity (1 per yr/15 month	s)	X		Т
.709	.745	Valve Maintenance (1 per yr/	/15 months)		Х		Т
.709	.749	Vault Maintenance (≥ 200 cul	bic feet)(1 per yr/15 months)	NO VAULTS		Х	Τ
.603(b)	.751	Prevention of Accidental Igni	tion (hot work permits)		X		Τ
.603(b)	.225(b)	Welding – Procedure					
.603(b)	.227/.229	Welding – Welder Qualificati	on .		Х		T
.603(b)	.243(b)(2)	NDT - NDT Personnel Qualit	fication		Х		T
.709	.243(f)	NDT Records (Pipeline Life)			Х		
.709	Renair: nine	(Pipeline Life); Other than pipe	e (5 years)		x		T

Comments:

Reviewed form WGP-0181 form for procedure revisions.

Form WGP-0074 procedures manual update.

Form 00861 compressor regulator and relief.

Form 00106 ESD

Form 00030 Fixed gas detection

Form 001516 Fire heat detection

00099 Valve maintenance

Capacity check for Starr Rd Relief at GTN intertie

		CORROSION CONTROL PERFORMANCE and RECORDS	ŝ.	U	N/A	N/C
.453	CP procedu	res (system design, installation, operation, and maintenance) must be carried out by qualified personnel	Х			
.491	.491(a)	Maps or Records	Х			
.491	.459	Examination of Buried Pipe when Exposed	Х			
.491	.465(a)	·Annual Pipe-to-soil Monitoring (1 per yr/15 months) or short sections (10 % per year, all in 10 years)	Х			
.491	.465(b)	Rectifier Monitoring (6 per yr/2½ months)	Х			
.491	.465(c)	Interference Bond Monitoring – Critical (6 per yr/2½ months) No Critical Bonds			х	
.491	.465(c)	Interference Bond Monitoring – Non-critical (1 per yr/15 months)	Х			
.491	.465(d)	Prompt Remedial Actions	Х			
.491	.465(e) pipelines	Unprotected Pipeline Surveys, CP active corrosion areas (1 per 3 cal yr/39 months) No unprotected			х	
.491	.467	Electrical Isolation (Including Casings)	X			
.491	.469	Test Stations – Sufficient Number	х			
.491	.471	Test Leads	Х			
.491	.473	Interference Currents	Х			

STANDARD INSPECTION REPORT OF A GAS TRANSMISSION PIPELINE

Unless otherwise noted, all code references are to 49CFR Part 192. S – Satisfactory U – Unsatisfactory N/A – Not Applicable N/C – Not Checked If an item is marked U, N/A, or N/C, an explanation must be included in this report.

		CORROSION CONTROL PERFORMANCE and RECORDS	s	U.	N/AN	I/C
.491	.475(a)	Internal Corrosion; Corrosive Gas Investigation	Х			
.491	.475(b)	Internal Corrosion; Internal Surface Inspection; Pipe Replacement	X		<u> </u>	
.491	.476 (d)	Internal Corrosion; New system design; Evaluation of impact of configuration changes to existing systems	Х			
.491	.477	Internal Corrosion Control Coupon Monitoring (2 per yr/7½ months) Coupons not used			Х	
.491	.481	Atmospheric Corrosion Control Monitoring (1 per 3 cal yr/39 months onshore; 1 per yr/15 months offshore)	х			
.491	.483/.485 remedial ac	Remedial: Replaced or Repaired Pipe; coated and protected; corrosion evaluation and actions No			х	

Comments:

Reviewed 2008 mock drill and 2009 table top drill. .476(D) Form design specification 17.0510

Leave this list with the operator.

Recent PHMSA Advisory Bulletins (Last 2 years)

<u>Number</u>	<u>Date</u>	<u>Subject</u>
ADB-07-01	April 27, 2007	Pipeline Safety: Senior Executive Signature and Certification of Integrity
		Management Program Performance Reports
ADB-07-02	September 6, 2007	Pipeline Safety: Updated Notification of the Susceptibility to Premature
		Brittle-Like Cracking of Older Plastic Pipe
ADB-07-02	February 29, 2008	Correction - Pipeline Safety: Updated Notification of the Susceptibility to
		Premature Brittle-Like Cracking of Older Plastic Pipe
ADB-08-01	May 13, 2008	Pipeline Safety - Notice to Operators of Gas Transmission Pipelines on the
		Regulatory Status of Direct Sales Pipelines
ADB-08-02	March 4, 2008	Pipeline Safety - Issues Related to Mechanical Couplings Used in Natural Gas
		Distribution Systems
ADB-08-03	March 10, 2008	Pipeline Safety - Dangers of Abnormal Snow and Ice Build-Up on Gas
		Distribution Systems
ADB-08-04	June 5, 2008	Pipeline Safety - Installation of Excess Flow Valves into Gas Service Lines
ADB-08-05	June 25, 2008	Pipeline Safety - Notice to Hazardous Liquid Pipeline Operators of Request for
,		Voluntary Adv Notification of Intent To Transport Biofuels
ADB-08-06	July 2, 2008	Pipeline Safety - Dynamic Riser Inspection, Maintenance, and Monitoring
		Records on Offshore Floating Facilities

For more PHMSA Advisory Bulletins, go to http://ops.dot.gov/regs/advise.htm