



Puget Sound Energy, Inc.
P.O. Box 90868
Bellevue, WA 98009-0868

August 2, 2007

Carole J. Washburn, Secretary
Washington Utilities and Transportation Commission
PO Box 47250
Olympia, WA 98504-7250

Attn: Alan Rathbun, Pipeline Safety Director

RE: Bare Steel Replacement Program Semi-Annual Progress Report (Docket No. PG-030128)

Dear Mr. Rathbun:

Pursuant to Docket No. PG-030128, Puget Sound Energy (PSE) is required to submit progress reports pertaining to the Bare Steel Replacement Program. This letter provides progress through June 30, 2007.

PSE completed the retirement of 57,639 feet of bare steel main during the first 6 months of 2007. The attached table shows program targets and progress to date.

If you have any questions, please call me at 425-462-3734.

Sincerely,

Stephanie Kreshel
Standards and Compliance

Attachment

cc: Sue McLain
Duane Henderson
Eric Markell
Karl Karzmar

RECEIVED
RECORDS MANAGEMENT UNIT
07 AUG -6 AM 8:20
STEPHANIE KRESHEL
STANDARDS AND COMPLIANCE

Bare Steel Replacement Program
 Semi-Annual Status Report
 6 Months Ending 6/30/2007

Year	Program Total for Plan Year		Program Total Inception to Date		Non-Program Retirements
	Planned Retirement	Actual Retirement	Planned Retirement	Actual Retirement	
2005 Year 1	46,995	48,058	46,995	48,058	0
2006 Year 2	99,205	89,021	146,200	137,079	1251
2007 Year 3	99,205	57,639	245,405	194,718	1251
2008 Year 4	99,205		344,610		
2009 Year 5	99,205		443,815		
2010 Year 6	99,205		543,020		
2011 Year 7	137,485		680,505		
2012 Year 8	137,485		817,990		
2013 Year 9	137,485		955,475		
2014 Year 10	137,485		1,092,960		