



Puget Sound Energy, Inc.
P.O. Box 90868
Bellevue, WA 98009-0868

February 27, 2008

Carole J. Washburn, Secretary
Washington Utilities and Transportation Commission
PO Box 47250
Olympia, WA 98504-7250

RECEIVED
PROGRAM MANAGEMENT
2008 FEB 29 AM 9:44
STATE OF WASH.
UTIL. AND TRANSP.
COMMISSION

Attn: Alan Rathbun, Pipeline Safety Director

Subject: Bare Steel Replacement Program Semi-Annual Progress Report (Docket No. PG-030128)

Dear Mr. Rathbun:

Pursuant to Docket No. PG-030128 and PG-030080, Puget Sound Energy (PSE) is required to submit progress reports pertaining to the Bare Steel Replacement Program. This letter provides progress through December 31, 2007.

PSE completed the retirement of 165,504 feet of bare steel main during 2007. This exceeds the program target footage for the year. The retirement of 9,882 feet of non-program footage was also completed in 2007. The attached table shows program targets and actual retired footage.

If you have any questions, please call me at 425-462-3974.

Sincerely,

Duane Henderson
Director Operations Services

Cc: Sue McLain
Mike Hobbs
Eric Markell
Karl Karzmar

Year	Plan Year	Program Total for Plan Year		Program Total Inception to Date		Non-Program Retirements
		Planned Retirement	Actual Retirement	Planned Retirement	Actual Retirement	
2005	Year 1	46,995	48,058	46,995	48,058	0
2006	Year 2	99,205	89,021	146,200	137,079	1251
2007	Year 3	99,205	165,504	245,405	302,583	9,882
2008	Year 4	99,205		344,610		
2009	Year 5	99,205		443,815		
2010	Year 6	99,205		543,020		
2011	Year 7	137,485		680,505		
2012	Year 8	137,485		817,990		
2013	Year 9	137,485		955,475		
2014	Year 10	137,485		1,092,960		