From:	Duke, Mike
To:	Turcott, Mike (UTC)
Cc:	Zarecor, Matt; Coles, Chad; Semenick, Stephen
Subject:	RE: Euclid Road Bridge Replacement USDOT #058633D
Date:	Tuesday, May 24, 2022 2:30:21 PM

External Email

See below in **RED**

Mike

From: Turcott, Mike (UTC) <mike.turcott@utc.wa.gov>
Sent: Tuesday, May 24, 2022 1:28 PM
To: Duke, Mike <MDuke@spokanecounty.org>
Cc: Zarecor, Matt <MZarecor@spokanecounty.org>; Coles, Chad <CColes@spokanecounty.org>; Semenick, Stephen <Stephen.Semenick@BNSF.com>
Subject: RE: Euclid Road Bridge Replacement USDOT #058633D

Mike,

I have some questions as I draft the UTC order for this project. Looking at our records for the existing structure, and the design drawings provided, it appears that:

- Roadway width is increasing from 21' to 33' 7 ¼".
- Shoulders 4' 9 5/8" wide will be added to Euclid Road in each direction.
- Vertical clearance from the top of rail to bottom of the structure will increase from 21'-0" to 23'-10". (please provide).
- Wooden structure will be replaced by pre-stressed concrete construction.
- Wooden bridge railings will be replaced by concrete barrier with chain link fencing.

Thank you, Mike T - UTC

From: Duke, Mike <<u>MDuke@spokanecounty.org</u>>

Sent: Wednesday, May 18, 2022 3:09 PM

To: Turcott, Mike (UTC) <<u>mike.turcott@utc.wa.gov</u>>

Cc: Zarecor, Matt <<u>MZarecor@spokanecounty.org</u>>; Coles, Chad <<u>ccoles@spokanecounty.org</u>>;

Semenick, Stephen <<u>Stephen.Semenick@BNSF.com</u>>

Subject: Euclid Road Bridge Replacement USDOT #058633D

External Email

Mike,

Please find the attached Construct-Reconstruct Grade Separation documents signed by Spokane County and its attachments.

Let me know if there are any questions

Michael J. Duke Jr., P.E. Bridge Program Manager <u>Mduke@spokanecounty.org</u> O: 509-477-7689 C: 509-991-5284