

**CHANGE MANAGEMENT PROCESS (CMP)
FOR LOCAL SERVICES (VER 6.16.02)**

TABLE OF CONTENTS

1.0	INTRODUCTION AND SCOPE	4
2.0	MANAGING THE CHANGE MANAGEMENT PROCESS	5
2.1	Managing the Change Management Process Document	5
2.2	Change Management Point-of-Contact (POC)	5
2.3	Change Management POC List	5
2.4	Qwest CMP Responsibilities	6
2.5	Method of Communication	6
2.6	CMP Relationship with Management of Performance Indicator Definitions (PIDs)	7
3.0	MEETINGS	9
3.1	Meeting Materials [Distribution Package] for Change Management Meeting	9
3.2	Meeting Minutes for Change Management Meeting	10
3.3	Qwest Wholesale CMP Web Site	10
4.0	TYPES OF CHANGE	<u>1142</u>
4.1	Regulatory Change	<u>1142</u>
4.2	Industry Guideline Change	<u>1142</u>
4.3	Qwest Originated Change	<u>1142</u>
4.4	CLEC Originated Change	<u>1142</u>
5.0	CHANGE REQUEST PROCESS	<u>1243</u>
5.1	CLEC-Qwest OSS Interface Change Request Process	<u>1243</u>
5.2	CLEC-Qwest OSS Interface Change Request Lifecycle	<u>1617</u>
5.3	CLEC Product/Process Change Request Initiation Process	<u>2021</u>
5.4	Qwest Initiated Product/Process Changes	<u>2223</u>
5.5	Postponement and Arbitration of a Product/Process Change	<u>3031</u>
5.6	Crossover Change Requests	<u>3638</u>
5.7	Change Request Status Codes	<u>3739</u>
5.8	Change Request Suffixes	<u>3840</u>
6.0	OSS INTERFACE RELEASE CALENDAR	<u>3941</u>
7.0	INTRODUCTION OF A NEW OSS INTERFACE	<u>4042</u>
7.1	Introduction of a New Application-to-Application Interface	<u>4042</u>
7.2	Introduction of a New GUI	<u>4244</u>
8.0	CHANGE TO EXISTING OSS INTERFACES	<u>4648</u>
8.1	Application-to-Application Interface	<u>4648</u>
8.2	Graphical User Interface (GUI)	<u>4951</u>

9.0	RETIREMENT OF EXISTING OSS INTERFACES	<u>5255</u>
9.1	Application-to-Application OSS Interface	<u>5255</u>
9.2	Graphical User Interface (GUI)	<u>5356</u>
10.0	PRIORITIZATION	<u>5660</u>
10.1	Regulatory and Industry Guideline Change Requests	<u>5660</u>
10.2	Prioritization Process	<u>5761</u>
10.3	Special Change Request Process (SCRP)	<u>5963</u>
11.0	APPLICATION-TO-APPLICATION INTERFACE TESTING	<u>6368</u>
11.1	Testing Process	<u>6469</u>
12.0	PRODUCTION SUPPORT	<u>6570</u>
12.1	Notification of Planned Outages	<u>6570</u>
12.2	Newly Deployed OSS Interface Release	<u>6570</u>
12.3	Request for a Production Support Change	<u>6570</u>
12.4	Reporting Trouble to IT	<u>6671</u>
12.5	Severity Levels	<u>6772</u>
12.6	Status Notification for IT Trouble Tickets	<u>6974</u>
12.7	Notification Intervals	<u>6974</u>
12.8	Process Production Support	<u>7176</u>
12.9	Communications	<u>7378</u>
13.0	TRAINING	<u>7479</u>
13.1	Introduction of a New GUI	<u>7479</u>
13.2	Changes to an Existing GUI	<u>7479</u>
14.0	ESCALATION PROCESS	<u>7580</u>
14.1	Guidelines	<u>7580</u>
14.2	Cycle	<u>7580</u>
15.0	DISPUTE RESOLUTION PROCESS	<u>7782</u>
16.0	EXCEPTION PROCESS	<u>7883</u>
16.1	Exception Initiation and Acknowledgement	<u>7883</u>
16.2	Emergency Call/Meeting Notice to Discuss Exception Request	<u>7984</u>
16.3	Notice of Exception Request Discussion and Vote At Upcoming CMP Meeting	<u>7984</u>
16.4	Discussion and Vote Taken At the CMP Meeting	<u>8085</u>
16.5	Exception Request Disposition Notification	<u>8186</u>
16.6	Processing of the Exception Disposition	<u>8186</u>
APPENDIX A: SAMPLE - IMA 11.0 RANK ELIGIBLE CRS		<u>8287</u>
APPENDIX B: SAMPLE - IMA 11.0 INITIAL PRIORITIZATION FORM		<u>8388</u>
APPENDIX C: SAMPLE - IMA 11.0 INITIAL PRIORITIZATION LIST		<u>8489</u>

APPENDIX D: CHANGE REQUEST FORM – AS OF 05/01/02

8590

APPENDIX E: SPECIAL CHANGE REQUEST PROCESS (SCRP) REQUEST FORM

8994

DEFINITION OF TERMS

9297

CHANGE MANAGEMENT PROCESS (CMP)

1.0 INTRODUCTION AND SCOPE¹

This document defines the processes for change management of OSS interfaces, products and processes (including manual) as described below. CMP provides a means to address changes that support or affect pre-ordering, ordering/provisioning, maintenance/repair and billing capabilities and associated documentation and production support issues for local services provided by CLECs to their end users.

The CMP is managed by CLEC and Qwest representatives each having distinct roles and responsibilities. The CLECs and Qwest will hold regular meetings to exchange information about the status of existing changes, the need for new changes, what changes Qwest is proposing, how the process is working, etc. The process also allows for escalation to resolve disputes, if necessary.

Qwest will track changes to OSS interfaces, products and processes. The CMP includes the identification of changes and encompasses, as applicable, Qwest will process any such changes in accordance with the CMP described in this document.

In cases of conflict between the changes implemented through the CMP and any CLEC interconnection agreement (whether based on the Qwest SGAT or not), the rates, terms and conditions of such interconnection agreement shall prevail as between Qwest and the CLEC party to such interconnection agreement. In addition, if changes implemented through the CMP do not necessarily present a direct conflict with a CLEC interconnection agreement, but would abridge or expand the rights of a party to such agreement, the rates, terms and conditions of such interconnection agreement shall prevail as between Qwest and the CLEC party to such agreement.

The CMP is dynamic in nature and, as such, is managed through the regularly scheduled meetings. The parties agree to act in Good Faith in exercising their rights and performing their obligations pursuant to this CMP. This document may be revised, through the procedures described in Section 2.0.

¹ Throughout this document, OSS Interfaces are defined as existing or new gateways (including application-to-application interfaces and Graphical User Interfaces), connectivity and system functions that support or affect the pre-order, order, provisioning, maintenance and repair, and billing capabilities for local services provided by CLECs to their end users. Throughout this document, the terms "include(s)" and "including" mean "including, but not limited to."

2.0 MANAGING THE CHANGE MANAGEMENT PROCESS

2.1 Managing the Change Management Process Document

The Change Management Process is dynamic in nature. Proposed modifications to the CMP framework shall be originated by a change request submitted by CLEC or Qwest in accordance with Section 5.3. Acceptance of such changes will be discussed at a regularly scheduled Monthly Product/Process CMP meeting.

The initiator of the change will send proposed redlined language and the reasons for the request with the change request at least 14 days in advance of the Product/Process CMP meeting. The request initiator will present the proposal to the CMP participants. The parties will develop a process for input into the proposed change. Incorporating a change into the CMP requires unanimous agreement using the Voting Process, as described in Section xx: Voting Process. Each CMP change request will be assigned a CR number that contains a suffix of "CM" and will be included in the CMP Product/Process meeting distribution package. The CMP change request and redlined language will be included in the CMP Product/Process meeting distribution package and the CMP change request will be identified as a proposed change to the CMP framework on the agenda. The requested change will be reviewed at a CMP Product/Process meeting and voted on no earlier than the following CMP Product/Process meeting. The agenda for the Monthly Product/Process CMP Meeting at which the vote will be taken will indicate that a vote will be taken.

2.2 Change Management Point-of-Contact (POC)

Qwest and each CLEC will designate primary and secondary change management POC(s) who will serve as the official designees for matters regarding this CMP. The primary POC is the official voting member, and a secondary (alternate) POC can vote in the absence of the primary POC for each CLEC. CLECs and Qwest will exchange POC information including items such as:

- Name
- Title
- Company
- Telephone number
- E-mail address
- Fax number
- Cell phone/Pager number

2.3 Change Management POC List

Primary and secondary CLEC POCs should be included in the Qwest maintained POC list. It is the CLEC responsibility to notify Qwest of any POC changes. The list will be made available to all participating CLECs with the permission of the POCs.

2.4 Qwest CMP Responsibilities

2.4.1 CMP Managers

The Qwest CMP Product/Process Manager is the Qwest Product/Process POC and is responsible for properly processing submitted CRs, conducting the Monthly CMP Product/Process Meeting, assembling and distributing the meeting distribution package, and ensuring minutes are written and distributed in accordance with the agreed-upon timeline.

The Qwest CMP Systems Manager is the Qwest Systems POC and is responsible for properly processing submitted CRs, conducting the Monthly CMP Systems Meeting, assembling and distributing the meeting distribution package, and ensuring minutes are written and distributed in accordance with the agreed-upon timeline. The CMP Systems Manager also distributes the list of CRs eligible for prioritization to Qwest and the CLECs for ranking, tabulates the rankings, and forwards the resulting prioritization of the CRs to Qwest and the CLECs. In addition, the CMP Systems Manager is responsible for coordinating the publication of any Qwest OSS Interface release notification schedules.

2.4.2 Change Request Project Manager (CRPM)

The Qwest CRPM manages CRs throughout the CMP CR lifecycle. The CRPM is responsible for obtaining a clear understanding of exactly what deliverables the CR originator requires to close the CR, arranging the CR clarification meetings and coordinating necessary Subject Matter Experts (SMEs) from within Qwest to respond to the CR and coordinate the participation of the necessary SMEs in the discussions with the CLECs

2.4.3 Escalation/Dispute Resolution Manager

The Escalation/Dispute Resolution Manager is responsible for managing escalations and disputes in accordance with the CMP Escalation Process and Dispute Resolution Process.

2.5 Method of Communication

The method of communication is e-mail with supporting information posted to the web site when applicable. (See Section 3.3) Communications sent by e-mail resulting from CMP will include in the subject line "CMP". Email communications regarding document changes will include direct web site links to the related documentation.

Redlined PCATs and Technical Publications associated with product, process, and systems changes will be posted to the Qwest CMP Document Review Web site, <http://www.qwest.com/wholesale/cmp/review.html>. For the duration of the agreed upon comment period CLECs may submit comments on the proposed documentation change. At the Qwest CMP Document Review Web site CLECs may submit their comments on a specific document by selecting the "Submit Comments" link associated with the document. The "Submit Comments." link will take CLECs to an HTML comment template. If for any reason the "Submit" button on the site does not function properly, CLEC may submit comments to cmpcomm@qwest.com. After the conclusion of the applicable CLEC comment period Qwest

will aggregate all CLEC comments with Qwest responses and distribute to all CLECs via Notification email within the applicable period.

In some instances, a CLEC or Qwest may wish to include proprietary information in a CR. To do this the CLEC or Qwest must identify the proprietary information with bracketed text, in all capitals, preceded and followed by the words "PROPRIETARY BEGIN" and "PROPRIETARY END," respectively. Qwest will blackout properly formatted proprietary information when the CR is posted to the CR Database and distributed in the CMP Monthly Meeting distribution packet.

If a CLEC or Qwest wishes to ask a question, submit a comment, or provide information which is of a proprietary nature, the CLEC or Qwest must communicate directly with the CMP Manager via email. Such emails must have a subject line beginning with PROPRIETARY.

2.6 CMP Relationship with Management of Performance Indicator Definitions (PIDs)

Qwest Performance Indicator Definitions (PIDs) have been established through collaboration among Qwest, CLECs and state public utilities commissions in a forum known as the Regional Oversight Committee Test Administration Group (ROC TAG). This activity was performed in order to test Qwest's performance in connection with Qwest's application to obtain approval under Section 271 of the Telecommunications Act of 1996. The parties anticipate that the ROC TAG (or similar industry group separate from the CMP body) will continue in some form after approval of Qwest's Section 271 application. The parties expect that this industry group will be responsible for change management of the Qwest PIDs (the "PID Administration Group").

The parties acknowledge that the operation of PIDs may be impacted by changes to Qwest OSS Interfaces, products or processes that are within the scope of CMP. Conversely, Qwest OSS Interfaces, products or processes may be impacted by changes to, or the operation of, PIDs that are within the scope of the PID Administration Group. As a result, efficient operation of the CMP requires communication and coordination, including the establishment of processes, between the PID Administration Group and the CMP body.

The parties recognize that if an issue results from CMP that relates to the PIDs (e.g., Qwest denies a CR with reference to PIDs, discussion of PID administration is needed in order to implement a CR, etc.), any party to the CMP may take the issue to the PID Administration Group for discussion and resolution as appropriate under the procedures for that Group. At the time any party brings such an issue to the PID Administration Group, such party shall notify Qwest and Qwest will distribute an e-mail notification to the CMP body. Qwest shall also distribute to the CMP body all correspondence with the PID Administration Group relating to the issue at the time such correspondence is exchanged with the PID Administration Group (if Qwest is not copied on such correspondence, the involved CLEC will forward such correspondence to Qwest for distribution to the CMP body). Qwest or an interested CLEC will bring any resolution or recommendation from the PID Administration Group relating to such issues to the CMP body for consideration in resolving related CMP issues.

It is possible that the PID Administration Group will identify issues that relate to CMP. In that case, the CMP body would expect the PID Administration Group (or a party from that group) to bring such issues to the CMP body for resolution or a recommendation. Such issues may be raised in the form of a CR, but may be raised in a different manner if appropriate. Qwest or an

interested CLEC will return to the PID Administration Group any resolution or recommendation from the CMP body on such issues. Qwest and CLECs participating in the PID Administration Group agree that they will propose, develop and adopt processes for the PID Administration Group that will enable the coordination called for in this Section. One such process may include joint meetings, on an as needed basis, of the PID Administration Group and the CMP body to address issues that affect both groups.

3.0 MEETINGS

Change Management meetings will be conducted on a regularly scheduled basis, at least two consecutive days on a monthly basis. Meeting participants can choose to attend meetings in person or participate by conference call.

Meetings are held to review, prioritize, manage the implementation of process and system changes and address change management requests. Qwest will review the status of all applicable change requests. The meeting may also include discussions of Qwest's development view.

CLEC's request for additional agenda items and associated materials should be submitted to Qwest at least five (5) business days by noon (MT) in advance of the meeting. Qwest is responsible for distributing the agenda and associated meeting materials at least three (3) business days by noon (MT) in advance of the meeting. Qwest will be responsible for preparing, maintaining, and distributing meeting minutes. Attendees with any walk-on items should bring materials of the walk-on items to the meeting.

All attendees, whether in person or by phone, must identify themselves and the company they represent.

Additional meetings may be held at the request of Qwest or any CLEC. Meeting notification must contain an agenda plus any supporting meeting materials. These meetings should be announced at least five (5) business days prior to their occurrence. Exceptions may be made for emergency situations.

3.1 Meeting Materials [Distribution Package] for Change Management Meeting

Meeting materials should include the following information:

- Meeting Logistics
- Minutes from previous meeting
- Agenda
- Change Requests and responses
 - New/Active
 - Updated
 - Log
- Issues, Action Items Log and associated statuses
- Release Summary
- 12 Month Development View
- Monthly System Outage Report
- Any other material to be discussed

Qwest will provide Meeting Materials (Distribution Package) electronically by noon 3 business days prior to the Monthly CMP Meeting. In addition, Qwest will provide hard copies of the Distribution Package at the Monthly CMP Meeting.

3.2 Meeting Minutes for Change Management Meeting

Qwest will take minutes. Qwest will summarize discussions in meeting minutes and include any revised documents such as Issues, Action items and statuses.

Minutes should be distributed to meeting participants for comments or revisions no later than five (5) business days by noon (MT) after the meeting. CLEC comments should be provided within two (2) business days by noon (MT). Revised minutes, if CLEC comments are received, should be distributed within nine (9) business days by noon (MT) after the meeting.

3.3 Qwest Wholesale CMP Web Site

To facilitate access to CMP documentation, Qwest will maintain CMP information on its web site. The web site should be easy to use and updated in a timely manner. The Web site should be a well organized central repository for CLEC notifications and CMP documentation. Active documentation, including meeting materials (Distribution Package), should be maintained on the website. Change Requests and release notifications should be identified in accordance with the agreed upon naming convention, to facilitate ease of identification. Qwest will maintain closed and old versions of documents on the web site's Archive page for 18 months before storing off line. Information that has been removed from the web site can be obtained by contacting the appropriate Qwest CMP Manager. At a minimum, the CMP web site will include:

- Current version of Qwest CMP document describing the CMP's purpose and scope of setting forth the CMP objectives, procedures, and timelines, including release life cycles.
- Calendar of release dates
- OSS hours of availability
- Links to related web sites, such as IMA EDI, IMA GUI, CEMR, and Notices
- Current CMP escalation process
- CMP prioritization process description and guidelines
- Change Request form and instructions to complete form
- Submitted and open Change Requests and the status of each
- Responses to Change Requests and written responses to CLEC inquiries
- Meeting (formal and informal) information for CMP monthly meetings and interim meetings or conference calls, including descriptions of meetings and participants, agendas, minutes, sign-up forms, and schedules
- A log of each type of change requests and associated status histories
- Meeting materials (distribution package)
- Meeting minutes
- Release announcements and other CLEC notifications and associated requirements
- Directory to CLEC notifications for the month
- Business rules, SATE test case scenarios technical specifications, and user guides will be provided via links on the CMP web site.
- Contact information for the CMP POC list, including CLEC, Qwest and other participants (with participant consent to publish contact information on web page).
- Redlined PCAT and Technical Publications - see Section 2.5
- Instructions for receiving CMP communications – see Section 2.5

4.0 TYPES OF CHANGE

A Change Request should fall into one of the following classifications:

4.1 Regulatory Change

A Regulatory Change is mandated by regulatory or legal entities, such as the Federal Communications Commission (FCC), a state commission/authority, or state and federal courts, or as agreed to by Qwest and CLECs. Regulatory changes are not voluntary but are requisite to comply with newly passed legislation, regulatory requirements, or court rulings. Either the CLEC or Qwest may initiate the change request.

4.2 Industry Guideline Change

An Industry Guideline Change implements Industry Guidelines using a national implementation timeline, if any. Either Qwest or the CLEC may initiate the change request. These guidelines are industry defined by:

- Alliance for Telecommunications Industry Solutions (ATIS) Sponsored
- Ordering and Billing Forum (OBF)
- Local Service Ordering and Provisioning Committee (LSOP)
- Telecommunications Industry Forum (TCIF)
- Electronic Commerce Inter-exchange Committee (ECIC)
- Electronic Data Interface Committee (EDI)
- American National Standards Institute (ANSI)

4.3 Qwest Originated Change

A Qwest Originated change is originated by Qwest does not fall within the changes listed above and is within the scope of CMP.

4.4 CLEC Originated Change

A CLEC Originated change is originated by the CLEC does not fall within the changes listed above and is within the scope of CMP.

5.0 CHANGE REQUEST PROCESS

5.1 CLEC-Qwest OSS Interface Change Request Process

A CLEC or Qwest seeking to change an existing OSS interface, to establish a new OSS interface, or to retire an existing OSS interface must submit a Change Request (CR). A Change Request originator will complete and email a completed Change Request (CR) Form to the Qwest Systems CMP Manager in accordance with the instructions set forth in the Qwest Wholesale CMP Web site located at the following [URL:http://www.qwest.com/wholesale/cmp/index.html](http://www.qwest.com/wholesale/cmp/index.html). The CR Process supports Regulatory, Industry Guideline, CLEC-initiated and Qwest-initiated changes. The process for Regulatory or Industry Guideline changes will be managed as described in Section 5.1.1 and Section 5.1.2 below.

5.1.1 Regulatory or Industry Guideline Change Request

The party submitting a Regulatory or Industry Guideline CR must also include sufficient information to justify the CR being treated as a Regulatory or Industry Guideline CR in the CR description section of the CR form. Such information must include specific references to regulatory or court orders, legislation, or industry guidelines as well as dates, docket or case number, page or paragraph numbers and the mandatory or recommended implementation date, if any.

Qwest or any CLEC may submit Regulatory and Industry Guideline CRs. Qwest will send CLECs a notice when it posts Regulatory or Industry Guideline CRs to the web site and identify when comments are due, as described below. Regulatory and Industry Guideline CRs will also be identified in the CMP Systems Monthly Meeting Distribution Package. The upcoming meeting agenda will identify that consensus is required if a CR constitutes a Regulatory or Industry Guideline change. Not later than 8 business days prior to the CMP Systems Monthly meeting, any party objecting to the classification of such CR as Regulatory or Industry Guideline must submit a statement documenting reasons why the objecting party does not agree that the CR should be classified as Regulatory or Industry Guideline change. Regulatory and Industry Guideline CRs may not be presented as walk-on items.

If Qwest or any CLEC has objected to the classification of a CR as Regulatory or Industry Guideline, that CR will be discussed at the next monthly Change Management Systems Meeting. At that meeting, Qwest and the CLECs will attempt to agree that the CR is Regulatory or Industry Guideline. If Qwest or any CLEC does not agree that the CR is Regulatory or Industry Guideline, the CR will be treated as a non-Regulatory, non-Industry Guideline CR and prioritized with the CLEC-originated and Qwest-originated CRs, unless and until the CR is declared to be Regulatory or Industry Guideline through dispute resolution. Final determination of CR type will be made by the CLEC and Qwest POC at that monthly meeting, and documented in the meeting minutes. [Revisit POC after voting process discussion]

5.1.2 Implementation of Regulatory CRs

As a general rule, a Regulatory Change will be implemented by mechanization unless all parties agree otherwise, as described below. Accordingly, all Regulatory CRs initially must be submitted as Systems CRs, including when the regulatory CR clearly is for a Product or Process change, and will be introduced at the monthly CMP Systems meeting. If the Regulatory CR originator seeks to establish that the CR should be implemented by a manual process, the originator must so indicate on the CR form and include as much information supporting the application of the exception as practicable.

For each Regulatory CR, Qwest will provide a cost analysis for both a manual and a mechanized solution. The cost analyses will include a description of the work to be performed and any underlying estimates that Qwest has performed associated with those costs. Qwest will also provide an estimated level of effort expressed in terms of person hours required for the mechanized solution. The cost analysis will be based on factors considered by Qwest, which may include volume, number of CLECs, technical feasibility, parity with retail, or effectiveness/feasibility of a manual process.

The Regulatory CR will be implemented by a manual solution if there is a majority vote in favor of one of the following exceptions by Qwest and CLECs present at the monthly CMP Systems meeting.

A. The mechanized solution is not technically feasible.

or

B. There is a significant difference in the costs for the manual and mechanized solutions. Cost estimates will allow for direct comparisons between solutions using comparable methodologies and time periods.

Any party that desires to present information to establish an exception may do so at the monthly Systems CMP meeting when the implementation plan is presented

After the implementation plan has been discussed at the CMP Systems meeting at which the CR is presented, Qwest will request that a POC of each CLEC and Qwest indicate the respective preferences regarding the exception, e.g., by a show of raised hands. The majority vote decision will apply unless the outcome of a dispute resolution alters such decision. The results will be reflected in the meeting minutes.

In addition to Exceptions A or B, the parties that are present at the CMP Systems meeting at which the CR is presented can, upon unanimous agreement, decide to vary from the general rule regarding Regulatory CR implementation in any respect. For example, the parties at the CMP Systems meeting at which the CR is presented can agree that a Regulatory CR will be implemented by a manual solution for any reason other than those described in Exceptions A and B. If the Regulatory CR originator seeks to establish that a variance should apply, the originator must so indicate on the CR form and include in the CR as much information supporting the application of the exception as practicable.

If any party present objects to voting on the exception or variance at the monthly CMP Systems meeting at which the CR is presented, then Qwest will request that a POC of each CLEC and

Qwest indicate whether they prefer to postpone the vote until the next monthly CMP Systems meeting, e.g., by a show of raised hands. The majority vote decision will apply. The results of the vote will be reflected in the meeting minutes. If appropriate, additional discussion regarding the CR will be held at the next monthly CMP Systems meeting prior to the vote.

Once a Regulatory CR has been agreed upon to be implemented by a manual solution, the CR will be, from that point forward, tracked as a Product/Process CR through the monthly CMP Product/Process meetings.

If Qwest is unable to fully implement a mechanized solution in the first release that occurs after the CMP participants agree that a change has been mandated, Qwest's implementation plan for the mechanized solution may include the short-term implementation of a manual work-around until the mechanized solution can be implemented. In that situation, a single systems Regulatory CR will be used for the implementation of both the manual and mechanized changes. Qwest will continue to work that Regulatory CR until the mechanized solution is implemented.

If a regulatory CR is implemented by a manual process and later it is determined that a change in circumstance warrants a mechanized solution, Qwest or any CLEC may submit a new systems CR which must include evidence of the change in circumstance, such as an estimated volume increase or changes in technical feasibility, and the number of the CR that was implemented using a manual process. The CR originator may request that the CR be treated as a Regulatory CR. If Qwest or any CLEC does not agree to treat the CR as a Regulatory Change, it will be treated as a Qwest or CLEC initiated change.

Any party that disagrees with the majority decision regarding Exceptions A and B may initiate dispute resolution pursuant to the CMP Dispute Resolution provisions.

5.1.3 CR Initiation Process

Within two (2) business days after receipt of a valid CR Qwest's CMP Systems Manager will assign a CR Number for tracking purposes, assign a Change Request Project Manager (CRPM), acknowledge receipt of the CR by e-mail to the CR Originator and issue the CR internally for management through the process. The CR will be assigned the status of Submitted and become an active CR reported in Qwest's CLEC Change Request Systems Interactive Report located on the Qwest Wholesale CMP web site.

Within four (4) business days after receipt of a valid CR, Qwest will post the valid CR to the CMP web site via Qwest's Interactive Report. The report will contain the CR details, originator identity, assigned CRPM, assigned CR Number and, when practicable, the designated Qwest SME and associated Director.

Within eight (8) business days after receipt of a complete CR, the CRPM coordinates and holds a Clarification Meeting with the CR Originator and Qwest's SME(s). If the originator is not available within the above specified time frame, then the clarification meeting will be held at a mutually agreed upon time. Qwest may not provide a response to a CR until a clarification meeting has been held.

At the clarification meeting, Qwest and the Originator will review the submitted CR, validate the intent of the Originator's CR, clarify all aspects, identify all questions to be answered, and

determine deliverables to be produced. After the clarification meeting has been held, the CRPM will document and issue meeting minutes within five (5) business days.

CRs submitted 21 calendar days prior to the next scheduled CMP Meeting will be presented at that CMP meeting for clarification from all CLECs participating in the CMP Meeting. Prior to the CMP Systems Meeting the CRPM will post responses to Systems CRs to the CMP database. The response will be made available via the Interactive Reports and via the Distribution Package for the CMP Systems Meeting. The Originator will present its CR and provide any business reasons for the CR. Items or issues identified during the previously held clarification meeting will be relayed. CLECs participating in the CMP Meeting will be given the opportunity to comment on the CR and provide additional clarifications. If appropriate, Qwest's SME(s) will identify options and potential solutions to the CR. Clarifications and/or modifications related to the CR will be incorporated into the evaluation of the CR. Consensus will be obtained from the participating CLECs as to the appropriate direction/solution for Qwest's SME to take in responding to the CR if applicable.

CRs that are not submitted 21 calendar days prior to the CMP Meeting may be introduced at that CMP Meeting as a walk-on item. The Originating CLEC will present its CR and participating CLECs will be allowed to provide comments to the CR. Qwest will provide a status of the CR.

All Qwest Draft Responses issued will be presented at the next scheduled CMP Meeting. Qwest will conduct a walk through of the response and participating CLECs will be provided the opportunity to discuss, clarify and comment on Qwest's Response. Qwest's Responses will be either:

- "Accepted" (Qwest will implement the CLEC request) with position stated, or
- "Denied" (Qwest will not implement the CLEC request) with basis for the denial, including reference to substantiating material. CLEC-initiated OSS Interfaces change request may be denied for one or more of the following reasons.
 - Technologically not feasible—a technical solution is not available
 - Regulatory ruling/Legal implications—regulatory or legal reasons prohibit the change as requested, or if the request benefits some CLECs and negatively impact others (parity among CLECs) (Contrary to ICA provisions)
 - Outside the Scope of the Change Management Process—the request is not within the scope of the Change Management Process (as defined in this CMP), seeks adherence to existing procedures, or requests for information
 - Economically not feasible—low demand, cost prohibitive to implement the request, or both.
 - The requested change does not result in a reasonably demonstrable business benefit (to Qwest or the requesting CLEC) or customer service improvement .

Qwest will not deny a CR solely on the basis that the CR involves a change to back-end systems. Qwest will apply these same concepts to CRs that Qwest initiates. The SCRPM may be invoked if a CR was denied due to economically not feasible. (See Section 10.3)

Based on the comments received from the CMP Meeting, Qwest may revise its response and issue a revised draft response at the next CMP Meeting.

If CLECs do not accept Qwest's response, they may elect to escalate or dispute the CR in accordance with the agreed upon CMP escalation or Dispute Resolution procedures. If the originating CLEC does not agree with the determination to escalate or pursue the dispute resolution, it may withdraw its participation from the CR and any other CLEC may become responsible for pursuing the CR Escalation upon providing written notice to the Qwest CMP Manager. The CR will be assigned the status of Escalated and remain an active CR. Qwest will note in the status history of the interactive reports that the CR has been escalated. However, the CR status will reflect the stage of the CR as it progresses through the CR lifecycle.

If the CLECs do not accept Qwest's response and do not intend to escalate or dispute at the present time, they may request Qwest to status the CR as 'Deferred.' The CR will remain as Deferred and CLECs may activate or close the CR at a later date.

At the last Systems CMP meeting before Prioritization, Qwest will facilitate the presentation of all CRs eligible for Prioritization. At this meeting Qwest will provide a high level estimate of the Level of Effort of each CR and the estimated total capacity of the release. This estimate will be an estimate of the number of person hours required to incorporate the CR into the release. Ranking will proceed, as described in Section 10.0. The results of the ranking will produce a release candidate list.

Pursuant to the CMP, Qwest may develop a temporary manual solution to a mechanized change identified in an active Systems CR. In these situations, Qwest will open a second Systems CR with the same number as the original CR and a "MN" suffix. Qwest will process this "MN" CR as a systems CR through its entire life cycle. During this time the original systems CR will remain open and follow the appropriate systems CR process. The temporary manual solution will remain available at least until closure of the associated systems CR. If possible, all or part of the temporary manual solution can be reintroduced in Production Support if a manual workaround is required. A new CR is not required to revert to the temporary manual solution.

5.2 CLEC-Qwest OSS Interface Change Request Lifecycle

Based on the release candidate list, Qwest will begin its development cycle that includes the following milestones as depicted in the IMA Software Development Timeline:

5.2.1 Business and Systems Requirements

Qwest engineers define the business and functional specifications during this phase. The specifications are completed on a per candidate basis in priority order. During business and system requirements, any candidates which have affinities and may be more efficiently implemented together will be discussed. Candidates with affinities are defined as candidates with similarities in functions or software components. Qwest will also present any complexities, changes in candidate size, or other concerns that may arise during business or system requirements, which would impact the implementation of the candidate. During the business and systems requirement efforts, CRs may be modified or new CRs may be generated (by CLECs or Qwest), with a request that the new or modified CRs be considered for addition to the release candidate list (late added CRs). If the CMP body grants the request to consider the late added CRs for addition to the release candidate list, Qwest will size the CR's requirements work effort. If the requirements work effort for the late added CRs can be completed by the end of system requirements, the release candidate list and the new CRs will be prioritized by CLECs in

accordance with the agreed upon Prioritization Process. (See Section 10.0) If the requirements work effort for the late added CRs cannot be completed by the end of system requirements, the CR will not be eligible for the release and will be returned to the pool of CRs that are available for prioritization in the next OSS interface release.

5.2.2 Packaging

At the conclusion of system requirements, Qwest will present packaging option(s) for implementing the release candidates. Packaging options are defined as different combinations of candidates proposed for continuing through the next stage of development. Packaging options may not exist for the release; i.e., there may only be one straightforward set of candidates to continue working through the next stage of development. Options may be identified due to:

- affinities in candidates
- resource constraints which prevent some candidates from being implemented but allow others to be completed.

Qwest will provide an updated level estimate of the Level of Effort of each CR and the estimated total capacity of the release. If more than one option is presented, a vote will be held within 2 days after the meeting on the options. The option with the largest number of votes will continue through the design phase of the development cycle.

5.2.3 Design

Qwest engineers define the architectural and code changes required to complete the work associated with each candidate. The design work is completed on the candidates, which have been packaged.

5.2.4 Commitment

After design, Qwest will present a final list of candidates which can be implemented. Qwest will provide an updated level estimate of the Level of Effort of each CR and the estimated total capacity of the release. These candidates become the committed candidates for the release.

5.2.5 Code & Test

Qwest engineers will perform the coding and testing by Qwest required to complete the work associated with the committed candidates. The code is developed and baselined before being delivered to system test. A system test plan (system test cases, costs, schedule, test environment, test data, etc.) is completed. The system is tested for meeting business and system requirements, certification is completed on the system readiness for production, and pre-final documentation is reviewed and baselined. If in the course of the code and test effort, Qwest determines that it cannot complete the work required to include a candidate in the planned release, Qwest will discuss options with the CLECs in the next CMP meeting. Options can include either the removal of that candidate from the list or a postponement in the release date to incorporate that candidate. If the candidate is removed from the list, Qwest will also advise the CLECs whether or not the candidate could become a candidate for the next point release, with appropriate disclosure as part of the current major release of the OSS interface.

Alternatively, the candidate will be returned to the pool of CRs that are available for prioritization in the next OSS interface release.

5.2.6 Deployment

During this phase Qwest representatives from the business and operations review and agree the system is ready for full deployment. The release is deployed and production support initiated and conducted.


During any phase of the lifecycle, a candidate may be requested to be removed by the requesting CLEC. If that occurs, the candidate will be discussed at the next CMP meeting or in a special emergency meeting, if required. The candidate will only be removed from further phases of development if there is unanimous agreement by the CLECs and Qwest at that meeting.

When Qwest has completed development of the OSS interface change, Qwest will release the OSS interface functionality into production for use by the CLECs.

Upon implementation of the OSS interface release, the CRs will be presented for closure at the next CMP monthly meeting.

IMA Software Development Timeline

Time for each phase is approximate and based on current release timelines. Time per phase can change per business needs.



5.3 CLEC Product/Process Change Request Initiation Process

If a CLEC wants Qwest to change a Product/Process the CLEC e-mails a completed Change Request (CR) Form to the Qwest Product/Process CMP Manager. Within 2 business days Qwest's Product/Process CMP Manager reviews CR for completeness, and requests additional information from the CR originator, if necessary, within two (2) business days after Qwest receives a complete CR:

- The Qwest CMP manager assigns a CR Number and logs the CR into the CMP Database.
- The Qwest CMP Manager forwards the CR to the CMP Group Manager,
- The Qwest CMP manager sends acknowledgment of receipt to the CR submitter and updates the CMP Database.

Within two (2) business days after acknowledgement:

- The Qwest CMP Manager posts the complete CR to the CMP Web site
- The CMP Group Manager assigns a Change Request Project Manager (CRPM) and identifies the appropriate Director responsible for the CR.
- The CRPM obtains from the Director the names of the assigned Subject Matter Expert(s) (SME).
- The CRPM will provide a copy of the detailed CR report to the CR originator which includes the following information:
 - Description of CR
 - Originating CLEC
 - Assigned CRPM contact information
 - Assigned CR number
 - Designated Qwest SMEs and associated director(s)
- Within eight (8) business days after receipt of a complete CR, the CRPM Coordinates and holds a Clarification Meeting with the Originating CLEC and Qwest's SMEs. If the originating CLEC is not available within the above specified time frame, then the clarification meeting will be held at a mutually agreed upon time. Qwest will not provide a response to a CR until a clarification meeting has been held.
- At the Clarification Meeting, Qwest and the Originating CLEC review the submitted CR, validate the intent of the Originating CLEC's CR, clarify all aspects, identify all questions to be answered, and determine deliverables to be produced. After the clarification meeting has been held, The CRPM will document and issue meeting minutes within five (5) business days. Qwest's SME will internally identify options and potential solutions to the CR
- CRs received twenty one calendar days prior to the next scheduled CMP meeting will be presented at that CMP Meeting. CRs that are not submitted by the above specified cut-off date may be presented at that CMP meeting as a walk-on item with current status. The Originating CLEC will present its CR and provide any business reasons for the CR. Items or issues identified during the previously held Clarification Meeting will be relayed. Then, participating CLECs will be given the opportunity to comment on the CR and subsequent clarifications. Clarifications and/or modifications related to the CR will be incorporated. Qwest's SME will present options and potential solutions to the CR. consensus will be obtained from the participating CLECs as to the appropriate direction/solution for Qwest's SME to take in responding to the CR.

- Subsequently, Qwest will develop a draft response based on the discussion from the Monthly CMP Meeting. Qwest's Responses will be:
- “Accepted” (Qwest will implement the CLEC request) with position stated, or
- “Denied” (Qwest will not implement the CLEC request) with basis for the denial, including reference to substantiating material. CLEC-initiated OSS Interfaces change request may be denied for one or more of the following reasons.
 - Technologically not feasible—a technical solution is not available
 - Regulatory ruling/Legal implications—regulatory or legal reasons prohibit the change as requested, or if the request benefits some CLECs and negatively impact others (parity among CLECs) (Contrary to ICA provisions)
 - Outside the Scope of the Change Management Process—the request is not within the scope of the Change Management Process (as defined in this CMP), seeks adherence to existing procedures, or requests for information
 - Economically not feasible—low demand, cost prohibitive to implement the request, or both.
 - The requested change does not result in a reasonably demonstrable business benefit (to Qwest or the requesting CLEC) or customer service improvement.

Qwest will not deny a CR solely on the basis that the CR involves a change to the back-end systems.

Qwest will apply these same concepts to CRs that they initiate.

SCRIP may be invoked if a CR was denied due to Economically not feasible.

At least one (1) week prior to the next scheduled CMP meeting, The CRPM will have the response posted to the Web, added to CMP Database, and will notify all CLECs via email

All Qwest Responses will be presented at the next scheduled CMP meeting by Qwest, who will conduct a walk through of the response. Participating CLECs will be provided the opportunity to discuss, clarify and comment on Qwest's Response

Based on the comments received from the Monthly Meeting, Qwest' may revise its response and issue a modified response at the next monthly CMP meeting. Within ten (10) business days after the CMP meeting, Qwest will notify the CLECs of Qwest's intent to modify its response.

If the CLECs do not accept Qwest's response, any CLEC can elect to escalate the CR in accordance with the agreed upon CMP Escalation or dispute resolution Procedures. If the originating CLEC does not agree with the determination to escalate or pursue the dispute resolution, it may withdraw its participation from the CR and any other CLEC may become responsible for pursuing the CR upon providing written notice to the Qwest CMP manager. Qwest will note in the status history of the interactive reports that the CR has been escalated. However, the CR status will reflect the stage of the CR as it progresses through the CR lifecycle.

If the CLECs do not accept Qwest's response and do not intend to escalate or dispute at the present time, they may request Qwest to status the CR as deferred. The CR will be statused Deferred and CLECs may activate or close the CR at a later date.

The CLECs' acceptance of Qwest's response may result in:

- The response answered the CR and no further action is required;
- The response provided an implementation plan for a product or process to be developed;
- Qwest Denied the CLEC CR and no further action is required by CLEC.

5.3.1 Implementation Notification

If the CLECs have accepted Qwest's response, Qwest will provide notice of planned implementation as follows Prior to implementing a CLEC originated Product/Process CR Qwest must notify the CLEC community of the pending change. Qwest will issue such notifications at the time it intends to implement a CLEC originated change (in whole or in part). It is possible that more than one such notification will be issued in order to fully address the CLEC requested change. Such notifications may be issued during CLEC Test and may continue to be issued until the CLEC initiated CR is closed. These notifications will adhere to the notification standards for Level 1, Level 2, and Level 3 detailed in Section 5.4 (Qwest Originated Product/Process Changes). If the change is not specifically captured in the existing Level categories, or if the change is captured in the Level 4 categories, Qwest will follow the Level 3 notification schedule.

Finally, the CR will be closed when CLECs determine that no further action is required for that CR.

5.4 Qwest Initiated Product/Process Changes

The following defines five levels of Qwest-initiated product/process changes and the process by which Qwest will initiate and implement these changes. None of the following shall be construed to supersede timelines or provisions mandated by federal or state regulatory authorities, certain CLEC facing websites (e.g., ICONN and Network Disclosures) or individual interconnection agreements. Each notice will state that it does not supercede individual interconnection agreements. The lists provided below are exhaustive/ finite but may be modified by agreement of the parties. Qwest will utilize these lists when determining the disposition (e.g., Level 0–4) to which new changes should be categorized. The changes that go through these processes are not changes to OSS Interfaces. Level 1-4 changes under this process will be tracked and differentiated by level in the History Log.

5.4.1 Level 0 changes

Level 0 changes are defined as changes that do not change the meaning of documentation and do not alter CLEC operating procedures. Level 0 changes are effective immediately without notice.

Level 0 Change Categories are:

- Font and typeface changes (e.g., bold to un-bold or bold to italics)
- Capitalization
- Spelling corrections and typographical errors other than numbers that appear as part of an interval or timeframe.
- Hyphenation
- Acronym vs. non-acronym (e.g., inserting words to spell out an acronym)

- Symbols (e.g., changing bullets from circles to squares for consistency in document)
- Word changes from singular to plural (or vice versa) to correct grammar
- Punctuation
- Changing of a number to words (or vice versa)
- Changing a word to a synonym
- Contact personnel title changes where contact information does not change
- Alphabetize information
- Indenting (left/right/center justifying for consistency)
- Grammatical corrections (making a complete sentence out of a phrase)
- Corrections to apply consistency to product names (i.e., "PBX - Resale" changed to "Resale - PBX")
- Moving paragraphs/sentences within the same section of a document to improve readability
- Hyperlink corrections within documentation
- Remove unnecessary repetitive words in the same paragraph or short section.

For any change that Qwest considers a Level 0 change that does not specifically fit into one of the categories listed above, Qwest shall issue a Level 3 notification.

5.4.1.1 Level 0 Process/Deliverables

For Level 0 changes, Qwest will not provide a notification, web change form, or history log to CLECs. Changes to the documentation will be updated and posted immediately.

5.4.2 Level 1 changes

Level 1 changes are defined as changes that do not alter CLEC operating procedures or changes that are time critical corrections to a Qwest product or process. Time critical corrections may alter CLEC operating procedures, but only if such Qwest product or process has first been implemented through the appropriate level under CMP. Level 1 changes are effective immediately upon notice.

Level 1 Change Categories are:

- Time Critical Corrections to information that adversely impacts CLECs ability to conduct business with Qwest
- Corrections/clarifications/additional information that does not change the product or process
- Correction to synch up related PCAT documentation with the primary PCAT documentation that was modified through a higher level change (notice needs to include reference to primary PCAT documentation)
- Document corrections to synch up with existing OSS Interfaces documentation (notice needs to include reference to OSS Interfaces documentation)
- Process options with no mandatory deadline, that do not supercede the existing processes and that do not impose charges, regardless of whether the CLEC exercises the option
- Modifications to Frequently Asked Questions that do not change the existing product or process
- Re-notifications issued within 6 months after initial notification (notice will include reference to date of initial notification or, if not available, reference to existing PCAT)
- Regulatory Orders that mandate a Product/Process change to be effective in less than 21 days

- Training information (note: if a class is cancelled, notification is provided 2 weeks in advance)
- URL changes with redirect link

For any change that Qwest considers a Level 1 change that does not specifically fit into one of the categories listed above, Qwest shall issue a Level 3 notification.

5.4.2.1 Level 1 Process/Deliverables

For Level 1 changes, Qwest will provide a notification to CLECs. Level 1 notifications will state the disposition (e.g. Level 1), description of change, changes are effective immediately, that there is no comment cycle and will advise CLECs to contact the CMP Manager, by email at cmpcr@qwest.com, immediately if the change alters the CLECs' operating procedures and requires Qwest's assistance to resolve. Qwest will promptly respond to the CLEC and work to resolve the issue. In addition, Qwest will provide the following for PCAT and NonFCC Technical Publication ("Tech Pub") changes:

- A web notification form that includes an exact cut and paste of the changes highlighted in green (PCAT) or redlined (Technical Publications). If necessary, additional text above and below the changes will be provided for context.
- A history log that tracks the changes

5.4.3 Level 2 changes

Level 2 changes are defined as changes that have minimal effect on CLEC operating procedures. Qwest will provide notice of Level 2 changes at least 21 calendar days prior to implementation.

Level 2 Change Categories are:

- Contact Information updates excluding time critical corrections (includes email, fax, TN, personnel changes)
- Changes to a form that do not introduce changes to the underlying process
- Changes to eliminate/replace existing Web functionality will be available for 21 days until comments are addressed. (either a demo or screen shot presentation will be available at the time of the notification for evaluation during the 21 day cycle.)
- Removal of data stored under an archive URL
- Elimination of a URL re-direct
- Addition of new Web functionality (e.g., CNLA)
- Re-notifications issued 6 months or more after the initial notification (notice will include reference to date of initial notification or, if not available, reference to existing PCAT)
- Documentation concerning existing processes/products not previously documented
- Changes to manually generated notifications normally transmitted to CLECs through their OSS interfaces that are made to standardize or clarify, but do not change the reasons for, such notifications.
- LSOG/PCAT documentation changes associated with new OSS Interface release documentation resulting from an OSS interface CR
- Reduction to an interval in Qwest's SIG

For any change that Qwest considers a Level 2 change that does not specifically fit into one of the categories listed above, Qwest shall issue a Level 3 notification.

5.4.3.1 Level 2 Process/Deliverables

For Level 2 changes, Qwest will provide a notice to CLECs. Level 2 notifications will state the disposition (e.g. level 2), description of change, proposed implementation date, and CLEC/Qwest comment cycle timeframes. In addition to the notice, any documentation changes required to PCATs and Non-FCC Tech Pubs (red-line for Tech Pubs and green highlights for PCATs) will be available for review in the Document Review section of the CMP Website (<http://www.qwest.com/wholesale/cmp/review.html>), commonly known as the document review site. In the document review site, a comment button will be available next to the document to allow CLECs to provide comments. For Level 2 changes that do not impact PCATs or NonFCC Tech Pubs, a comments link will be provided within the notification for comments.

Qwest must provide initial notice of Level 2 changes at least 21 calendar days prior to implementation and adhere to the following comment cycle:

- CLECs have 7 calendar days following initial notification of the change to provide written comments on the notice
- Qwest will reply to CLEC comments no later than 7 calendar days following the CLEC cut-off for comments. The Qwest reply will also include confirmation of the implementation date.
- Qwest will implement no sooner than 21 calendar days from the initial notification.

CLECs may provide General comments regarding the change (e.g., clarification, request for modification, request to change the disposition level). Comments must be provided during the comments cycle as outlined for level 2 changes.

If a CLEC requests to change the disposition level, CLECs and Qwest will discuss such requests at the next monthly Product/Process CMP meeting. In the event that timing doesn't allow for discussion at the upcoming CMP meeting Qwest will call a special ad hoc meeting to address the request. If the parties are not able to reach consensus on any such request, CLECs and Qwest will take a vote of the parties in attendance at the meeting. The result will be determined by the majority. If the disposition Level of a change is modified, from the date of the modification forward such change will proceed under the modified Level with notifications and timelines agreed to by the participants.

For general comments, Qwest will respond to comments and provide a final notice of the change. Additionally, Qwest will provide documentation of proposed changes to Qwest PCATs and NonFCC Tech Pubs available to CLECs and implement the change(s) according to the timeframes put forth above. If there are no CLEC comments, a final notice will not be provided and the changes will be effective according to the date provided in the original notification.

If the CLECs do not accept Qwest's response, any CLEC may elect to escalate or pursue dispute resolution in accordance with the agreed upon CMP Escalation or Dispute Resolution procedures.

5.4.4 Level 3 changes

Level 3 changes are defined as changes that have moderate effect on CLEC operating procedures and require more lead-time before implementation than Level 2 changes. Qwest will provide initial notice of Level 3 changes at least 31 calendar days prior to implementation.

Level 3 Change Categories are:

- NC/NCI code changes
- Adding of new features to existing products (excluding resale)
- Customer-facing Center hours and holiday schedule changes
- Modify/change existing manual process
- Expanding the availability and applicability or functionality of an existing product or existing feature (excluding resale)
- Regulatory Orders that mandate a Product/Process change to be effective in 21 days or more

For any change that Qwest considers a Level 3 change that does not specifically fit into one of the categories listed above, Qwest shall issue a Level 3 notification.

5.4.4.1 Level 3 Process/Deliverables

For Level 3 changes, Qwest will provide a notice to CLECs. Level 3 notifications will state the disposition (e.g. level 3), description of change, proposed implementation date, and CLEC/Qwest comment cycle timeframes. Level 3 notifications will only include Level 3 Changes, excluding related Level 1 and Level 2 changes and notification of changes to Tech Pubs. For Level 3 notifications that Qwest believes represent a new change category under Level 0, Level 1, Level 2, Level 3, or Level 4, Qwest should propose such new change category in the notice and CLECs and Qwest will discuss the proposal in the next monthly Product & Process CMP meeting. In addition to the notice, any documentation changes required to PCATs and Non-FCC Tech Pubs (red-line for Tech Pubs and green highlights for PCATs) will be available for review in the Document Review section of the CMP Website (<http://www.qwest.com/wholesale/cmp/review.html>), commonly known as the document review site. In the document review site, a comment button will be available next to the document to allow CLECs to provide written comments. For Level 3 changes that do not impact PCATs or Non-FCC Tech pubs, a link will be provided within the notification for comments.

Qwest will provide initial notice of Level 3 changes at least 31 calendar days prior to implementation and adhere to the following comment cycle:

- CLECs have 15 calendar days following initial notification of the change to provide written comments on the notice
- Qwest will reply to CLEC comments no later than 15 calendar days following the CLEC cut-off for comments. The Qwest reply will also include confirmation of the implementation date. In the event there are extenuating circumstances, (e.g. requested change requires significant research, information is required from national standards body or industry (e.g. Telcordia)), Qwest's response will indicate the course of action Qwest is taking and Qwest will provide additional information when available. Once the information is available Qwest will provide a notification and any available updated documentation (e.g. Tech Pubs, PCATs) at least 15 calendar days prior to implementation.

- Qwest will implement no sooner than 15 calendar days after providing the response to CLEC comments. For example, if there are no CLEC comments, Qwest may send out a final notification on the first day following the CLEC cut-off for comments (day 16 after the initial notification). Thus, implementation would be 31 days from the initial notification. However, if Qwest does not respond to the CLEC comments until the 15th day after the CLEC cut-off for comments, the earliest possible implementation date would be 45 calendar days from the initial notification.

CLEC comments must be provided during the comment cycle as outlined for Level 3 changes. Comments may be one of the following:

- General comments regarding the change (e.g., clarification, request for modification)
- Request to change disposition of Level. If the request is for a change to Level 4, the request must include substantive information to warrant a change in disposition (e.g. business need, financial impact).
- Request to change disposition to a Level 0, Level 1 or Level 2 doesn't have to include substantive information to warrant a change.
- Request for postponement of implementation date, or effective date

For general comments, Qwest will respond to comments and provide a final notice of the change. Additionally, Qwest will provide documentation of proposed changes to Qwest PCATs and Non FCC Tech Pubs available to CLECs and implement the change(s) according to the timeframes put forth above.

CLECs and Qwest will discuss requests to change the disposition Level of noticed changes, or to establish new change categories under Levels 0 – 4, at the next monthly Product & Process CMP meeting. In the event that the parties are not able to reach consensus on any such request, CLECs and Qwest will take a vote of the parties in attendance at the meeting. The result will be determined by the majority. If the disposition Level of a change is modified, from the date of the modification forward such change will proceed under the modified Level with notifications and timelines agreed to by the participants. Except that, within five (5) business days after the disposition level is changed to a Level 1, Qwest will provide a Level 1 notification. When a change to the disposition Level of a particular notice also suggests that a new category of change be established under one of the Levels, a separate vote shall be taken for each.

For a request for postponement, Qwest will follow the procedures as outlined in Section XX of this document.

If the CLECs do not accept Qwest's response, any CLEC may elect to escalate or pursue dispute resolution in accordance with the agreed upon CMP Escalation or Dispute Resolution procedures.

5.4.5 Level 4 Changes

Level 4 changes are defined as changes that have a major effect on existing CLEC operating procedures or that require the development of new procedures. Level 4 changes will be initiated using the CMP CR process and provide CLEC an opportunity to have input into the development of the change prior to implementation.

Level 4 Change Categories are:

- New products, features, services (excluding resale)
- Increase to an interval in Qwest's SIG
- Changes to CMP
- New PCAT/Tech Pub for new processes
- New manual process
- Limiting the availability and applicability or functionality of an existing product or existing feature
- Addition of a required field on a form excluding mechanized forms that are changed through an OSS interface CR

For any change that Qwest considers a Level 4 change that does not specifically fit into one of the categories listed above, Qwest shall issue a Level 3 notification.

5.4.5.1 Level 4 Process/Deliverables

Qwest will submit a completed Change Request no later than 14 calendar days prior to the CMP Product and Process Monthly Meeting. At a minimum, each Change Request will include the following information:

- A description of the proposed change
- A proposed implementation date (if known)
- Indication of the reason for change (e.g., regulatory mandate)
- Basis for disposition of level 4

Within two (2) business days from receipt of the CR:

- The Qwest CMP manager assigns a CR Number and logs the CR into the CMP Database.
- The Qwest CMP Manager forwards the CR to the CMP Group Manager,
- The Qwest CMP manager sends acknowledgment of receipt to the CR submitter and updates the CMP Database.

Within two (2) business days after acknowledgement,

- The Qwest CMP Manager posts the complete CR to the CMP Web site
- The CMP Group Manager assigns a Change Request Project Manager (CRPM) and identifies the appropriate Director responsible for the CR
- The CRPM identifies the CR subject matter expert (SME) and the SME's Director.
- The CRPM will provide a copy of the detailed CR report to the CR originator which includes the following information:
 - Description of CR
 - Assigned CRPM
 - Assigned CR number
 - Designated Qwest SME(s) and associated director(s)

Qwest will present the Change Request at the monthly Product and Process CMP meeting. The purpose of the presentation will be to:

- Clarify the proposal with the CLECs

- Confirm the disposition (e.g., level 4) of the Change (see below). If during the CMP meeting CLECs agree to change the disposition, then the type of change being made will be added to the list for the disposition to which it is changed.
- Propose suggested input approach (e.g., a 2 hour meeting, 4 meetings over a two week period, etc.), and obtain consensus for input approach.
- Confirm deadline, if change is mandated
- Provide proposed implementation date, if applicable

At the monthly CMP meeting, the parties will discuss whether to treat the Change Request as a Level 4 change. If the parties agree, the Change Request will be reclassified as a Level 0, 1, 2 or 3 change, and the change will follow the process set forth above for Level 0, 1, 2, or 3 changes, as applicable. If the parties do not agree to reclassify the Change Request as a Level 0, 1, 2 or 3 change, the following process will apply:

- The parties will develop a process for Qwest to obtain CLEC input into the proposed change. Examples of processes for input include, but are not limited to, one-day conferences, multi-day conferences, or written comment cycles.
- After completion of the input cycle, as defined during the CMP meeting, Qwest will modify the CR, if necessary, and design the solution considering all CLEC input.
- For Level 4 changes, when the solution is designed and all documentation is available for review, a notice of the planned change is provided to the CLECs. Level 4 notifications will only include Level 4 Changes, excluding related Level 1, Level 2, and Level 3 changes and notification of changes to Tech Pubs. This notice will be provided at least 31 calendar days prior to implementation. The notice will contain reference to the original CR, proposed implementation date, and the CLEC/Qwest comment cycle. In addition, any documentation changes required to PCATs and Non-FCC Tech Pubs will be available for review in the document review site (red-line for Tech Pubs and green highlighting for PCAT) with a Comment button available to provide written comments. For Level 4 changes that do not impact PCATs or NonFCC Tech Pubs, a comments link will be provided within the notification.
- CLECs have 15 calendar days following notification of the planned change to provide written comments on the notice
- Qwest will reply to CLEC comments no later than 15 calendar days following the CLEC cut-off for comments. The Qwest reply will also include confirmation of the implementation date. In the event there are extenuating circumstances, (e.g. requested change requires significant research, information is required from national standards body or industry (e.g. Telcordia)), Qwest's response will indicate the course of action Qwest is taking and Qwest will provide additional information when available. Once the information is available Qwest will provide a notification and any available updated documentation (e.g. Tech Pubs, PCATs) at least 15 calendar days prior to implementation.
- Qwest will implement no sooner than 15 calendar days after providing the response to CLEC comments. For example, if there are no CLEC comments, Qwest may send out a final notification on the first day following the CLEC cut-off for comments (day 16 after the initial notification). Thus, implementation would be 31 days from the initial notification. However, if Qwest does not respond to the CLEC comments until the 15th day after the CLEC cut-off for comments, the earliest possible implementation date would be 45 calendar days from the initial notification.

CLEC comments must be provided during the comment cycle as outlined for Level 4. CLEC comments may be one of the following:

- General comments regarding the change (e.g., clarification, request for modification)
- Request for postponement of implementation, or effective date for which comments are being provided.

For general comments, Qwest will respond to comments and provide a final notice of the change. Additionally, Qwest will provide documentation of proposed changes to Qwest PCATs and NonFCC Tech Pubs available to CLECs and implement the change(s) according to the timeframes put forth above.

For a request to postponement, Qwest will follow the procedures as outlined in Section 5.5 of this document.

If the CLECs do not accept Qwest's response, any CLEC may elect to escalate the CR or pursue dispute resolution in accordance with the agreed upon CMP Escalation or Dispute Resolution procedures.

5.5 Postponement and Arbitration of a Product/Process Change

A CLEC may request that Qwest postpone the implementation of a Qwest-originated or CLEC-originated product or process change in accordance with this section.

5.5.1 Timeframe for Request for Postponement

A CLEC invokes the Postponement Process in accordance with the conditions and timeframes specified below:

5.5.1.1 Qwest-Originated Product /Process Changes

For Qwest-originated Level 3 or Level 4 product or process changes, if a CLEC intends to invoke the postponement process, it must do so during the final CLEC comment period.

If, however, in its response to CLEC comments Qwest revises the proposed change and that revision materially impacts a CLEC, a CLEC may invoke the postponement process within 5 business days after the issuance of Qwest's final notification of the change.

5.5.1.2 CLEC-Originated Product/Process Changes

For CLEC-originated product or process changes, if a CLEC intends to invoke the postponement process, it must do so during the CLEC comment period applicable to the notification called for in section 5.3.1.

If, however, in its response to CLEC comments Qwest revises the proposed change and that revision materially impacts a CLEC, a CLEC may invoke the postponement process within 5 business days after the issuance of Qwest's final notification of the change..

5.5.1.3 A CLEC may Join or Oppose a Postponement Request

A CLEC may only join or oppose a postponement request if it submits a request to join or oppose the postponement request within 2 business days after the issuance date of Qwest's notification to the CLECs that a postponement request has been received by Qwest.

5.5.2 Process for Initiating a Postponement Request

5.5.2.1 CLEC Initiates Postponement Request by Email

A request for postponement, a request to join a postponement request or opposition to a postponement request must be sent to the Qwest CMP Postponement e-mail address (tbd).

The subject line of the request must include:

- CLEC Company Name
- POSTPONEMENT
- Change Request (CR) number or Notification Subject Line and Notification Date as appropriate

5.5.2.1.1 Required Content for Request for Postponement

A CLEC may request that Qwest postpone implementation of all or part of the proposed change until the issue is resolved in CMP or until the dispute is resolved pursuant to the dispute resolution clause. In its request for postponement, whether initiating or joining a postponement request, a CLEC shall provide the following information, if relevant:

- The basis for the request for a postponement;
- The extent of the postponement requested, including the portions of the proposed change to be postponed and length of requested postponement;
- The harm that the CLEC will suffer if the proposed change is not postponed, including the business impact on the CLEC if the proposed change is not postponed; and
- Whether and how the CLEC alleges that the proposed change violates its interconnection agreement(s) or any applicable commission rules or any applicable law.

5.5.2.1.2 Additional Requirement for Request for Postponement Arising from Revision

If a CLEC requests a postponement because Qwest's response to CLEC comments includes a revision of the proposed change and that revision materially impacts a CLEC, such a request must contain a description of why Qwest's response affects the CLEC in a new or different way than the proposed change initially affected the CLEC, along with the information that would have been required if the CLEC submitted a request for postponement in its comments.

5.5.2.1.3 Opposition to a Postponement Request

If a CLEC wishes to oppose a postponement request, it must submit its opposition to a postponement request within the same time period that CLECs have to join a postponement request. Any opposition to a postponement request must include information responsive to the assertions made by the CLEC seeking postponement as called for in Section 5.5.2.1.1. For example, under Section 5.5.2.1.1, CLEC(s) seeking postponement must describe the harm it will

suffer if the change is not postponed. In response to this assertion, a CLEC opposing a postponement request should state the harm it would suffer if Qwest does postpone the change.

5.5.2.2 Qwest will Work to Resolve CLEC Concerns

Following the receipt of a postponement request, Qwest will proactively work with the objecting CLEC(s) to resolve the concerns of the CLEC(s).

5.5.2.3 Qwest Acknowledges Receipt of Request and Notifies CLEC Community

Within 2 business days after receipt of the postponement request, Qwest will acknowledge receipt of the postponement request or the request to join the postponement with an acknowledgment e-mail to the originator of the request. If the request does not contain the relevant information, as specified in Section 5.5.2.1.1, Qwest will notify the CLEC by the close of business on the following day, identifying and requesting information that was not originally included. When the postponement e-mail is complete, the acknowledgment e-mail will include:

- Date and time of receipt of postponement request
- Date and time of acknowledgment e-mail
- Qwest will give notification and post the postponement request and any associated responses on the CMP website within three (3) business days after receipt of the complete request or response.

5.5.3 Qwest's Determination of Postponement Request

The standard set forth in this section applies only to Qwest's postponement determination under this section and the arbitrator's determination under Section 5.5.4.5 and has no bearing on the standard applicable to any other review or determination.

5.5.3.1 Standard for Determining whether to Postpone.

Qwest will postpone the implementation of the proposed change whenever Qwest reasonably determines that postponing the proposed change will prevent more harm or cost to the requesting and any joining CLECs than postponing the proposed change imposes harm or cost upon Qwest or any CLECs who oppose the postponement. Qwest will postpone the implementation of the proposed change if it is inconsistent with a requesting or joining CLEC's interconnection agreement, applicable commission rule or law.

Qwest will not postpone the implementation of the proposed change whenever Qwest reasonably determines that postponing the proposed change will impose more harm or cost upon Qwest or any CLECs who oppose the postponement than postponing the proposed change will prevent harm or cost to the CLECs supporting the postponement. Qwest will provide in its response notification that the proposed change will not be postponed.

5.5.3.2 Qwest's Response to Request for Postponement

If Qwest decides to postpone the proposed change, it will provide the following information in its response:

- The time period (not less than 30 days) for which the proposed change will be postponed;
- The CLECs for which the proposed change will be postponed; and
- Any other details of the postponement, including the portions of the proposed change to be postponed and the length of the postponement.

If Qwest decides not to postpone the proposed change, it will provide in its response:

- The reason the requested postponement is not being implemented;
- An explanation of the harm and cost evaluation; and
- How Qwest alleges that the proposed change is consistent with interconnection agreement(s) or any applicable commission rules or any applicable law.

5.5.3.3 30-day Postponement if Request is Denied

If Qwest does not grant the requested postponement, Qwest will not implement the objected-to proposed change for at least thirty calendar days following notification to CLECs that Qwest will not postpone the proposed change.

5.5.4 Optional Arbitration Process for Interim Postponement of Disputed Changes while Dispute Resolution Proceeds

If Qwest does not postpone a proposed change and a CLEC has initiated dispute resolution proceedings with regard to the proposed change, the CLEC has the option to request a neutral arbitrator to determine whether Qwest must postpone implementation of that proposed change. This optional arbitration provides interim relief only and is limited to the question of whether Qwest must postpone implementation of the proposed change until the dispute or the postponement request is resolved under the dispute resolution process. The arbitrator's decision will have application in all of the states where the CLEC initiates dispute resolution proceedings on the issue. As decisions on the dispute or the postponement request are made in each state, such decisions will supersede the determination of the arbitrator for that state.

All references in Section 5.5.4 (including all subsections) to "CLEC" and "CLECs" should be read to include all CLECs who have submitted or joined requests for postponement of a proposed change, initiated dispute resolution proceedings and seek arbitration for the interim postponement of the same proposed change. There may be multiple CLECs seeking postponement of the same proposed change in any given state. Such CLECs will, to the greatest extent possible, cooperate with one another to select a single arbitrator to address the issue of interim postponement for a given state. In the event that one or more CLECs have initiated dispute resolution proceedings on the issue of interim postponement of the same proposed change in multiple states, such CLECs may agree to the use of a single arbitrator to address such issue for all such states.

References in Section 5.5.4 (including all subsections) to "parties" will include Qwest and all CLECs who have submitted or joined requests for postponement of the same proposed change, initiated dispute resolution proceedings and seek arbitration for the interim postponement of that proposed change. However, the reference to "all parties" in Section 5.5.4.1.1 means Qwest and all CLECs in CMP who have received proper notification, in accordance with Section 3.0, about selection of individuals for the Agreed Arbitrators List and participated in the selection discussions.

This optional arbitration process set forth below does not apply to any proceeding before a regulatory or other authority.

5.5.4.1 Selection of Arbitrator

If a CLEC chooses arbitration under this section, the parties shall select a neutral arbitrator by agreeing to an individual or by following the processes set forth below to select an arbitrator from an alternative dispute resolution organization.

5.5.4.1.1 Agreed Arbitrators List

Qwest and the CLECs may, by mutual agreement, develop a list of individual arbitrators to which all parties agree as an additional source for selection of a neutral arbitrator (Agreed Arbitrators List). Names of arbitrators may be added to the list at any time upon agreement of all parties. Qwest or any CLEC may strike an individual arbitrator from the Agreed Arbitrators List at any time, except that Qwest or any CLEC may not strike an arbitrator from the list while an arbitration initiated under this provision is pending before that arbitrator. If a CLEC chooses a name from the Agreed Arbitrators List, that individual will be the arbitrator.

5.5.4.1.2 Alternative Dispute Resolution Organization

If a CLEC does not choose an individual arbitrator from the Agreed Arbitrators List, or if Qwest and CLECs do not otherwise agree on an individual arbitrator, then Qwest and the CLEC shall select a neutral arbitrator from any of the following pursuant to the process set forth below: Judicial Arbitrator Group (JAG), American Arbitration Association (AAA), JAMS, or any other mutually agreeable alternative dispute resolution organization. Within two (2) business days after receipt of Qwest's acknowledgment email, the CLEC shall advise the alternative dispute resolution organization and Qwest of the identity of the parties and the nature of the dispute and the CLEC shall acquire from JAG, AAA, JAMS, or other alternative dispute resolution organization as to which agreement is reached, a list of 5 potential arbitrators who have no apparent conflict of interest or any circumstances likely to affect their impartiality or independence and who have experience in handling general commercial disputes, along with a brief summary of each potential arbitrator's relevant background and experience. The CLEC shall forward the list to the specified Qwest contact as soon as practicable after it receives the list, along with the identity of the two of the five potential arbitrators the CLEC wishes to strike from the list. Within one business day after receipt of the list and indication of the potential arbitrators the CLEC has stricken, Qwest will respond to the CLEC contact with the two additional names Qwest wishes to strike from the list.

5.5.4.2 Initiating Postponement Arbitration

A CLEC initiates arbitration for interim postponement of Qwest's implementation of a proposed change under this provision by sending an email to Qwest at (URL TBD). The email must include, at a minimum, the following:

- subject line that includes "Postponement" and the CR [insert number] or Notification Subject Line

- the CLEC's contact person for matters relating to the postponement arbitration and method of communication (e.g., email address or facsimile number)
- a statement that the CLEC desires to have a neutral arbitrator decide whether Qwest must postpone implementation of the change until the request for postponement is decided by the regulatory or other authority
- a copy of the documents that the CLEC filed with the Regulatory or other authority to initiate the dispute resolution
- the identity of the alternative dispute resolution organization or individual arbitrator the CLEC proposes to use

Within two (2) business days after receipt of the Request for Postponement Arbitration, Qwest shall respond with an email acknowledging receipt of the Request for Postponement Arbitration. The email must include, at a minimum, the following:

- a subject line that includes "Acknowledgment of Request for Postponement" and the CR [insert number] or Notification Subject Line
- Qwest's contact person for matters relating to the postponement arbitration and method of communication (e.g., email address or facsimile number)
- if the Request for Postponement Arbitration identifies an alternative dispute resolution organization other than those listed in Section 5.5.4.1.2 or individual other than those on the Agreed Arbitrators List, Qwest's acknowledgment will state whether it agrees to the use of that alternative dispute resolution organization or individual arbitrator and, if it does not agree, Qwest will identify an organization or individual arbitrator that appears on the Agreed Arbitrator List that it agrees to use.

Qwest and the CLEC shall communicate with one another regarding matters relating to the postponement arbitration through the contact person and by the method of communication designated in accordance with the process set forth above.

5.5.4.3 No Unilateral Communication With Arbitrator or Potential Arbitrator

Neither Qwest nor the CLEC, and no person acting on behalf of either Qwest or the CLEC, shall communicate unilaterally concerning the arbitration with the arbitrator or any potential arbitrator.

5.5.4.4 Scope of Authority of the Arbitrator.

The arbitrator shall decide only the issue of whether Qwest must postpone implementation of the change. The arbitrator shall not have authority to award any damages or make any other determination outside this scope.

If the CLEC has initiated dispute resolution with regard to the same change in more than one state, a single arbitrator can decide the postponement issue for all states in which the CLEC has initiated dispute resolution proceedings regarding the same issue.

This arbitration option is not an exclusive remedy and does not preclude any CLEC from using appropriate state commission procedures, expedited or otherwise, to raise issues or seek a postponement.

5.5.4.5 Arbitrator's Decision

The arbitrator shall decide the issue upon written submissions. The CLEC and Qwest both shall submit their position statements to the arbitrator and to each other by email or facsimile within one business day from the date on which agreement regarding the identity of the arbitrator is reached.

In determining whether Qwest must postpone implementation of a proposed change, the arbitrator must apply the standards set forth in Section 5.5.3.1.

The arbitrator must provide his/her decision to Qwest and the CLECs within 5 business days after receipt of the parties' position statements. The arbitrator's decision must be in writing, signed by the arbitrator, and must include a brief summary of the basis for the decision.

5.5.4.6 Effect of Arbitrator's Decision

The parties agree to abide by the arbitrator's decision regarding a postponement of implementation in the state in which the decision applies until the decision expires. If the arbitrator's decision applies to more than one state, the decision will expire on a state by state basis. Unless the parties agree otherwise, the arbitrator's decision expires in a state when the first of any of the following occurs in that state:

- the regulatory or other authority from whom the CLEC has requested a postponement rules on the postponement request; or
- the dispute resolution proceeding initiated by the CLEC regarding the proposed change is dismissed, withdrawn, or otherwise concluded without a ruling on the CLEC's request for a postponement; or
- any regulatory or other authority orders otherwise at the request of Qwest or the CLEC.

The arbitrator's decision regarding postponement of implementation is not binding precedent and shall have no precedential or persuasive value. The parties shall not cite or present the content of any arbitrator's decision as having precedential or persuasive value.

5.5.4.7 Arbitration Costs

Each party shall bear the costs it incurs in preparing and presenting its own case. The party against whom the issue is decided shall pay the costs for the arbitrator.

5.6 Crossover Change Requests

During the operation of the CMP, there may be situations when Systems CRs have requirements for Product/Process discussion or solution, or when Product/Process CRs require System solutions. These crossover CR situations exist in three basic categories.

Category A. If a CR submitted to the Product/Process CMP is discovered to require a mechanized solution the following will occur:

- Qwest will open a Systems CR with a reference to the Product/Process CR number;

- Qwest will close the Product/Process CR with a reference to the new Systems CR number.
- This CR will comply with the CMP Systems CR process.

Category B. If a CR submitted to the Systems CMP is discovered to require a manual solution the following will occur:

- Qwest will open a Product/Process CR with a reference to the Systems CR number;
- Qwest will close the Systems CR with a reference to the new Product/Process CR number.
- This CR will comply with the CMP Product/Process CR process.

Category C. If a CR submitted to the Systems CMP is discovered to require an interim manual solution, the CR will be tracked as a Systems CR for the length of the CR lifecycle including the development and implementation of both the interim manual and final mechanized solutions.

The determination to close and open CRs as described above will be made by the CMP body at a monthly CMP meeting.

If a CR becomes a crossover CR, Qwest may request an ad hoc Clarification Meeting with the CR submitter or request that a portion of the appropriate CMP Monthly Meeting be devoted to discussing the CR. If a CR is closed in one CMP arena and opened in the other, the new CR will retain the status, where feasible, and the date submitted of the old, "closed" CR. Under no circumstances will the CR be restarted.

All crossover CRs will be distinctly labeled in the CMP Monthly Meeting distribution packages and addressed as a separate item on the CMP Monthly Meeting agenda.

All Regulatory and Industry Guideline CRs will be submitted as Systems CRs and maintained in the Systems database until closure, or until they are deemed to require a manual process solution, at which point they will become Product/Process CRs.

5.7 Change Request Status Codes

[Check Redline for CR Status repetition during cleanup]

The following status codes will be applied to Qwest and CLEC initiated CRs. The status of the CR will be included in the Interactive Reports. CR status codes will not necessarily be assigned in the order set forth below, and not every status code will apply to every CR.

- Submitted - The CR receives a Submitted status when Qwest's CMP Manager has formally acknowledged the CR. The CR remains in Submitted status until Qwest has conducted a Clarification meeting with the originator.
- Clarification – The CR is updated to Clarification status once the clarification meeting has been held with the originator.
- Evaluation – The CR moves into Evaluation status if the CR requires further investigation.

- Presented – The CR moves into Presented status after the originator has presented it at the monthly CMP meeting.
- Pending Prioritization – The Systems CR moves into Pending Prioritization status after it has been Presented and is waiting for Prioritization.
- Prioritized - The Prioritized status is not applicable to all Change Requests. The Prioritized status is only applicable to CRs for which the impacted interface is an OSS that requires prioritization (e.g. IMA). The CR receives a status of Prioritized once it has been presented for prioritization and the Prioritization process has been completed.
- Development – A Product/Process CR moves into a Development status when Qwest’s response requires development of a new or revised process. A Systems CR moves into Development status when development begins.
- CLEC Test – A CR moves into the CLEC Test status upon agreement by the participants in the CMP meeting. CLECs have the ability to evaluate the effectiveness of Qwest’s change and its implementation, provide feedback, and indicate whether further action is required. Through interaction between Qwest and the interested CLECs, a Product/Process Change as initially implemented may undergo modification. Depending on the magnitude of such modifications, it may be appropriate to return the CR to Development status. Problems found with newly deployed Systems changes will be handled in accordance with Production Support process as described in Section 12.0. If no further action is required for a consecutive 60 day period, the status moves to Completed, unless the parties agree otherwise.
- Completed – The CR moves to a completed status when the CLECs and Qwest agree that no further action is required to fulfill the requirements of the CR.
- Denied – The CR receives a Denied status when Qwest denies the CR.
- Deferred - The CR receives a Deferred status if the CMP CR originator does not intend to escalate or dispute the CR at the present time, but wants the ability to activate or close the CR at a later date.
- Withdrawn - The CR receives a Withdrawn status when the CR originator requests that the CR be withdrawn from the CMP process and the CR is not sponsored by another party.

5.8 Change Request Suffixes

In certain circumstances CR numbers will require special suffix designations to identify certain characteristics. Suffixes include:

- “CM” - Changes to the CMP framework
- “DR” - Dispute Resolution Process invoked on a CR
- “ES” - Escalation Process invoked on a CR
- “EX” - Change being implemented utilizing the Exception process
- “IG” - Industry Guideline CR
- “MN” – CR for a manual workaround related to an OSS Interface Change Request
- “RG” - Regulatory CR
- “SC” - Change being implemented as an SCRP request
- “X” - Crossover CR

6.0 OSS INTERFACE RELEASE CALENDAR

Qwest will provide a rolling twelve (12) month OSS Interface release calendar in the distribution package of the first scheduled CMP Systems Meeting of each quarter. The calendar will show release schedules, for all OSS Interfaces within the scope of CMP starting in that quarter and for a total of twelve (12) months in the future. The schedule entries will be made when applicable for application to application interfaces:

- Name of OSS Interface
- Date for CMP CR Submission Cutoff
- Date for issuing Draft Release Notes
- Date when Initial Notice for New Interfaces and Interface Retirements will be issued; date when comparable functionality will be available.
- Date for issuing Initial or Draft Technical Specifications
- Comment cycle timeline
- Prioritization, packaging and commitment timeline
- Date for issuing Final Technical Specifications
- Testing period
- Date for issuing Final Release Notes
- Planned Implementation Date
- Release sunset dates

The release calendar will be posted on the CMP web site as a stand-alone document.

7.0 INTRODUCTION OF A NEW OSS INTERFACE

The process for introducing a new interface will be part of the CMP. Introduction of a new OSS interface may include an application-to-application or a Graphical User Interface (GUI).

It is recognized that the planning cycle for a new interface, of any type, may be greater than the time originally allotted and that discussions between CLECs and Qwest may be held prior to the announcement of the new interface.

With a new interface, CLECs and Qwest may define the scope of functionality introduced as part of the OSS Interface.

7.1 Introduction of a New Application-to-Application Interface

At least nine (9) months in advance of the target implementation date of a new application-to-application interface, Qwest will issue a Release Announcement, post the Preliminary Interface Implementation Plan on Qwest's web site, and may host a design and development meeting.

7.1.1 Release Announcement

- Where practicable, the Release Announcement and Preliminary Interface Implementation Plan will include: Proposed functionality of the interface including whether the interface will replace an existing interface
- Proposed implementation time line (e.g., milestone dates, CLEC/Qwest comment cycle)
- Proposed meeting date to review the Preliminary Interface Implementation Plan
- Exceptions to industry guidelines/standards, if applicable
- Planned Implementation Date

7.1.2 CLEC Comments/Qwest Response Cycle and Preliminary Implementation Plan Review Meeting

CLECs have fourteen (14) calendar days from the initial release announcement to provide written comments/questions on the documentation. Qwest will respond with written answers to all CLEC issues within twenty-one (21) calendar days after the Initial Release Announcement. Qwest will review these issues and its implementation schedule at the Preliminary Implementation Plan Review Meeting approximately twenty-eight (28) calendar days after the Initial Release Announcement.

7.1.3 Initial Interface Technical Specification

Qwest will provide draft technical specifications at least one hundred twenty (120) calendar days prior to implementing the release. In addition, Qwest will confirm the schedule for the walk-through of technical specifications, CLEC comments, and Qwest response cycle.

7.1.4 Initial Notification Content

This notification will contain:

- Purpose
- Logistical information (including a conference line) for walk-through
- Reference to draft technical specifications, or web site
- Additional pertinent material
- CLEC Comment/Qwest Response cycle
- Draft Connectivity and Firewall Rules
- Draft Test Plan

7.1.5 Walk Through of Draft Interface Technical Specifications

Qwest will sponsor a walk through, including the appropriate internal subject matter experts (SMEs), beginning one-hundred and ten (110) calendar days prior to implementation and ending one-hundred and six (106) calendar days prior to implementation. A walk through will afford CLEC SMEs the opportunity to ask questions and discuss specific requirements with Qwest's technical team. CLECs are encouraged to invite their technical experts, systems architects, and designers, to attend the walk through.

7.1.6 Conduct Walk-through

Qwest will lead the review of technical specifications. Qwest technical experts will answer the CLEC SMEs' questions. Qwest will capture action items such as requests for further clarification. Qwest will follow-up on all action items.

7.1.7 CLEC Comments on Draft Interface Technical Specifications

If the CLEC identifies issues or requires clarification, the CLEC must send written comments/concerns to the Systems CMP Manager no later than one-hundred and four (104) calendar days prior to implementation.

7.1.8 Qwest Response to Comments

Qwest will review and respond with written answers to all CLEC issues, comments/concerns and action items captured at the walk through, no later than one hundred (100) calendar days prior to implementation. The answers will be shared with all CLECs, unless the CLECs question(s) are marked proprietary. Any changes that may occur as a result of the responses will be distributed to all CLECs in the final notification letter. The notification will include the description of any change(s) made as a result of CLEC comments. The change(s) will be reflected in the final technical specifications.

7.1.9 Final Interface Technical Specifications

Generally, no less than one hundred (100) calendar days prior to the implementation of the new interface, Qwest will issue the Final Release Requirements to CLECs via web site posting and a CLEC notification.

Final Release Requirements will include:

- Final Notification Letter, including:

- Summary of changes from Qwest response to CLEC comments on Draft Technical Specifications
- If applicable, Indication of type of change (e.g., documentation change, business rule change, clarification change)
- Purpose
- Reference to final technical specifications, or web site
- Additional pertinent material
- Final Connectivity and Firewall Rules
- Final Test Plan (including Joint Testing Period)
- Release date

Qwest's planned implementation date will not be sooner than one hundred (100) calendar days from the date of the final release requirements. The implementation time line for the release will not begin until final specifications are provided. Production Support type changes within the thirty (30) calendar day test window can occur without advance notification but will be posted within 24 hours of the change.

7.2 Introduction of a New GUI

Qwest will issue a Release Notification forty-five (45) calendar days in advance of the Release Production Date. This will include:

- Proposed functionality of the interface including whether the new interface will replace an existing interface.
- Implementation time line (e.g., milestone dates, CLEC/Qwest comment cycle, Interface overview date)
- Implementation date
- Logistics for GUI Interface Overview

At least twenty-eight (28) calendar days in advance of the target implementation date of a new GUI interface, Qwest will issue a Release Announcement. At a minimum, the Release Announcement will include:

- Draft User Guide
- How and When Training will be administered

7.2.1 Interface Overview

The Interface Overview meeting should be held no later than twenty-seven (27) calendar days prior to the Release Production Date. At the meeting, Qwest will present an overview of the new interface.

7.2.2 CLEC Comments and Qwest Response

At least twenty-five (25) calendar days prior to the Release Production Date. CLECs must forward their written comments and concerns to Qwest. Qwest will consider CLEC comments and may address them with the release of the Final Notification.

7.2.3 Final Notification


Qwest will issue a final notice no less than twenty-one (21) calendar days prior to the Release Production date. The final notice will include:

- A summary of changes from the initial notice, including type of changes (e.g., documentation change, clarification, business rule change).
- Final User Guide
- Final Training information
- Final Implementation date.

Qwest-CLEC Change Management Process


Introduction of A New Application-to-Application OSS Interface

Timeline



The events listed above are intended to occur on business days. If the date on which any event is scheduled to occur falls on a weekend or holiday, then Qwest and the CLECs may negotiate a revised timeline.

Qwest-CLEC Change Management Process Introduction of A New Graphical User Interface (GUI) Timeline



The events listed above are intended to occur on business days. If the date on which any event is scheduled to occur falls on a weekend or holiday, then Qwest and the CLECs may negotiate a revised timeline.

8.0 CHANGE TO EXISTING OSS INTERFACES

At the first CMP systems monthly meeting of each quarter, Qwest will also provide a rolling twelve (12) month view of its OSS interface development schedule.

Qwest standard operating practice is to implement 3 major releases and 3 point releases (for IMA only) within a calendar year. Unless mandated as a Regulatory Change, Qwest will implement no more than four (4) releases per IMA OSS Interface requiring coding changes to the CLEC interfaces within a calendar year. The Major release changes should occur no less than three (3) months apart.

Application-to-Application OSS Interface

Qwest will support the previous major Interconnect Mediated Access (IMA) EDI release for six (6) months after the subsequent major IMA EDI release has been implemented. Past Releases of IMA EDI will only be modified as a result of production support changes. When such production support changes are made, Qwest will also modify the related documentation.. All other changes become candidates for future IMA EDI releases.

Qwest makes one Release of the Electronic Bonding-Trouble Administration (EBTA) and billing interfaces available at any given time, and will not support any previous Releases.

Graphical User Interface (GUI)

Qwest makes one Release of a GUI available at any given time and will not support any previous Releases.

IMA GUI changes for a pre-order or ordering will be implemented at the same time as an IMA EDI release.

8.1 Application-to-Application Interface

This section describes the timelines that Qwest, and any CLEC choosing to implement on the Qwest Release Production Date, will adhere to in changing existing interfaces. ²For any CLEC not choosing to implement on the Qwest Release Production Date, Qwest and the CLEC will negotiate a mutually agreed to CLEC implementation time line, including testing.

8.1.1 Draft Interface Technical Specifications

Prior to Qwest implementing a change to an existing interface, Qwest will notify CLECs of the draft Technical Specifications. Qwest will provide draft technical specifications at least seventy-three (73) calendar days prior to implementing the release unless an exception has been granted (see Section 8.0) Technical specifications are documents that provide information the CLECs

² For a CLEC converting from a prior release, the CLEC implementation date can be no earlier than the weekend after the Qwest Release Production Date, if production LSR conversion is required.

need to code the interface. CLECs have eighteen (18) calendar days from the initial publication of draft technical specifications to provide written comments/questions on the documentation.

8.1.2 Content of Draft Interface Technical Specifications

The Notification letter will contain:

- Written summary of change(s)
- Target time frame for implementation

Draft Technical Specifications documentation, or instructions on how to access the draft Technical Specifications documentation on the Web site.

8.1.3 Walk Through of Draft Interface Technical Specifications

Qwest will sponsor a walk through, including the appropriate internal subject matter experts (SMEs), beginning sixty-eight (68) calendar days prior to implementation and ending no less than fifty-eight (58) calendar days prior to implementation. A walk through will afford CLEC SMEs the opportunity to ask questions and discuss specific requirements with Qwest's technical team. CLECs are encouraged to invite their technical experts, systems architects, and designers, to attend the walk through.

8.1.3.1 Walk through Notification Content

This notification will contain:

- Purpose
- Logistical information (including a conference line)
- Reference to draft technical specifications, or reference to a web site with draft specifications
- Additional pertinent material

8.1.3.2 Conduct the Walk-through

Qwest will lead the review of technical specifications. Qwest technical experts will answer the CLEC SMEs' questions. Qwest will capture action items such as requests for further clarification. Qwest will follow-up on all action items and notify CLECs of responses 45 calendar days prior to implementation.

8.1.4 CLEC's Comments on Draft Interface Technical Specifications

If the CLEC identifies issues or requires clarification, the CLEC must send written comments to the Systems CMP Manager no less than fifty-five (55) calendar days prior to implementation.

8.1.5 Qwest Response to Comments

Qwest will review and respond with written answers to all CLEC issues, comments/concerns no less than forty-five (45) calendar days prior to implementation. The answers will be shared with all CLECs, unless the CLECs question(s) are marked proprietary. Any changes that may occur as a result of the responses will be distributed to all CLECs in the same notification letter. The

notification will include the description of any change(s) made as a result of CLEC comments. The change(s) will be reflected in the final technical specifications.

8.1.6 Final Interface Technical Specifications

The notification letter resulting from the CLEC's comments from the Initial Release Notification will constitute the Final Technical Specifications. After the Final Technical Specifications are published, there may be other changes made to documentation or the coding that is documented in the form of addenda. The following is a high level overview of the current disclosure, release and addendum process:

- Draft Developer Worksheets -- 45 days prior to a release the draft Developer Worksheets are made available to the CLEC's.
- Final Disclosure – 5 weeks prior to a release the Final Disclosure documents, including I charts and developer worksheets are made available to the CLECs.
- Release Day – On release day only those CLECs using the IMA GUI are required to cut over to the new release.
- 1st Addendum – 2 weeks after the release the 1st addendum is sent to the CLECs.
- Subsequent Addendum's – Subsequent addendum's are sent to the CLECs after the release as needed. There is no current process and timeline.
- EDI CLECs – 6 months after the release those CLECs using EDI are required to cut over to the new release. CLECs are not required to support all new releases.

8.1.7 Content of Final Notification Letter

The Final Release will include the following:

- Reference to Final Technical Specifications, or web site
- Qwest response to CLEC comments
- Summary of changes from the prior release, including any changes made as a result of CLEC comments on Draft Technical Specifications
- Indication of type of change (e.g., documentation change, business rule change, clarification change)
- Final Joint Test Plan including transactions which have changed
- Joint Testing Period
- Release date

Qwest's planned implementation date will be at least forty-five (45) calendar days from the date of the final release requirements, unless the exception process has been invoked. The implementation time line for the release will not begin until final specifications are provided. Production Support type of changes that occur within the thirty (30) calendar day test window can occur without advance notification but will be posted within 24 hours of the change.

8.1.8 Joint Testing Period

Qwest will provide a thirty (30) day test window for any CLEC who desires to jointly test with Qwest prior to the Release Production Date.

8.2 Graphical User Interface (GUI)

8.2.1 Draft GUI Release Notice

Prior to implementation of a change to an existing interface, Qwest will notify CLECs of the draft release notes and the planned implementation date.

Notification will occur at least twenty-eight (28) calendar days prior to implementing the release unless an exception has been granted. This notification will include draft user guide information if necessary.

CLECs must provide comments/questions on the documentation no less than twenty-five (25) calendar days prior to implementation.

Final notice for the release will be published at least twenty-one (21) calendar days prior to production release date.

8.2.2 Content of Draft Interface Release Notice

The notification will contain:

- Written summary of change(s)
- Target time frame for implementation
- Any cross-reference to draft documentation such as the user guide or revised user guide pages.

8.2.3 CLEC Comments on Draft Interface Release Notice

Any CLEC comments must be submitted in writing to the Systems CMP Manager.

8.2.4 Qwest Response to Comments

Qwest will consider CLEC comments and may address them in the final GUI release notice within four (4) calendar days after receipt of CLEC comments.


8.2.5 Content of Final Interface release Notice

CLEC comments to the draft notice may be incorporated into the final notice, which shall include:

- Final notification letter
- Summary of changes from draft interface release notice
- Final user guide (or revised pages)
- Release date

Qwest's planned implementation date will be no later than twenty-one (21) calendar days from the date of the final release notice. Qwest will post this information on the CMP web site. Production support type changes that occur without advance notification will be posted within 24 hours of the change. The implementation time line for the release will not begin until all related documentation is provided.


Qwest-CLEC Change Management Process Changes to An Existing Application-to-Application OSS Interface



The events listed above are intended to occur on business days. If the date on which any event is scheduled to occur falls on a weekend or holiday, then Qwest and the CLECs may negotiate a revised timeline.

Qwest-CLEC Change Management Process

Changes to An Existing Graphic User Interface (GUI) Timeline



28 Calendar Day Timeline
 The events listed above are intended to occur on business days. If the date on which any event is scheduled to occur falls on a weekend or holiday, then Qwest and the CLECs may negotiate a revised timeline.

9.0 RETIREMENT OF EXISTING OSS INTERFACES

The retirement of an existing OSS Interface occurs when Qwest ceases to accept transactions using a specific OSS Interface. This may include the removal of a Graphical User Interface (GUI) or a protocol transmission of information (Application-to-Application) interface.

9.1 Application-to-Application OSS Interface

9.1.1 Initial Retirement Plans

At least nine (9) months before the retirement date of Application-to-Application interfaces, Qwest will share the retirement plans via web site posting and CLEC notification. The scheduled new interface is to be in a CLEC certified production release prior to the retirement of the older interface.

Alternatively, Qwest may choose to retire an interface if there is no CLEC usage of that interface for the most recent three (3) consecutive months. Qwest will provide thirty (30) calendar day notification of the retirement via web posting and CLEC notification.

9.1.2 Initial Retirement Notice to CLECs:

Initial Retirement Notices will include:

- The rationale for retiring the OSS Interface
- Available alternative interface options for existing functionality
- The proposed detailed retirement time line (e.g., milestone dates, CLEC-Qwest comment and response cycle)
- Targeted retirement date

9.1.3 CLEC Comments to Initial Retirement Notice

CLEC comments to the Initial Retirement Notice are due to Qwest no later than fifteen (15) calendar days following the Initial Retirement Notice.

9.1.4 Comparable Functionality

Unless otherwise agreed to by Qwest and a CLEC user, when Qwest announces the retirement of an interface for which a comparable interface does or will exist, a CLEC user will not be permitted to commence building to the retiring interface. CLEC users of the retiring interface will be grandfathered until the retirement of the interface. Qwest will ensure that an interface with comparable functionality is available no less than six months prior to retirement of an Application-to-Application interface.

9.1.5 Final Retirement Notice

The Final Retirement Notice will be provided to CLECs no later than two-hundred and twenty-eight (228) calendar days prior to the retirement of the application-to-application interface. The Final Retirement Notice will contain:

- The rationale for retiring the OSS Interface (e.g., no usage or replacement)
- If applicable, where the replacement functionality will reside in a new interface and when the new interface has been certified by a CLEC
- Qwest's responses to CLECs' comments/concerns
- Actual retirement date

9.2 Graphical User Interface (GUI)

9.2.1 Initial Retirement Plans

At least two (2) months in advance of the target retirement date of a GUI, Qwest will share the retirement plans via web site posting and CLEC notification. The scheduled new interface is to be in a CLEC certified production release prior to the retirement of the older interface.

Alternatively, Qwest may choose to retire an interface if there is no CLEC usage of that interface for the most recent three (3) consecutive months. Qwest will provide thirty (30) calendar day notification of the retirement via web posting and CLEC notification.

9.2.2 Initial Retirement Notice to CLECs:

Initial Retirement Notices will include:

- The rationale for retiring the OSS Interface
- Available alternative interface options for existing functionality
- The proposed detailed retirement time line (e.g., milestone dates, CLEC-Qwest comment and response cycle)
- Targeted retirement date

9.2.3 CLEC Comments to Initial Retirement Notice

CLEC comments to the Initial Retirement Notice are due to Qwest no later than fifteen (15) calendar days following the Initial Retirement Notice.

9.2.4 Comparable Functionality


Qwest will ensure comparable functionality no less than thirty-one (31) days before retirement of a GUI.

9.2.5 Final Retirement Notice

The Final Retirement Notice, for GUI retirements, will be provided to CLECs no later than twenty-one (21) calendar days before the retirement date. The Final Retirement Notice will contain:


- The rationale for retiring the OSS Interface (e.g., no usage or replacement)
- If applicable, where the replacement functionality will reside in a new interface and when the new interface has been certified by a CLEC
- Qwest's responses to CLECs' comments/concerns
- Actual retirement date

Qwest-CLEC Change Management Process Retirement of An Existing Application-to-Application OSS Interface



The events listed above are intended to occur on business days. If the date on which any event is scheduled to occur falls on a weekend or holiday, then Qwest and the CLECs may negotiate a revised timeline.

Qwest-CLEC Change Management Process Retirement of An Existing Graphic User Interface Timeline



**2-Month Timeline
(Approximately)**

The events listed above are intended to occur on business days. If the date on which any event is scheduled to occur falls on a weekend or holiday, then Qwest and the CLECs may negotiate a revised timeline.

10.0 PRIORITIZATION

Each OSS Interface and Test Environment release is prioritized separately. If the Systems CMP Change Requests for any interface or test environment do not exceed release capacity, no prioritization for that release is required. The prioritization process provides an opportunity for CLECs to prioritize CLEC and Qwest originated OSS Interface change requests (CRs). CLEC or Qwest originated CRs for introduction of a new interface or retirement of an existing interface are not subject to prioritization and will follow the introduction or retirement processes outlined in Sections 7.0 and 9.0, respectively.

10.1 Regulatory and Industry Guideline Change Requests

Regulatory and Industry Guideline changes, are defined in Section 4.0. , Separate procedures are required for prioritization of CRs requesting Regulatory and Industry Guideline changes to ensure that Qwest can comply with the recommended or required implementation date, if any. The process for determining whether a CR is Regulatory Change or Industry guideline is set forth in Section 5.1.

Qwest will send CLECs a notice when it posts Regulatory or Industry Guideline CRs to the Web and identify when comments are due, as described in Section 5.1. Regulatory and Industry Guideline CRs will also be identified in the CMP Systems Monthly Meeting Distribution Package.

10.1.1 Regulatory Changes

For Regulatory Changes, Qwest will implement changes no later than the time specified in the legislation, regulatory requirement, court ruling, . If no time is specified, Qwest will implement the change as soon as practicable.

Regulatory CRs will be ranked with all other CRs. If the implementation date for a Regulatory CR requires all or a part of the change to be included in the upcoming Major Release, the CR will not be subject to ranking and will be automatically included in that Major Release.

10.1.2 Industry Guideline Changes

For Industry Guideline changes, Qwest will use the national implementation timeline, if any. If no national implementation timeline is specified, Qwest will implement any related changes as soon as practicable, taking into account the benefit of the guideline change and CLEC input regarding the implementation timeline.

Industry Guideline CRs will be ranked with all other CRs. If the recommended implementation date for a Industry Guideline CR requires all or a part of the change to be included in the upcoming Major Release, the CR will not be subject to ranking and will be automatically included in that Major Release, unless Qwest and CLECs unanimously agree otherwise.

10.1.3 Regulatory and Industry Guideline Change Implementation

When more than one Major Release is scheduled before the mandated or recommended implementation date for a Regulatory or Industry Guideline CR, Qwest will present information to CLECs regarding any technical, practical, or development cycle considerations, as part of the CR review and up to the packaging options, that may affect Qwest's ability to implement the CR in any particular Major Release. At the monthly CMP meeting where the Regulatory or Industry Guideline CR is presented, Qwest will advise CLECs of the possible scheduled releases in which Qwest could implement the CR and the CLECs and Qwest will determine how to allocate those CRs among the available Major Releases, taking into account the information provided by Qwest regarding technical, practical, and/or development considerations. If the Regulatory or Industry Guideline CR is not included in a prior release, it will be implemented in the latest release specified by Qwest.

10.2 Prioritization Process

10.2.1 Prioritization Review

At the last Monthly Systems CMP Meeting before Prioritization, Qwest will facilitate a Prioritization Review including a discussion of all CRs eligible³ for prioritization in a major release. Qwest will distribute all materials five (5) calendar days prior to the prioritization review. The materials will include:

- Agenda
- Summary document of all CRs eligible for prioritization. (see Appendix A - Sample – IMA 11.0 Rank Eligible CRs)

Both CLECs and Qwest should have appropriate subject matter experts in attendance at the Prioritization Review. The review and discussion meetings are open to all CLECs.

The Prioritization Review objectives are to:

- Introduce newly initiated CLEC and Qwest OSS Interface and test environment change requests.
- Allow CLECs and Qwest to prioritize eligible OSS Interface or test environment change requests by providing specific input as to the relative importance that CLECs, as a group, and Qwest assign to each such change request.

10.2.2 Ranking

Within three (3) business days following the CMP Meeting that includes the Prioritization Review, Qwest will distribute the Prioritization Form for ranking. Ranking should be conducted according to the following guidelines:

- Each CLEC and Qwest may submit one numbered ranking of the Release Candidate List. The ranking must be submitted by the primary Point of Contact (POC, the secondary POC, or CMP Team Representative). The ranking will be submitted to the Qwest Systems CMP

Manager in accordance with the guidelines described in Section 10.2.3 below. Refer to Appendix B: Sample – IMA 11.0 Initial Prioritization Form

- Qwest and each CLEC ranks each change request on the Release Candidate List by providing a point value from 1 through n, where n is the total quantity of CRs. The highest point value should be assigned to the CR that Qwest and CLECs wish to be implemented first. The total points will be calculated by the Qwest Systems CMP Manager and the results will be distributed to the CLECs in accordance with the Prioritization Process described in Section 10.2.3 below. Refer to Appendix C – Sample – IMA 11.0 Prioritization List.

10.2.3 Ranking Tabulation

CLECs and Qwest who choose to vote must submit their completed Prioritization Form via e-mail within three (3) business days following Qwest's distribution of the Prioritization Form. Within two (2) business days following the submission of ranking, Qwest will tabulate all rankings and email the resulting Initial Prioritization List to the CLECs. The results will be announced at the next scheduled CMP Monthly Meeting. Prioritization is based on the results of the votes received by the deadline. Based on the outcome of the final ranking of the CR candidates, an Initial Prioritization List is produced. Qwest will place in order the candidates based on the ranking responses received by the deadline.

10.2.4 Ranking of Late Added CRs

For those late added CRs that are eligible for inclusion, as a candidate, in the most recently prioritized release (Section 10.2.4), the prioritization process will be as follows.

- Within three (3) business days following the CMP Meeting that resulted in the decision to include the late added CR as a candidate in the recently prioritized release, Qwest will distribute the late added CR for ranking, along with the initial prioritization.
- Each CLEC and Qwest may submit a suggested rank for the late added CR. The suggested rank will be the number, from 1-n, corresponding to the position on the Initial Prioritization List that the CLEC or Qwest believes the late added CR should be inserted.
- CLECs and Qwest who choose to vote must return their suggested rank for the late added CR via e-mail within three (3) business days following Qwest's distribution of the late added CR for ranking.

Within two business days following the return of the suggested rank, Qwest will tabulate the results by averaging the returned suggested ranks for the late added CR. Qwest will insert the late added CR into the Initial Prioritization List at the resulting point on the list and will renumber the remaining candidates on the list based on this insertion. Qwest will e-mail the newly resulting Initial Prioritization List to the CLECs. The results will be announced at the next scheduled CMP Monthly Meeting.

10.2.5 Withdrawal of Prioritized CRs

A CLEC or Qwest may elect to withdraw a CR that has been prioritized for an OSS release. This process may be invoked at any time between the prioritization process and the commitment for the release. Qwest will determine its ability to work additional candidates for the release based upon the timing of the withdrawal request. After commitment, a CLEC or Qwest could request

the CR be withdrawn, however, the withdrawal of the candidate may not be feasible based upon the development status at the time of the withdrawal request. The process will be as follows:

The originating CLEC or Qwest will submit a written request to the Qwest Systems CMP Manager indicating that they wish to withdraw the CR. This notification must be sent no later than 21 calendar days prior to the monthly Systems CMP meeting at which the request will be discussed. The written request must contain:

- the CR number
- the CR title
- an explanation of why the originator wishes to withdraw the CR

Within 2 business days after receipt of the request to withdraw the CR the Systems CMP Manager will notify, in writing, all of the CLECs that submitted a prioritization ranking. The subject line will note "INTENT TO WITHDRAW PRIORITIZED CR [number]." The notice will include

- the CR number
- the CR title,
- the ranking that it received from the prioritization,
- the explanation of why the originator wishes to withdraw the CR

If a CLEC or Qwest disagrees with the withdrawal of the CR from the release, they have the option to assume sponsorship of that CR. They may do so by notifying the Systems CMP Manager in writing of their intent to assume sponsorship of the CR within 5 business days after the Systems CMP Manager has sent the intent to withdraw e-mail. If the Systems CMP Manager receives no response within 5 business days, then the CR will be withdrawn. The new status will be reviewed in the next monthly Systems CMP meeting.

10.3 Special Change Request Process (SCRP)

In the event that a Systems CR is not ranked high enough in prioritization for inclusion in the next Release, or as otherwise provided in the CMP, the CR originator may elect to invoke the CMP Special Change Request Process (SCRP) as described in this section.

The SCRCP may be requested up to five (5) calendar days after prioritization results are posted. However, the SCRCP does not supercede the process defined in Section 5.0 (Change Request Initiation Process).

The foregoing process applies to Qwest and CLEC originated CRs. In the event a CR is submitted through this process, Qwest agrees that it will not divert IT resources available to work on the CMP systems CRs, to support the SCRCP request. Qwest will have to apply additional resources to, and track, the additional work required for the CR it seeks to implement through the SCRCP.

All time intervals within which a response is required from one Party to another under this section are maximum time intervals. Each Party agrees that it will provide all responses in writing to the other Party as soon as the Party has the information and analysis required to respond, even if the time interval stated herein for a response is not over.

10.3.1 SCRP Request From

To invoke the SCRP, the CR originator must send an e-mail to the Qwest CMP SCRP mailbox (cmpesc@qwest.com). The subject line of the e-mail message must include:

- “SCRP FORM”
- CR originator’s company name
- CR number and title

The text of the e-mail message must include:

- Description of the CR
- A completed SCRP Form (See Appendix E)
- A single point of contact for the SCRP request including:
 - Primary requestor’s name and company
 - Phone number
 - E-mail address
- Circumstances which have necessitated the invocation of the SCRP
- Desired implementation date
- If more than one company is making the SCRP request, the names and point of contact information for the other requesting companies.

10.3.2 Qwest Acknowledges Receipt with a Confirmation E-mail

Within two (2) business days following receipt of the SCRP e-mail, Qwest will acknowledge receipt of the complete SCRP e-mail with a confirmation e-mail and advise the SCRP Requestor of any missing information needed for Qwest to process and analyze the request. When the SCRP e-mail is complete, the confirmation e-mail will include:

- Date and time of receipt of complete SCRP e-mail
- Date and time of confirmation e-mail
- SCRP title and number
- The name, telephone number and e-mail address of the Qwest contact assigned to process the SCRP
- Amount of the non-refundable Processing Fee as specified in Section 9.3.8 below.

10.3.3 Process Fee Invoice

Within one (1) business day of sending the confirmation email Qwest will bill the SCRP Requestor a non-refundable Processing Fee as specified in Section 9.3.8 below.

10.3.4 SCRP Review Meeting

Within ten (10) business days after the confirmation e-mail, Qwest will schedule and hold a review meeting with the SCRP Requestor to review Qwest’s analysis of the request.

10.3.5 Preliminary SCRP Quote and Review

During business and systems requirements analysis, Qwest will review the SCRP request to determine if it has any affinities with CRs packaged for the targeted OSS Interface release. As

soon as feasible, but in any case within thirty (30) business days, after receipt of a completed SCRП form, Qwest will schedule and hold a meeting with the SCRП Requestor to provide and review:

- An estimated Preliminary SCRП quote. The SCRП quote will, at a minimum, include the following information:
 - A description of the work to be performed
 - Estimated Development costs with a cap on cost
 - Targeted release
 - An estimate of the terms and conditions surrounding the firm SCRП quote. (If the estimate increases before Qwest issues the Firm SCRП Quote, Qwest will communicate the cost increases to the SCRП Requestor. The SCRП Requestor must comply with payment terms as outlined in Section 9.3.7 before Qwest proceeds with the request.)
- An invoice covering the business and systems requirements analysis
 - Payment for this invoice is due no later than 30 calendar days following Qwest written issuance of the Preliminary Quote. Qwest will not proceed with further development in support of the SCRП Request until the business and systems analysis and processing invoices are paid.

The SCRП Requestor has ten (10) business days, upon receipt of the SCRП quote, to either agree to purchase under the quoted price or cancel the SCRП request.

10.3.5.1 SCRП Requestor Accepts the Preliminary Quote and Decision for Qwest to Proceed

If the SCRП Requestor accepts the SCRП Preliminary Quote, the SCRП Requestor must send an e-mail to Qwest with the following information:

The subject line of the e-mail message must include:

- “SCRП PRELIMINARY QUOTE ACCEPTED”
- CR originator’s company name
- CR number and title

The text of the e-mail message must include:

- Statement of accepting SCRП Preliminary Quote, targeted OSS Interface Release date, and terms and conditions
- CR originator’s name, phone number, and e-mail address

10.3.5.2 SCRП Requestor Asks to Change the SCRП Request

If the SCRП Requestor decides to modify the SCRП request after Qwest provides the preliminary SCRП Quote, the requestor must submit a written request for change to the assigned Qwest manager . If changes are acceptable to Qwest, Qwest will notify the SCRП Requestor by e-mail within five (5) business days after receipt of such request for a change with a revised preliminary SCRП Quote, if applicable. The SCRП Requestor must inform Qwest, in writing, within five (5) business days, if the modified SCRП quote is acceptable, further changes are required, or the SCRП request is cancelled.

10.3.5.3 SCRP Requestor Cancels the SCRP Request

The last point at which a SCRP Request may be cancelled is at the CMP Meeting at which Qwest presents the CRs that Qwest has committed in the release. Otherwise, the request will be implemented with the release and the SCRP Requestor is obligated to pay the full amount of the firm quote consistent with the payment schedule described below in Section 10.3.7.

10.3.6 Firm SCRP Quote and Review

Qwest will provide the SCRP Requestor a final and Firm SCRP Quote after the completion of business requirements, systems requirements and packaging of the OSS Interface Release, and when Qwest commits CRs to the specific OSS Interface Release.

Qwest will send an e-mail to the SCRP Requestor with the following information:

The subject line of the e-mail message must include:

- “FIRM SCRP QUOTE”
- CR originator’s company name
- CR number and title

The text of the e-mail message must include:

- Final SCRP quote and terms and conditions
- Committed implementation date, or OSS Interface Release
- Qwest contact name, phone number, and e-mail address

No less than ten (10) days following issuance of the Firm SCRP Quote Qwest will schedule and hold a meeting to review the quote. At this meeting Qwest will review the elements of the Firm Quote and the firm Release Date of the Targeted Release.

10.3.7 Payment Schedule

The SCRP Requestor must pay 50% of the Firm SCRP Quote no more than ten (10) calendar days following the scheduled release date and the remaining 50% of the Firm SCRP Quote within 30 calendar days after the scheduled release date.

10.3.8 Applicable SCRP Charges

This section describes the different costs for a SCRP request.

- Processing Fee – a one-time flat fee that must be paid within 30 calendar days after the Qwest-SCRP Requestor meeting to prepare the SCRP form. This fee is non-refundable and is treated separately from those charges for development and implementation as described under “Charges for the SCRP Request” below.
- Charges for Business and Systems Requirements - These charges include the costs of developing business and systems requirements.
- Charges for the Development of the SCRP Request – These charges, included in the Preliminary and Firm SCRP Quotes, including labor charges, time and capital costs incurred as a result of developing code and performing testing.

11.0 APPLICATION-TO-APPLICATION INTERFACE TESTING

If CLEC is using an application-to-application interface, CLEC must work with Qwest to certify the business scenarios that CLEC will be using in order to ensure successful transaction processing in production. If multiple CLECs are using a service bureau provider, the service bureau provider need only be certified for the first participating CLEC; subsequent CLECs using the service bureau provider need not be certified. Qwest and CLEC shall mutually agree to the business scenarios for which CLEC requires certification. Certification will be granted for the specified release of the application-to-application interface. If CLEC is certifying multiple products or services, CLEC has the option of certifying those products or services serially or in parallel if technically feasible.

New releases of the application-to-application interface may require re-certification of some or all business scenarios. A determination as to the need for re-certification will be made by the Qwest coordinator in conjunction with the release manager of each release. Notice of the need for re-certification will be provided to CLEC as the new release is implemented. The suite of re-certification test scenarios will be provided to CLEC with the initial and final Technical Specifications. If CLEC is certifying multiple products or services, CLEC has the option of certifying those products or services serially or in parallel, if technically feasible. If multiple CLECs are using a service bureau provider, the service bureau provider need only be re-certified for the first participating CLEC; subsequent CLECs using the service bureau provider need not be re-certified.

Qwest provides a separate Customer Test Environment (CTE) for the testing of transaction based application-to-application interfaces for pre-order, order, and maintenance/repair. The CTE will be developed for each major release and updated for each point release that has changes that were disclosed but not implemented as part of the major release. Qwest will provide test files for batch/file interfaces (e.g. billing). The CTE for Pre-order and Order currently includes:

- Stand Alone Test Environment (SATE)
- Interoperability Testing
- Controlled Production Testing

The CTE for Maintenance and Repair currently includes:

- CMIP Interface Test Environment (MEDIACC)

Qwest provides initial implementation testing [intended for those CLECs that are not currently in production or that want to test new ordering or pre-ordering transactions for which they have not been through testing – move to Terms], and migration testing (from one release to the next) for all types of OSS Interface change requests. Controlled Production Testing is also provided for Pre-Order and Order. Such testing provides the opportunity to test the code associated with those OSS Interface exchange requests. The CTE will also provide the opportunity for regression testing of OSS Interface functionality.

11.1 Testing Process

Qwest will send an industry notification, including testing schedules (see Section 8.0 – Changes to Existing OSS Interfaces), to CLECs so they may determine their intent to participate in the test. CLECs wishing to test with Qwest must participate in at least one joint planning session and determine:

- Connectivity (required)
- Firewall and Protocol Testing (required)
- Controlled Production (required)
- Production Turn-up (required)
- Test Schedule (required)

A joint CLEC-Qwest test plan may also include some or all of the following based on type of testing requested:

- Requirements Review
- Test Data Development
- Progression Testing Phase

Qwest will communicate any agreed upon changes to the test schedule. CLECs are responsible for establishing and maintaining connectivity to the CTE.

Provided a CLEC uses the same software components and similar connectivity configuration as it uses in production, the CLEC should, in general, experience response times similar to production. However, this environment is not intended for volume testing. The CTE contains the appropriate applications for pre-ordering and Local Service Request (LSR) ordering up to but not including the service order processor. Qwest intends to include the service order processor as part of the SATE component of the CTE by the end of May, 2002. Production code problems identified in the test environment will be resolved by using the Production Support process as outlined in Section 12.0.

12.0 PRODUCTION SUPPORT

12.1 Notification of Planned Outages

Planned Outages are reserved times for scheduled maintenance to Operations Support Systems (OSS). Qwest sends associated Notifications to all CLECs. Planned Outage Notifications must include:

- Identification of the subject OSS.
- Description of the scheduled OSS maintenance activity.
- Impact to the CLECs (e.g. geographic area, products affected, system implications, and business implications).
- Scheduled date and scheduled start and stop times.
- Work around, if applicable.
- Qwest contact for more information on the scheduled OSS maintenance activity.

Planned Outage Notifications will be sent to CLECs and appropriate Qwest personnel within 2 days after the scheduling of the OSS maintenance activity.

12.2 Newly Deployed OSS Interface Release

Following the release production date of an OSS interface change, Qwest will use production procedures for maintenance of software as outlined below. Problems encountered by the CLEC should be reported to the IT Wholesale Systems Help Desk (IT Help Desk). Qwest will monitor, track, and address troubles reported by CLECs or identified by Qwest. Problems reported will be known as IT Trouble Tickets. A week after the deployment of an IMA Release into production, Qwest will host a conference call with the CLECs to review any identified problems and answer any questions pertaining to the newly deployed software. Qwest will follow CMP process for documenting the meeting (includes issues/action items and status/solution). Issues will be addressed with specific CLECs and results/status will be reviewed at the next Monthly OSS CMP Meeting.

12.3 Request for a Production Support Change

The IT Help Desk supports Competitive Local Exchange Carriers who have questions regarding connectivity, outputs, and system outages. The IT Help Desk serves as the first point of contact for reporting trouble. If the IT Help Desk is unable to assist the CLEC, it will refer information to the proper subject matter expert, also known as Tier 2 or Tier 3 support, who may call the CLEC directly. Often, however, an IT Help Desk representative will contact the CLEC to provide information or to confirm resolution of the trouble ticket.

Qwest will assign each CLEC-generated and Qwest-generated IT Trouble ticket a Severity Level 1 to 4, as defined in Section 12.5. Severity 1 and Severity 2 IT trouble tickets will be implemented immediately by means of an emergency release of process, software or documentation (known as a patch). If Qwest and CLEC deem implementation is not timely, and a work around exists or can be developed, Qwest will implement the work around in the interim. Severity 3 and Severity 4 IT trouble tickets may be implemented when appropriate taking into

consideration upcoming patches, major releases and point releases and any synergies that exist with work being done in the upcoming patches, major releases and point releases.

The first time a trouble is reported by Qwest or CLEC, the Qwest IT Help Desk will assign a IT Trouble Ticket tracking number, which will be communicated to the CLEC at the time the CLEC reports the trouble. The affected CLEC(s) and Qwest will attempt to reach consensus on resolution of the problem and closing the IT Trouble Ticket. If no consensus is reached, any party may use the Technical Escalation Process. When the IT Trouble Ticket has been closed, Qwest will notify CLECs with one of the following disposition codes:

- No Trouble Found – to be used when Qwest investigation indicates that no trouble exists in Qwest systems.
- Trouble to be Resolved in Patch – to be used when the IT Trouble Ticket will be resolved in a patch. Qwest will provide a date for implementation of the patch. This is typically applied to Severity 1 and Severity 2 troubles, although Severity 3 and Severity 4 troubles may be resolved in a patch where synergies exist.
- CLEC Should Submit CMP CR – to be used when Qwest’s investigation indicates that the System is working pursuant to the Technical Specifications (unless the Technical Specifications are incorrect), and that the IT Trouble Ticket is requesting a systems change that should be submitted as a CMP CR.
- Date TBD – to be used when the IT Trouble Ticket is not scheduled to be resolved in a patch or change, but Qwest may resolve in a patch, release, or otherwise, if possible where synergies exist. This disposition is applied to Severity 3 and Severity 4 troubles.

Qwest will track "Date TBD" trouble tickets and report status and resolution of these trouble tickets and associated systems work on its CMP website. The status of these trouble tickets will be regularly discussed in CMP meetings.

For "Date TBD" trouble tickets, either Qwest or a CLEC may initiate the Change Request to correct the problem. (See Section 5.0 for CR Initiation.) If the initiating party knows that the CR relates to a trouble ticket, it will identify the trouble ticket number on the CR.

Instances where Qwest or CLECs misinterpret Technical Specifications and/or business rules must be addressed on a case-by-case basis. All parties will take all reasonable steps to ensure that any disagreements regarding the interpretation of a new or modified OSS Interface are identified and resolved during the change management review of the change request.

12.4 Reporting Trouble to IT

Qwest will open a trouble ticket at the time the trouble is first reported by CLEC or detected by Qwest. The ITWSHD Tier 1 will communicate the ticket number to the CLEC at the time the trouble is reported.

If a ticket has been opened, and subsequent to the ticket creation, CLECs call in on the same problem, and the ITWSHD recognizes that it is the same problem, a new ticket is not created. The ITWSHD documents each subsequent call in the primary IT trouble ticket.

If one or more CLECs call in on the same problem, but it is not recognized as the same problem, one or more tickets may be created. When the problem is recognized as the same, one of the tickets becomes the primary ticket, and the other tickets are linked to the primary

ticket. The ITWSHD provides the primary ticket number to other reporting CLECs. A CLEC can request its ticket be linked to an already existing open IT ticket belonging to another CLEC. When the problem is closed, the primary and all related tickets will be closed.

12.4.1 Systems Problem Requiring a Workaround

If a CLEC is experiencing problems with Qwest because of a system “issue”, the CLEC will report the trouble to the ITWSHD. The ITWSHD will create a trouble ticket as outlined above.

The ITWSHD Tier 1 will refer the ticket to the IT Tier 2 or 3 resolution process. If, during the resolution process, the Tier 2 or 3 resolution team determines that a workaround is required ITWSHD (with IT Tier 2 or 3 on the line, as appropriate) will contact the CLEC to develop an understanding of how the problem is impacting the CLEC. If requested and available, the CLEC will provide information regarding details of the problem, e.g., reject notices, LSRs, TNs or circuit numbers. Upon understanding the problem, the IT Tier 1 agent, with the CLEC on the line, will contact the ISC Help Desk and open a Call Center Database Ticket. The IT Tier 2 or 3 resolution team along with the WSD Tier 2 team, and other appropriate SMEs, (Resolution Team) will develop a proposed work around. The WSD Tier 2 team will work collaboratively with the CLEC(s) reporting the issue to finalize the work around. The ITWSHD will provide the CLEC and the WSD Tier 2 team with the IT Trouble Ticket number in order to cross-reference it with the Call Center Database Ticket. The ITWSHD will also record the Call Center Database Ticket number on the IT Trouble Ticket. The CLEC will provide both teams with primary contact information. If the CLEC and Qwest cannot agree upon the work around solution, the CLEC can use either the Technical Escalation process or escalate to the WSD Tiers, as appropriate. If a work around is established, see Section 12.8.X. Qwest will use its best efforts to retain the CLEC’s requested due dates, regardless of whether a work around is required.

12.5 Severity Levels

Severity level is a means of assessing and documenting the impact of the loss of functionality to CLEC(s) and impact to the CLEC’s business. The severity level gives restoration or repair priority to problems causing the greatest impact to CLEC(s) or its business.

Guidelines for determining severity levels are listed below. Severity level may be determined by one or more of the listed bullet items under each Severity Level (the list is not exhaustive). Examples of some trouble ticket situations follow. Please keep in mind these are guidelines, and each situation is unique. The IT Help Desk representative, based on discussion with the CLEC, will make the determination of the severity level and will communicate the severity level to the CLEC at the time the CLEC reports the trouble. If the CLEC disagrees with the severity level assigned by the IT Help Desk personnel, the CLEC may escalate using the Technical Escalation Process.

Severity 1: Critical Impact

- Critical.
- High visibility.
- A large number of orders or CLECs are affected.
- A single CLEC cannot submit its business transactions.

- Affects online commitment.
- Production or cycle stopped – priority batch commitment missed.
- Major impact on revenue.
- Major component not available for use.
- Many and/or major files lost.
- Major loss of functionality.
- Problem can not be bypassed.
- No viable or productive work around available.

Examples:

- Major network backbone outage without redundancy.
- Environmental problems causing multiple system failures.
- Large number of service or other work order commitments missed.
- A Software Defect in an edit which prevents any orders from being submitted.

Severity 2: Serious Impact

- Serious.
- Moderate visibility.
- Moderate to large number of CLECs, or orders affected.
- Potentially affects online commitment.
- Serious slow response times.
- Serious loss of functionality.
- Potentially affects production – potential miss of priority batch commitment.
- Moderate impact on revenue.
- Limited use of product or component.
- Component continues to fail. Intermittently down for short periods, but repetitive.
- Few or small files lost.
- Problems may have a possible bypass; the bypass must be acceptable to CLECs.
- Major access down, but a partial backup exists.

Examples:

- A single company, large number of orders impacted
- Frequent intermittent logoffs.
- Service and/or other work order commitments delayed or missed.

Severity 3: Moderate Impact

- Low to medium visibility.
- Low CLEC, or low order impact.
- Low impact on revenue.
- Limited use of product or component.
- Single CLEC device affected.
- Minimal loss of functionality.
- Problem may be bypassed; redundancy in place. Bypass must be acceptable to CLECs.
- Automated workaround in place and known. Workaround must be acceptable to CLECs.

Example:

- Hardware errors, no impact yet.

Severity 4: Minimal Impact

- Low or no visibility.
- No direct impact on CLEC.
- Few functions impaired.
- Problem can be bypassed. Bypass must be acceptable to CLECs.
- System resource low; no impact yet.
- Preventative maintenance request.

Examples:

- Misleading, unclear system messages causing confusion for users.
- Device or software regularly has to be reset, but continues to work.

12.6 Status Notification for IT Trouble Tickets

There are two types of status notifications for IT Trouble Tickets:

- Ticket Notifications: for tickets that relate to only one reporting CLEC
- Event Notifications: for tickets that relate to more than one CLEC or for reported troubles that Qwest believes will impact more than one CLEC
- Event Notifications are sent by Qwest to all CLECs who subscribe to the IT Help Desk. Event Notifications will include ticket status (e.g. open, no change, resolved) and as much of the following information as is known to Qwest at the time the notice is sent:
 - Description of the problem
 - Impact to the CLECs (e.g. geographic area, products affected, business implications)
 - Estimated resolution date and time if known
 - Resolution if known
 - Severity level
 - Trouble ticket number(s), date and time
 - Work around if defined, including the Call Center Database Reference Ticket number
 - Qwest contact for more information on the problem
 - System affected
 - Escalation information as available

Both types of notifications will be sent to the CLECs and appropriate Qwest personnel within the time frame set forth in the table below and will include all related system trouble ticket number(s).

12.7 Notification Intervals

Notification Intervals are based on the severity level of the ticket. "Notification Interval for any Change in Status" means that a notification will be sent out within the time specified from the time a change in status occurs. "Notification Interval for No Change in Status" means that a notification will be sent out on a recurring basis within the time specified from the last notification when no change in status has occurred, until resolution. "Notification Interval upon Resolution" means that a notification will be sent out within the time specified from the resolution of the problem.

Notification will be provided during the IT Help Desk normal hours of operation. Qwest will continue to work severity 1 problems outside of Help Desk hours of operation which are Monday-Friday 6:00 a.m. - 8:00 p.m. (MT) and Saturday 7:00 a.m. - 3:00 p.m. (MT), and will communicate with the CLEC(s) as needed. A severity 2 problem may be worked outside the IT Help Desk normal hours of operation on a case-by-case basis.

The chart below indicates the response intervals a CLEC can expect to receive after reporting a trouble ticket to the IT Help Desk.

Severity Level of Ticket	Notification interval for initial ticket	Notification Interval for any Change in Status	Notification Interval for No Change in Status	Notification Interval upon Resolution
Severity Level 1	Immediate acceptance	Within 1 hour	1 hour	Within 1 hour
Severity Level 2	Immediate acceptance	Within 1 hour	1 hour	Within 1 hour
Severity Level 3	Immediate acceptance	Within 4 hours	48 hours	Within 4 hours
Severity Level 4	Immediate acceptance	Within 8 hours	48 hours	Within 8 hours

12.8 Process Production Support

Process troubles encountered by CLECs should be reported to the ISC Help Desk (Tier 0). In some cases the Qwest Service Manager (Tier 3) may report the CLEC trouble to the ISC Help Desk. Tier 0 will open a Call Center Database Ticket for all reported troubles.

12.8.1 Reporting Trouble to the ISC

The ISC Help Desk (Tier 0) serves as the first point of contact for reporting troubles that appear process related. Qwest has seven Tiers in Wholesale Service Delivery (WSD) for process Production Support. References to escalation of process Production Support issues means escalation to one of these seven tiers. Contact information is available through the Service Manager (Tier 3). The Tiers in WSD are as follows:

- Tier 0 – ISC Help Desk
- Tier 1 – Customer Service Inquiry and Education (CSIE) Service Delivery Coordinator (SDC)
- Tier 2 – CSIE Center Coaches and Team Leaders, Duty Pager, Process Specialist
- Tier 3 - Service Manager
- Tier 4 – Senior Service Manager
- Tier 5 – Service Center Director
- Tier 6 – Service Center Senior Director

A CLEC may, at any point, escalate to any of the seven Tiers.

If a CLEC is experiencing troubles with Qwest because of a process issue, the CLEC will report the trouble to Tier 0. Tier 0 will attempt to resolve the trouble including determining whether the trouble is a process or systems issue. To facilitate this determination, upon request, the CLEC will provide, by facsimile or email, documentation regarding details of the trouble, e.g., reject notices, LSRs, TNs or circuit numbers if available. Tier 0 will create a Call Center Database Ticket with a two (2) hour response commitment (“out in 2 hour” status), and provide the ticket number to the CLEC. If Tier 0 determines that the trouble is a systems issue, they will follow the process described in Section 12.8.4. With respect to whether the trouble is a systems or process issue, a CLEC may escalate to Tier 1 before the Tier 0 follows the process outlined in Section 12.8.4.

If Tier 0 does not determine that the trouble is a systems issue or is not able to resolve the trouble, Tier 0 will offer the CLEC the option of either a warm transfer to Tier 1 (with the CLEC on the line), or have Qwest place the Call Center Database Ticket into the Tier 1 work queue. Tier 1 will then analyze the ticket and attempt to resolve the trouble or determine if the trouble is a systems or a process issue. If the trouble is a process issue, Tier 1 will notify the Tier 2 process specialist. Tier 2 process specialist will notify all call handling centers (Tier 0, Tier 1 and Tier 2 at each center) of the reported trouble and current status. If Tier 1 determines that the trouble is a systems issue, they will follow the process described in Section 12.8.4.

The reporting CLEC(s) and Qwest will attempt to reach consensus on resolution of the trouble. This resolution includes identification of processes to handle affected orders reported by the CLEC and orders affected but not reported. If Qwest and the CLEC determine that the trouble can be resolved in a timely manner, Qwest will status the CLEC every 2 hours by telephone,

unless otherwise agreed, until the trouble is resolved to the CLEC's satisfaction. If, at any point, the parties conclude that they are unable to resolve the trouble in a timely manner, the CLEC and Qwest will proceed to develop a work around, as described below. At any point, the reporting CLEC may elect to escalate the issue to a higher Tier.

Except in a work around situation, see Section 12.8.3, once the trouble is resolved and all affected orders have been identified and processed, Qwest will seek CLEC concurrence to close the ticket(s). If no consensus is reached, CLEC may escalate through the remaining Tiers.

After ticket closure, if the CLEC indicates that the issue is not resolved, the CLEC contacts Tier 2 and refers to the applicable ticket number. Tier 2 reviews the closed ticket, opens a new ticket, and cross references the closed ticket.

Qwest will use its best efforts to retain the CLEC's requested due dates.

12.8.2 Multiple Tickets

If one or more CLECs call in multiple tickets, but neither the CLECs nor Qwest recognize that the tickets stem from the same trouble, one or more tickets may be created.

Qwest will attempt to determine if multiple tickets are the result of the same process trouble. Also, after reporting a trouble to Tier 0, a CLEC may determine that the same problem exists for multiple orders and report the association to Tier 0. In either case, when the association is identified, Tier 0 will designate one ticket per CLEC as a primary ticket, cross-reference that CLEC's other tickets to its primary ticket and provide the primary ticket number to that CLEC. Tier 2 process specialist will advise the call handling centers (Tier 0, Tier 1 and Tier 2 at each center) and Service Managers (Tier 3) of the issue.

Once a primary ticket is designated for a CLEC, the CLEC need not open additional trouble tickets for the same type of trouble. Any additional trouble of the same type encountered by the CLEC may be reported directly to Tier 2 with reference to the primary ticket number.

Qwest will also analyze the issue to determine if other CLECs are impacted by the trouble. If other CLECs are impacted by the trouble, within 3 business hours after this determination, the Tier 2 process specialist will advise the call handling centers (Tier 0, Tier 1 and Tier 2 at each center) and the Service Managers (Tier 3) of the issue and the seven digit ticket number for the initial trouble ticket (Reference Ticket). At the same time, Qwest will also communicate information about the trouble, including the Reference Ticket number, to the impacted CLECs through the Event Notification process, as described in Section 12.6. If other CLECs experience a trouble that appears related to the Reference Ticket, the CLECs will open a trouble ticket with Tier 0 and provide the Reference Ticket number to assist in resolving the trouble.

12.8.3 Work Arounds

The reporting CLEC(s) and Qwest will attempt to reach consensus on whether a workaround is required and, if so, the nature of the work around. For example, a work around will provide a means to process affected orders reported by the CLEC, orders affected but not reported, and

any new orders that will be impacted by the trouble. If no consensus is reached, the CLEC may escalate through the remaining Tiers.

If a work around is developed, Tier 1 will advise the CLEC(s) and the Tier 2 process specialist will advise the call handling centers (Tier 0, Tier 1 and Tier 2 at each center) and the Service Manager (Tier 3) of the work around and the Reference Ticket number. Tier 1 will communicate with the CLEC(s) during this affected order processing period in the manner and according to the notification timelines established in Section 12.8.1. After the work around has been implemented, Tier 1 will contact the CLECs who have open tickets to notify them that the work around has been implemented and seek concurrence with the CLECs that the Call Center Database tickets can be closed. The closed Reference Ticket will describe the work around process. The work around will remain in place until the trouble is resolved and all affected orders have been identified and processed.

Once the work around has been implemented, the associated tickets are closed. After ticket closure, CLEC may continue to use the work around. If issues arise, CLEC may contact Tier 2 directly, identifying the Reference Ticket number. If a different CLEC experiences a trouble that appears to require the same work around, that CLEC will open a Call Center Data base ticket with Tier 0 and provide the Reference Ticket number for the work around.

12.8.4 Transfer Issue from WSD to ITWSHD

CLECs may report issues to the ISC Help Desk (Tier 0) that are later determined to be systems issues. Once the ISC Help Desk or higher WSD Tier determines that the issue is the result of a system error, that Tier will contact the CLEC and ask if the CLEC would like that Tier to contact the ITWSHD to report the system trouble. If the CLEC so requests, the Tier agent will contact the ITWSHD, report the trouble and communicate the Call Center Database Ticket to the ITWSHD agent with the CLEC on the line. The ITWSHD agent will provide the CLEC and the WSD agent with the IT Trouble Ticket number. The IT Trouble Ticket will be processed in accordance with the Systems Production Support provisions of Section 12.0.

12.9 Communications

When Call Center Database and IT Trouble Tickets are open regarding the same trouble, the IT and WSD organizations will communicate as follows. The WSD Tier 2 Process Specialists will be informed of the status of IT Trouble Tickets through ITWSHD system Event Notifications. Additionally, WSD Tier 2 has direct contact with the ITWSHD as a participant on the Resolution Team, as necessary. As the circumstances warrant, the WSD Tier 2 process specialist will advise the call handling centers (Tier 0, Tier 1 and Tier 2 at each center) and the Service Manager (Tier 3) of the information pertinent to ongoing resolution of the trouble.

13.0 TRAINING

Qwest will incorporate all substantive changes to existing Graphical User Interfaces (GUI), including the introduction of new GUI, into CLEC training programs. Qwest will execute CLEC training for pre-order, ordering, billing, and maintenance and repair GUI.

13.1 Introduction of a New GUI

Qwest will include a CLEC training schedule with the Introduction of a New GUI Release Notification issued no less than forty-five (45) calendar days prior to the Release Production date. Qwest will make available CLEC training beginning no less than twenty-one (21) calendar days prior to the Release Production Date. Web based training will remain available for the life of the release.

13.2 Changes to an Existing GUI

Qwest will include a CLEC training schedule with the Draft Release Notes issued no less than twenty-eight (28) calendar days prior to the Release Production date. Qwest will make available CLEC training beginning no less than twenty-one (21) calendar days prior to the Release Production date. Web based training will remain available for the life of the release.

CEMR training will not be available before the release but will be conducted for 90 days in the live environment after the Release Production date.

13.3 Product and Process Introductions and Changes Qwest may offer CLEC training for product and process introductions and changes based on the complexity of the introduction or change. This training is offered in many forms, but is most commonly offered in the following delivery methods: web-based, instructor-led, job aids, or conference calls.

14.0 ESCALATION PROCESS

14.1 Guidelines

- The escalation process will include items that are defined as within the CMP scope.
- The decision to escalate is left to the discretion of the CLEC, based on the severity of the missed or unaccepted response/resolution.
- Escalations may also involve issues related to CMP itself, including the administration of the CMP.
- The expectation is that escalation should occur only after change management procedures have occurred per the CMP.

14.2 Cycle

Item must be formally escalated as an e-mail sent to the Qwest CMP escalation e-mail address, http://www.qwest.com/wholesale/cmp/escalations_dispute.html.

- Subject line of the escalation e-mail must include:
 - CLEC Company name
 - "ESCALATION"
 - Change Request (CR) number and status, if applicable
- Content of e-mail must enclose appropriate supporting documentation, if applicable, and to the extent that the supporting documentation does not include the following information, the following must be provided:
 - Description of item being escalated
 - History of item
 - Reason for Escalation
 - Business need and impact
 - Desired CLEC resolution
 - CLEC contact information including Name, Title, Phone Number, and e-mail address
 - CLEC may request that impacted activities be stopped, continued or an interim solution be established.
- Qwest will acknowledge receipt of the complete escalation e-mail with an acknowledgement of the e-mail no later than the close of business of the following business day. If the escalation email does not contain the following specified information Qwest will notify the CLEC by the close of business on the following business day, identifying and requesting information that was not originally included. When the escalation email is complete, the acknowledgement email will include:
 - Date and time of escalation receipt
 - Date and time of acknowledgement email
 - Name, phone number and email address of the Qwest Director, or above, assigned to the escalation.
- Qwest will post escalated issue and any associated responses on the CMP web site within 1 business day of receipt of the complete escalation or response.
- Qwest will give notification that an escalation has been requested via the Industry Mail Out process
- Any other CLEC wishing to participate in the escalation must submit an e-mail notification to the escalation URL within one (1) business day of the mail out. The subject line of the e-mail must include the title of the escalated issue followed by "ESCALATION PARTICIPATION"
- Qwest will respond with a binding position email including supporting rationale as soon as practicable, but no later than:
 - For escalated CRs, seven (7) calendar days after sending the acknowledgment e-mail,.

- For all other escalations, fourteen (14) calendar days after sending the acknowledgment e-mail.
- The escalating CLEC will respond to Qwest within seven (7) calendar days with a binding position e-mail.
- When the escalation is closed, the resolution will be subject to the CMP.

15.0 DISPUTE RESOLUTION PROCESS

CLECs and Qwest will work together in good faith to resolve any issue brought before the CMP. In the event that an impasse issue develops, a party may pursue the dispute resolution processes set forth below: Item must be formally noticed as an e-mail sent to the Qwest CMP Dispute Resolution e-mail address, http://www.qwest.com/wholesale/cmp/escalations_dispute.html. Subject line of the e-mail must include:

- CLEC Company name
- “Dispute Resolution”
- Change Request (CR) number and status, if applicable
- Content of e-mail must enclose appropriate supporting documentation, if applicable, and to the extent that the supporting documentation does not include the following information, the following must be provided:
 - Description of item
 - History of item
 - Reason for Escalation
 - Business need and impact
 - Desired CLEC resolution
 - CLEC contact information including Name, Title, Phone Number, and e-mail address
 - Qwest will acknowledge receipt of the complete Dispute Resolution e-mail within one (1) business day
- Qwest or any CLEC may suggest that the issue be resolved through an Alternative Dispute Resolution (ADR) process, such as arbitration or mediation using the American Arbitration Association (AAA) or other rules. If the parties agree to use an ADR process and agree upon the process and rules to be used, including whether the results of the ADR process are binding, the dispute will be resolved through the agreed-upon ADR process.
- Without the necessity for a prior ADR Process, Qwest or any CLEC may submit the issue, following the commission's established procedures, with the appropriate regulatory agency requesting resolution of the dispute. This provision is not intended to change the scope of any regulatory agency's authority with regard to Qwest or the CLECs.

This process does not limit any party's right to seek remedies in a regulatory or legal arena at any time.

16.0 EXCEPTION PROCESS

Qwest and CLECs recognize the need to allow occasional exceptions to the CMP described herein. Extenuating circumstances affecting Qwest or the CLECs may warrant deviation from the CMP. An exception request will be addressed on a case-by-case basis where Qwest and CLECs may decide to handle the exception request outside of the established CMP. An exception request must be presented to the CMP community for acceptance in accordance with this section to determine if the request shall be treated as an exception.

16.1 Exception Initiation and Acknowledgement

If Qwest or a CLEC wishes that any request within the scope of CMP be handled on an exception basis, the party who makes such a request will issue an exception request ("Exception Request") by email to the CMP Manager. Exception Requests will be submitted on a CR form. If the proposed change would not normally be submitted as a CR, the requestor must complete the following sections of the form: date submitted, company, originator, proprietary (if applicable), optional available dates/times for meetings, area of request, description of exception requested. The description of the exception must contain the information listed in Section 1.1.1.

16.1.1 Requestor Submits An Exception Request by Email to CMP Manager

The Exception Requestor must send an email to the CMP Manager with "EXCEPTION" in the subject line. The text of the request must contain the following information:

- Change Request number of an existing Change Request or a completed Change Request form (See Section 5.0)
- Description of the request with good cause for seeking an exception
- Desired outcome, (e.g., timeframe or targeted release)
- Supporting documentation
- Primary contact information
- Whether the Requestor wishes to have the request considered at the next monthly CMP meeting, or requests an emergency call/meeting pursuant to Section 16.2 prior to the next monthly CMP meeting
- If a CLEC requests an emergency call/meeting, the CLEC should indicate whether it desires a pre-meeting with Qwest, including the CLEC's desire to have certain Qwest subject matter experts attend the pre-meeting and/or emergency call/meeting.

16.1.2 Tracking of An Exception Request

Exception Requests will be identified by adding the suffix "EX" to the CR number.

Within one (1) business day after receipt of an Exception Request, Qwest's CMP Manager will acknowledge receipt of the Exception Request by email to the Requestor. The CMP Manager will include in the acknowledgement an indication of whether an emergency call/meeting and pre-meeting will be scheduled. If an emergency call/meeting is not requested, the Exception change request will be presented to the CMP community as described in Section 16.3 below. The acknowledgement will also include the CR or tracking number.

16.2 Emergency Call/Meeting Notice to Discuss Exception Request

Within three (3) business days after acknowledging receipt of the request, if an emergency call/meeting is requested, the CMP Manager will issue a notice to the CMP community for an emergency call/meeting (the "Exception Meeting Notice"). The emergency call/meeting shall be held on a date agreed to by the Requestor, provided that it shall not be held less than five (5) business days after issuance of the Exception Meeting Notice. The subject line of the Exception Meeting Notice must uniquely identify this as an exception.

The content of the Exception Meeting Notice will include:

- Requestor
- Logistics for call/meeting
- Agenda
- Change Request number on which the exception is sought
- Description of the request with good cause for seeking an exception
- Desired outcome (e.g., timeframe or targeted release)
- Supporting documentation
- Primary contact information
- A clear statement that a decision is required to accept, or decline this request as an Exception on this emergency call/meeting.

16.2.1 Pre-Meeting

If a pre-meeting is requested, Qwest shall conduct such a meeting with the Exception Requestor, Qwest SMEs, and specially requested Qwest personnel, or equivalent, prior to holding the Emergency call/meeting. The purpose of the pre-meeting is to enable Qwest to understand the request, to determine the additional subject matter experts to invite to participate on the Emergency call/meeting and to commence development of a proposal to address the Exception Request.

16.2.2 Conduct Emergency Call/Meeting

Qwest will conduct the Emergency call/meeting to allow the Requestor to clarify the Exception Request. The Exception Requestor shall present the request and provide good cause as to why such a request should be treated as an exception. Qwest and CLECs present will be given the opportunity to comment on the request. Discussion may also include substantive issues and potential solutions, and schedules for subsequent activities (e.g., meeting, deliverables, milestones, and implementation dates). After the discussion, Qwest will conduct a vote as described in Section 16.4.1. If the vote is in favor of an exception, the parties will agree to and document a schedule for subsequent activities.

Qwest will write, distribute and post minutes no later than 5 business days after the Emergency call/meeting. The minutes will include the disposition and schedule of the Exception Request.

16.3 Notice of Exception Request Discussion and Vote At Upcoming CMP Meeting

If an Emergency call/meeting is not requested by the Exception Requestor, Qwest will notify within 3 business days after acknowledging receipt of the request the CLEC community by email that an Exception Request has been received by the CMP Manager. The subject line of the notice shall identify that this is an exception request ("EXCEPTION"). The notice content shall include:

- Requestor
- Change Request number on which the exception is sought
- Description of the request with good cause for seeking an exception
- Desired outcome (e.g., timeframe or targeted release)
- Supporting documentation
- A clear statement that this request will be discussed and a decision is required to accept, or decline this request as an Exception, at the upcoming CMP meeting

16.4 Discussion and Vote Taken At the CMP Meeting

If an Emergency call/meeting is not requested, Qwest will note on the agenda of the next CMP Meeting that an Exception Request has been submitted, and that a decision is required to accept or decline this request as an Exception. Qwest will include the Exception Request and supporting documentation as part of the CMP meeting distribution package.

The Exception Requestor shall present the request and provide good cause as to why such a request should be treated as an exception. Qwest and CLECs present will be given the opportunity to comment on the request. Discussion may also include substantive issues and potential solutions, and schedules for subsequent activities (e.g., meeting, deliverables, milestones, and implementation dates). After the discussion, Qwest will conduct a vote as described in Section 16.4.1. If the vote is in favor of an exception, the parties will agree to and document a schedule for subsequent activities.

16.4.1 Vote on Exception Request

A vote on whether an Exception Request will be handled on an exception basis will take place at the Emergency Call/Meeting, if one is held (See Section 1.2.1). If an Emergency Call/Meeting is not held, the vote will be taken at the CMP Meeting (See Section 1.4). The standards for determining whether a request should be handled on an exception basis are as follows:

- If the Exception Request is for a general change to the established CMP timelines without setting forth specific dates, a two-thirds majority vote will be required.
- If the Exception Request is for changes to CMP timelines and sets forth specific dates for completion of tasks, a two-thirds majority vote will be required unless Qwest or a CLEC demonstrate, with substantiating information, that one of the criteria for denial set forth in Sections 5.1.3 or 5.3 is legitimately applicable. If one of the criteria for denial will cause such an exception request to be rejected, the requestor may withdraw the specific dates from its exception request at the meeting where it is discussed, in order to have the two thirds majority vote apply to the request.
- If the Exception Request seeks to alter any part of the CMP other than the established timelines, unanimous agreement will be required.

Voting will be conducted pursuant to Section XX (voting section). The votes called for above are taken only to determine whether the Exception Request will be handled on an exception basis. The requesting party may still pursue its desired change through the established CMP.

Any party that disagrees with results of a vote may initiate dispute resolution pursuant to the CMP Dispute Resolution provisions.

16.5 Exception Request Disposition Notification

Qwest will issue a disposition notification within five (5) business days after the close of the Emergency call/meeting, or the CMP Meeting, at which the vote was taken. The disposition notification will be posted on the web site.

16.6 Processing of the Exception Disposition

If the outcome of the vote is to treat the proposed change as an Exception, then Qwest may proceed with the agreed to disposition and schedule. If the outcome of the vote is not to treat the proposed change as an Exception, the Originator may withdraw the Exception designation and continue to pursue its change under the established CMP. The Originator of the change may also withdraw the change and discontinue pursuit of the requested change.

APPENDIX A: SAMPLE - IMA 11.0 RANK ELIGIBLE CRS

#	CR Number	Interface	Submit Date	Company	Status	Title	Shirt Size	Est LOE Min	Est LOE Max	CR Presenter	Ranking Note
Category A: Not Rank Eligible											
1	14886	IMA Common	9/28/01	Qwest	Pending Withdrawal	Pre-order Transaction: Due Date availability & standard Intervals	Extra Large	5501	8000	Winston, Connie	Category A: Not Rank Eligible
2	23943	IMA Common	9/28/01	Qwest	Pending Withdrawal	Shared Distribution Loop- Long Term	Large	3001	5500	Winston, Connie	Category A: Not Rank Eligible
3	25505	IMA Common	9/28/01	Qwest	Pending Withdrawal	Line Splitting for UNE-P accounts	Large	3001	5500	Winston, Connie	Category A: Not Rank Eligible
4	25591	IMA Common	9/26/01	Qwest	Pending Withdrawal	Flowthrough validate LPIC LSR Entries	Medium	751	3000	Winston, Connie	Category A: Not Rank Eligible
5	25800	IMA Common	9/28/01	Qwest	Pending Withdrawal	Add New Auto Push Statuses	Medium	751	3000	Winston, Connie	Category A: Not Rank Eligible
6	27751	IMA Common	9/28/01	Qwest	Pending Withdrawal	Intrabuilding Cable.	Large	3001	5500	Winston, Connie	Category A: Not Rank Eligible
7	27756	IMA Common	9/26/01	Qwest	Pending Withdrawal	Cancellation Remarks	Small	201	750	Winston, Connie	Category A: Not Rank Eligible
Category B: Above the Line											
1	SCR013002-6	IMA Common	1/30/02	Qwest	Clarification	PID Impact - PO-2B: Unbundled Loop and Local Number Portability Edits	Large	3001	5500	Martain, Jill	Category B: Above the Line
2	SCR013002-7	IMA Common	1/30/02	Qwest	Clarification	PID Impact - PO-2B: Resale POTS Edits	Large	3001	5500	Martain, Jill	Category B: Above the Line
Category C: Rank Eligible											
1	24652	IMA Common	9/28/01	Qwest	Presented	Unbundled DID/PBX Trunk Port Facility move from LS to PS	Medium	751	3000	Winston, Connie	Category C: Rank Eligible
2	25091	IMA Common	9/26/01	Qwest	Presented	DSL Flowthrough - Re-Branding	Large	3001	5500	Winston, Connie	Category C: Rank Eligible
3	26636	IMA Common	9/28/01	Qwest	Presented	Shared Loop Enhancements	Medium	751	3000	Winston, Connie	Category C: Rank Eligible
4	30212	IMA Common	9/28/01	Qwest	Presented	Add New UNE-P PAL to IMA	Large	3001	5500	Winston, Connie	Category C: Rank Eligible
5	30215	IMA Common	10/23/01	Qwest	Presented	Wholesale Local Exchange Freeze	Large	3001	5500	Winston, Connie	Category C: Rank Eligible
6	31766	IMA Common	9/28/01	Qwest	Presented	Reject Duplicate LSRs	Medium	751	3000	Martain, Jill	Category C: Rank Eligible
7	5043011	IMA GUI	8/31/00	Eschelon	Presented	Add an online glossary of the field title abbreviations to help menu of IMA GUI	Medium	751	3000	Eschelon	Category C: Rank Eligible

APPENDIX B: SAMPLE - IMA 11.0 INITIAL PRIORITIZATION FORM

Assigned Point Value (see instructions)	#	CR Number	Title	Company	Interface	Products Impacted	Shirt Size	Est LOE Min	Est LOE Max
	1	24652	Unbundled DID/PBX Trunk Port Facility move from LS to PS	Qwest	IMA Common	Unbundled PID/PBX Trunk Port	Medium	751	3000
	2	25091	DSL Flowthrough - Re-Branding	Qwest	IMA Common	DSL	Large	3001	5500
	3	26636	Shared Loop Enhancements	Qwest	IMA Common	Shared Loop	Medium	751	3000
	4	30212	Add New UNE-P PAL to IMA	Qwest	IMA Common	UNE-P PAL	Large	3001	5500
	5	30215	Wholesale Local Exchange Freeze Based on CSRs	Qwest	IMA Common	All	Large	3001	5500
	6	31766	Reject Duplicate LSRs	Qwest	IMA Common	All Products	Medium	751	3000
	7	5043011	Add an online glossary of the field title abbreviations to help menu of IMA GUI	Eschelon	IMA GUI	All Products	Medium	751	3000
	8	5043076	Create a separate field for line numbers in EDI responses	Eschelon	IMA EDI		Large	3001	5500
	9	5206704	Add OCn capable loop LSR to IMA	ELI	IMA Common	DS1, DS3 & OCn Loop Orders	Large	3001	5500
	10	5405937	CLECs require availability to view completed LSR information in IMA GUI	Verizon	IMA GUI	Resale	Large	3001	5500
	11	5498578	Ability to send dual CFA information on an LSR for HDSL orders	WorldCom	IMA Common	HDSL	Small	201	750
	12	SCR010902-1	Limited IMA GUI Access for Pre-Order Transactions Only	McLeodUSA	IMA GUI	All	Medium	751	3000
	13	SCR012202-1	Incorrect Consolidation of DR5 USOC in IMA	Qwest	IMA Common	ISDN PRI	Medium	751	3000
	14	SCR013002-3	IMA Pre-Order - Use CCNA to retrieve a Design Layout Report (DLR)	Qwest	IMA Common		Medium	751	3000
	15	SCR013002-4	Revision of TOS field in IMA	Qwest	IMA GUI	UNE-P, Resale	Medium	751	3000
	16	SCR013002-5	PIC Freeze Documentation	Qwest	IMA Common	Resale, UNE	Medium	751	3000

APPENDIX C: SAMPLE - IMA 11.0 INITIAL PRIORITIZATION LIST

RANK	TOTAL POINT VALUE	CR Number	Title	Company	Interface	Products Impacted	Shirt Size	Est LOE Min	Est LOE Max	Original List #
1	251	SCR013102-15	LSOG 6 - Upgrade Field Numbering and Naming to Existing Qwest Forms & EDI Maps (FOUNDATION CANDIDATE) (NOTE: Per February CMP Meeting Discussion, this CR should be ranked higher than all other LSOG 6 Change Requests)	Qwest	IMA Common	All Products	Extra Large	5501	8000	32
2	231	SCR013002-8	Flowthrough on Sup 2 Category Due Date	Qwest	IMA Common	All Products except Designed Products	Large	3001	5500	17
3	227	SCR101901-1	Allow customers to move and change local service providers at the same time. (NOTE: Per February CMP Meeting Discussion, this CR should be ranked higher than #26)	Eschelon	IMA Common	Centrex Resale, UNE-P	Extra Large	5500	8000	35
4	214	31766	Reject Duplicate LSRs	Qwest	IMA Common	All Products	Medium	751	3000	6
5	211	SCR013002-3	IMA Pre-Order - Use CCNA to retrieve a Design Layout Report (DLR)	Qwest	IMA Common		Medium	751	3000	14

APPENDIX D: CHANGE REQUEST FORM – AS OF 05/01/02

CHANGE REQUEST FORM

CR # _____ **Status:** _____

Originated By: _____ **Date Submitted:** _____

Company: _____ **Internal Ref#** _____

Originator: _____
Name, Title, and email/phone#

Proprietary for submission to Account Manager Only? Please click appropriate box.
 Yes No

Optional -Available Dates/Time for Clarification Meeting
1.
2.
3.
4.

Area of Change Request: Please click appropriate box and fill out the section below.
 Product/Process System

Title of Change:

Description of Change:

Expected Deliverables:

OPTIONAL - THIS SECTION TO BE COMPLETED FOR PRODUCT & PROCESS CHANGES

Products Impacted: Please Click all appropriate boxes and also list specific products within product group, if applicable.

- | | |
|---|--|
| <input type="checkbox"/> Ancillary _____ | <input type="checkbox"/> LNP _____ |
| <input type="checkbox"/> LIDB _____ | <input type="checkbox"/> Private Line _____ |
| <input type="checkbox"/> 8XX _____ | <input type="checkbox"/> Resale _____ |
| <input type="checkbox"/> 911 _____ | <input type="checkbox"/> Switched Service _____ |
| <input type="checkbox"/> Calling Name _____ | <input type="checkbox"/> UDIT _____ |
| <input type="checkbox"/> SS7 _____ | <input type="checkbox"/> Unbundled Loop _____ |
| <input type="checkbox"/> AIN _____ | <input type="checkbox"/> UNE _____ |
| <input type="checkbox"/> DA _____ | <input type="checkbox"/> Switching _____ |
| <input type="checkbox"/> Operation Services _____ | <input type="checkbox"/> Transport (Include _____ |

<input type="checkbox"/> INP / LNP	_____	EUDIT)	_____
<input type="checkbox"/> Centrex	_____	<input type="checkbox"/> Loop	_____
<input type="checkbox"/> Collocation	_____	<input type="checkbox"/> UNE-P	_____
<input type="checkbox"/> Physical	_____	<input type="checkbox"/> EEL (UNE-C)	_____
<input type="checkbox"/> Virtual	_____	<input type="checkbox"/> Other	_____
<input type="checkbox"/> Adjacent	_____	<input type="checkbox"/> Wireless	_____
<input type="checkbox"/> ICDF Collocation	_____	<input type="checkbox"/> LIS / Interconnect	_____
<input type="checkbox"/>	_____	<input type="checkbox"/> EICT	_____
Other _____		<input type="checkbox"/> Tandem Trans. / TST	
<input type="checkbox"/> Enterprise Data Source		<input type="checkbox"/> DTT / Dedicated	
<input type="checkbox"/> Other _____		Transport	
		<input type="checkbox"/> Tandem Switching	
		<input type="checkbox"/> Local Switching	

OPTIONAL - THIS SECTION TO BE COMPLETED IF REQUESTING A PROCESS CHANGE

Area Impacted: Please click appropriate box.

<input type="checkbox"/> Pre-Ordering	<input type="checkbox"/> Provisioning
<input type="checkbox"/> Ordering	
<input type="checkbox"/> Billing	
<input type="checkbox"/> Maintenance / Repair	<input type="checkbox"/> Other _____

OPTIONAL - THIS SECTION TO BE COMPLETED IF REQUESTING A SYSTEM CHANGE

OSS Interfaces Impacted: Please click all appropriate boxes.

<input type="checkbox"/> CEMR	<input type="checkbox"/> IMA EDI	<input type="checkbox"/> MEDIACC	<input type="checkbox"/> TELIS
<input type="checkbox"/> EXACT	<input type="checkbox"/> IMA GUI	<input type="checkbox"/> Product Database	<input type="checkbox"/> Wholesale Billing Interface
<input type="checkbox"/> Directory Listing	<input type="checkbox"/> HEET	<input type="checkbox"/> SATE	
	<input type="checkbox"/>	Other _____	

Change Request Form Instructions

The Change Request (CR) Form is the written documentation for submitting a CR for a Product, Process or OSS interface (Systems) change. The CR should be reviewed and submitted by the individual, which was selected to act as a single point of contact for the management of CRs to Qwest. Electronic version of the CR Form can be downloaded from the Qwest Wholesale WEB Page at <http://www.qwest.com/wholesale/cmp/changerequest.html>.

Product/Process and System CRs may be submitted to Qwest via e-mail at: cmpcr@qwest.com

To input data to the form, use the Tab Key to navigate between each field. The following fields on the CR Form must be completed as a minimum, unless noted otherwise:

Submitted By

- Enter the date the CR is being submitted to the Qwest CMP Manager.
- Enter Company's name and Submitter's name, title, and email/Phone#.
- Optional - identify potential available dates Submitter is available for a Clarification Meeting.
- Optional - enter a Company Internal Reference No. to be identified.

Proprietary Submission

- If the CR is proprietary (i.e., confidential) and is meant to be directed only to your account manager and not flow through the CMP, then select "Yes". If the CR is not proprietary and is meant to flow through the CMP, then select "No". If this field is left blank, the default will be "No".

Area of Change Request

- Select the type of CR that is being submitted (Product, Process, or Systems).

Title of Change

- Enter a title for this CR. This should concisely describe the CR in a single sentence.

Description of Change

- Describe the Functional needs of the change being requested. To the extent practical, please provide examples to support the functional need. Also include the business benefit of this request.

Expected Deliverables

- Enter the desired outcome required of Qwest (e.g. revised process, clarification, improved communication, etc.).

Products Impacted - Optional

- To the extent known, check the applicable products that are impacted by the CR.

Area Impacted - Optional

- To the extent known, check the applicable process areas that are impacted by the CR.

OSS Interfaces Impacted - Optional

- To the extent known, check the applicable systems that are impacted by the CR.

Qwest's CMP Manager will complete the remainder of the Form.

APPENDIX E: SPECIAL CHANGE REQUEST PROCESS (SCRP) REQUEST FORM

SAMPLE

Qwest Wholesale Change Management Process (CMP)

Special Change Request Process (SCRP) Form

In the event that a systems CMP CR is not ranked high enough in prioritization for inclusion in the next Release, or as otherwise provided in the Qwest Wholesale CMP, the CR originator may elect to invoke the CMP Special Change Request Process (SCRP) as described Section 10.3 of the Qwest Wholesale Change Management Document.

The SCRП may be requested up to five (5) calendar days after prioritization results are posted. However, the SCRП does not supercede the process defined in Section 5.0 of the Qwest Wholesale Change Management Process Document.

The information requested on this form is essential for Qwest to evaluate your invocation of the Special Change Request Process (SCRП). Specific timeframes for evaluating your request are identified in the Special Change Request section of the Qwest Wholesale Change Management Process Document.

Complete the application form in full, using additional pages as necessary, and then submit the form to cmpesc@qwest.com. All applicable sections must be completed before Qwest can begin processing your request.

Requested By Name: _____ **Email Address:** _____

Company Name: _____

Address: _____

Primary Technical Contact

Name: _____ **Email Address:** _____

Telephone Number: _____ **Fax Number:** _____

Primary Billing Contact

Name: _____ **Email Address:** _____

Telephone Number: _____ Fax Number: _____

Date of Request: _____

Date Received: _____ *(Completed by Qwest CMP Manager)*

1. Provide Qwest Wholesale CMP CR number for which you are requesting the SCRP:

2. Provide reason for invoking the SCRP.

3. Provide proposed release to include CR in or proposed implementation date.

4. Provide any additional information that you feel would assist Qwest in preparing the SCRP quote.

5. List contact information for any other companies joining in the SCRP.

Company Name: _____

Contact Name: _____ Email Address: _____

Telephone Number: _____ Fax Number: _____

Company Name: _____

Contact Name: _____ Email Address: _____

Telephone Number: _____ Fax Number: _____

6. List additional contacts, such as technical personnel, who may help us during the evaluation of this request.

Contact Name: _____ Email Address: _____

Telephone Number: _____ Fax Number: _____

Contact Name: _____ Email Address: _____

Telephone Number: _____ Fax Number: _____

Please submit this form to Qwest in the following manner:

Send an e-mail to the Qwest CMP SCRP mailbox (cmpesc@qwest.com). The subject line of the e-mail message must include:

- “SCRP FORM”
- CR number and title
- CR originator’s company name

The text of the e-mail message must include:

- Description of the CR
- A completed SCRP Form
- A single point of contact for the SCRP request including:
 - Primary requestor’s name and company
 - Phone number
 - E-mail address
- Circumstances which have necessitated the invocation of the SCRP
- Desired implementation date
- If more than one company is making the SCRP request, the names and point of contact information for the other requesting companies.

DEFINITION OF TERMS

Term	Definition
CLEC	A telecommunications provider that has authority to provide local exchange telecommunications service on or after February 8, 1996, unless such provider has been declared an Incumbent Local Exchange Carrier under the Federal Telecommunications Act of 1996.
Software Defects	A problem with system software that is not working according to the Technical Specifications and is causing detrimental impacts to the users.
Design, Development, Notification, Testing, Implementation and Disposition	<p>Design: To plan out in a systematic way. Design at Qwest includes the Business Requirements Document and the Systems Requirements Document. These two documents are created to define the requirements of a Change Request (CR) in greater detail such that programmers can write system software to implement the CR.</p> <p>Development: The process of writing code to create changes to a computer system or sub system software that have been documented in the Business Requirements and Systems Requirements.</p> <p>Notification: The act or an instance of providing information. Various specific notifications are documented throughout the CMP. Notifications apply to both Systems and Product & Process changes</p> <p>Testing: The process of verifying that the capabilities of a new software Release were developed in accordance with the Technical Specifications and performs as expected. Testing would apply to both Qwest internal testing and joint Qwest/CLEC testing.</p> <p>Implementation: The execution of the steps and processes necessary in order to make a new release of a computer system available in a particular environment. These environments are usually testing environments or production environments.</p> <p>Disposition: A final settlement as to the treatment of a particular Change Request.</p>
Good Faith	"Good faith" means honesty in fact and the observance of reasonable commercial standards of fair dealing.
History Log	A History Log documents the changes to a specific document. The log will contain the document name and, for each change, the

Term	Definition
	document version number, change effective date, description of change, affected section name and number, reason for change, and any related CR or notification number.
OSS Interface	Existing or new gateways (including application-to-application interfaces and Graphical User Interfaces), connectivity and system functions that support or affect the pre-order, order, provisioning, maintenance and repair, and billing capabilities for local services provided by CLECs to their end users.
OSS Application to Application Interface Testing Controlled Production Testing	Controlled Production process is designed to validate CLEC ability to transmit transactions that meet industry standards and complies with Qwest business rules. Controlled Production consists of submitting requests to the Qwest production environment for provisioning as production orders with limited volumes. Qwest and CLEC use Controlled Production results to determine operational readiness for full production turn-up.
Initial Implementation Testing	This type of application-to-application testing allows a CLEC to validate its technical development of an OSS Interface before turn-up in production of new transactions or significantly changed capabilities.
Interoperability Testing Environment	A production copy of IMA. It interfaces directly with Qwest's production systems for pre-order and order processing. As a result, all interoperability pre-order queries and order transactions are subjected to the same edits as production orders. A CLEC uses account data valid in Qwest production systems for creating scenarios on Qwest-provided templates, obtains approval on these scenario templates, and then submits a minimum set of test scenarios for all transactions it wishes to perform in production. Interoperability testing provides CLECs with the opportunity to validate technical development efforts and to quantify processing results.
Level of Effort	Estimated range of hours required to implement a Change Request
Migration Testing	Process to test in the Customer Testing Environment a subsequent application-to-application Release from a previous Release. This type of testing allows a CLEC to move from one release to a subsequent release of a specific OSS Interface.
Regression Testing	Process to test, in the Customer Test Environment, OSS Interfaces, business process or other related interactions.

Term	Definition
	Regression Testing is primarily for use with 'no intent' toward meeting any Qwest entry or exit criteria within an implementation process. Regression Testing includes testing transactions previously tested, or certified.
<p>Release</p> <ul style="list-style-type: none"> •Major Release •Point Release •Patch Release 	<p>A Release is an implementation of changes resulting from a CR or production support issue for a particular OSS Interface There are three types of releases for IMA.:</p> <ul style="list-style-type: none"> •Major Release may be CLEC impacting (to systems code and CLEC operating procedures) via EDI changes, GUI changes, technical changes, or all. Major Releases are the primary vehicle for implementing systems Change Requests of all types (Regulatory, Industry Guideline, CLEC-originated and Qwest-originated). •Point Release may not be CLEC code impacting, but may affect CLEC operating procedures. The point release is used to fix bugs introduced in previous releases, technical changes, make changes to the GUI, and/or deliver enhancements to IMA disclosed in a major release that could not be delivered in the timeframe of the major release. •Patch Release is a specially scheduled system change for the purpose of installing the software required to resolve an issue associated with a trouble ticket.
Release Production Date	The Release Production Date is the date that a software Release is first available to the CLECs for issuance of production transactions.
Sub-systems	A collection of tightly coupled software modules that is responsible for performing one or more specific functions in an OSS interface.
Stand-alone Testing Environment (SATE)	A Stand-Alone Testing Environment is a test environment that can be used by CLECs for Initial Implementation Testing, Migration Testing and Regression Testing. SATE takes CLEC pre-order and order transaction requests, passes the requests to the stand-alone database, and returns responses to the CLEC user. SATE uses pre-defined test account data and requests that are subject to the same BPL IMA/EDI edits as those used in production. The SATE is intended to mirror the production environment (including simulation of all legacy systems). SATE is part of the Customer Test Environment.
Technical Specifications	Detailed documentation that contains all of the information that a CLEC will need in order to build a particular release of an OSS application-to-application interface. Technical Specifications include:

Term	Definition
	<ul style="list-style-type: none"> •A chapter for each transaction or product which includes a business (OBF forms to use) description, a business model (electronic transactions needed to complete a business function), trading partner access information, mapping examples, data dictionary <p>Technical Specification Appendices for IMA include:</p> <ul style="list-style-type: none"> •Developer Worksheets •IMA Additional Edits (edits from backend OSS systems) •Developer Worksheets Change Summary (field by field, release by release changes) •EDI Mapping and Code Conversion Changes (release by release changes) •Facility Based Directory Listings •Generic Order Flow Business Model <p>The above list may vary for non-IMA application to application interfaces</p>
Version	A version is the same as an OSS Interface Release (Major or Point Release)